

3rd on A/c Bill

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/LI-Construction of Road from Panjora Dhobi Tala to 6023					

Agency - Neha Kumar

Agri. No - 149 of 2019-20

Date of Work Order - 8/2/20

Date of Completion

as per Agnt - 7/1/20

Date extension due to COVID-19 by govt

to COVID-19 by govt

SO Date of Completion - 7/2/21

Date of entry - 5/2/21

Actual date of completion - 6/2/21

① Construction of earthen shoulder
and Subgrade — etc.

For Earthen BT Portion..

$$4 \times 50 \text{ m} \times 7.98 \text{ m} \times 0.30 = 478.80 \text{ m}^3$$

Earthen shoulder (Side of GSB)

$$2 \times 200 \text{ m} \times 1.49 \times 0.20 = 119.20 \text{ m}^3$$

Earthen shoulder (Side of LBBM & Pmcy)

$$2 \times 200 \text{ m} \times 1.295 \times 0.075 = 38.85 \text{ m}^3$$

Shoulder (Side of Pce Portion)

$$2 \times 4 \times 50 \text{ m} \times 1.20 \text{ m} \times 0.235 = 112.80 \text{ m}^3$$

$$2 \times 3 \times 50 \text{ m} \times 0.95 \text{ m} \times 0.235 = 66.98 \text{ m}^3$$

$$2 \times 2 \times 50 \text{ m} \times 1.05 \text{ m} \times 0.235 = 49.35 \text{ m}^3$$

$$2 \times 1 \times 1.5 \text{ m} \times 0.65 \text{ m} \times 0.235 = 4.58 \text{ m}^3$$

Continuation
Total = 870.56 m³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	=R 5615231=aa		
less 0.51% Below			=(-)R 28638=aa		
Total			=R 5586593=aa		
Previous Paid			=(-)R 3000972=aa		
Net Pay			=R 2585621=aa		
Cost Cost Cost					
<u>Mrmm</u> 6/21/21 A.S.		A.E.	6 2121		
			POSSIBLY		