

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>4th and final bill</u>					
Name of work - Cor + of the road					
from - Bh la Sah Ke Polhari					
to Mukhiya Ke Tola, Ind.					
MMGSY Scheme					
Agency - R.S.S. Construction					
Agreement No M0SRD/MMGSY/2019-20					
Date of work order - 24-08-2019					
Date of Completion - 23-08-2020					
<u>Record Entry</u>					
(1/5) Plv Const of Subgrade and earthen shoulder -					
$2 \times 12 \times 30 \text{m} \times 1.30 \text{m} \times 0.075 \text{m} =$					70.20
$2 \times 10 \times 30 \text{m} \times 1.28 \text{m} \times 0.075 \text{m} =$					57.60
$2 \times 1 \times 25 \text{m} \times 1.25 \text{m} \times 0.075 \text{m} =$					4.69
$2 \times 12 \times 30 \text{m} \times 1.50 \text{m} \times 0.200 \text{m} =$					216.00
$2 \times 10 \times 30 \text{m} \times 1.48 \text{m} \times 0.200 \text{m} =$					177.60
$2 \times 1 \times 25 \text{m} \times 1.45 \text{m} \times 0.200 \text{m} =$					14.50
$2 \times 1 \times 30 \text{m} \times 1.50 \text{m} \times 0.175 \text{m} =$					15.75
$2 \times 1 \times 20 \text{m} \times 1.50 \text{m} \times 0.175 \text{m} =$					10.50
					<u>566.84</u>

Continuation

Attested
 Dmgs
 25.5.21
 EE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cr. 1</u>					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF	334	37498=10
22.50 RM vide Page (23)					
@ Rs 795=141 RM — Rs 17891=10					
(27) Plv earthwork excavation (30) for foundation					
26.40 m ³ vide Page (19)					
37.62 m ³ vide Page (23)					
64.02 m ³					
@ Rs 285=71/m ³ — Rs 18291=10					
(28) Plv Sand filling in form (31)					
1.80 m ³ vide Page (24)					
2.85 m ³ vide Page (23)					
4.65 m ³					
@ Rs 455=62/m ³ — Rs 2119=10					
(29) Plv brick flat Soling (32)					
28.64 m ² vide Page (23)					
@ Rs 292=28/m ² — Rs 8371=10					
(30) Plv P.C.C. MISGRADE (33) in foundation					
1.50 m ³ vide Page (19)					
6.17 m ³ vide Page (24)					
7.67 m ³					
@ Rs 6606=42/m ³ — Rs 50671=10					
(31) Plv Brick masonry (34) with c.m (1:4)					
26.51 m ² vide Page (24)					
@ Rs 6405=23/m ² — Rs 169803=10					
					Rs 3704644=10

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF. 13 3704644=w
(32) plv and laying 1000 n. i.					
(35) R.C.C. Pipe NP3					
7.50 RM vide Page (24)					
@ Rs 4007=50/RM — Rs 30056=w					
(33) plv Plastering on brickwork					
(36) 36.40 m ² vide Page (24)					
@ Rs 206=88/m ² — Rs 7530=w					
(34) plv 1.5 mm Cement Punning					
(37) 13.26 m ² vide Page (25)					
@ Rs 65=53/m ² — Rs 869=w					
(35) plv R.C.C. M25 grade					
(38) for box Cell					
22.60 m ³ vide Page (19)					
@ Rs 8504=22/m ³ — Rs 192195=w					
(36) plv backfilling behind					
(39) abutment —					
14.40 m ³ vide Page (19)					
@ Rs 3020=82/m ³ — Rs 43500=w					
(37) plv weepholes in abut					
(40) 20 No vide Page (19)					
@ Rs 103=40/each — Rs 2068=w					
(38) plv and laying boulder					
(41) apron — do —					
18.90 m ³ vide Page (28)					
@ Rs 3502=16/m ³ — Rs 66191=w					
					B 4047053=w

Continuation

Continuation

Answer
25.521