



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	piped Sewerage & House, Yelav				
	Tala.				
Name of Assg:-	Subhendu Samal				
	part 4, m42				
Agreement No:-	mm034/SBP-25/2019-20				
Date of commencement:-	2.12.19				
Date of completion:-	08.9.2020				
Actual date of completion:-	5/8/2020				

	Abstract of Qty & Costs	
(1/1) Setdown	cont. of existing breadth	
	mark vide TMS- 13	
Qty. 0.372 km	@ 3554.67	1322.00
(2/2) cont. of reference pillar		
	vide TMS- 13, Qty. 0.372 km	
@ 1654.52		616.00
(3/3) clearing of grass bdy road bed		
	vide TMS- 13, Qty. 0.111 km	
@ 49767.58		5474.00
(4/4) Excavation for road way in		
	soil vide TMS- 13	
Qty. 323.20 m ³	@ 122.77	39683.00
		47095.00

Continuation

Scanned with CamScanner