

Agreement No. 61/NABARD/SBD/2020-21

Schedule XLV-Form No. 134

Name of work: - Futaniganj Tower Chowk T.D.
Haldawan Via Millik Basti Tak Path
Nirman

RWD, Works Division, Kne-2 **DIVISION**

MB No. 1211

Dighalbank

SUB-DIVISION

Name of Agency: - ~~Mr~~ Rajesh Roshan Kumar

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इस मापि पुस्त म कुल 100
(एक सौ) मुद्रित दोहरे पृष्ठ है। जो... राम प्रसाद
सहायक अभियंता, ग्रा०का०वि० कार्य अवर प्रमण्डल... दि. 19/12/20
के नाम से निर्गत किया जाता है।

19/12/20

कार्यपालक अभियंता
ग्रा०का०वि० कार्य प्रमण्डल
किशनगंज-

19/12/20

Sch. XLV—Form No. 134

RWD, WD, KNE-2 DIVISION

Dighel Bank SUB-DIVISION

Measurement Book

No.

Name of Officer Ramu prasad
Asst's. Engr.

Date of first entry _____

Date of last entry _____

3rd on A/c Bill.

12

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Futanigang tower chowk to Haldawan via Milik Basti.					
Agency = Rakesh Ransham Kumar.					
Agreement No. - 61/Nabard/SBD/20-21					
D.O. of start =					
D.O. of completion =					
Rate of Agreement = 0.05% Below to S/R					
DIE =					
L. Const. of B.M. & Ref. Pillar					
Vide T.M.B. Page 8 item (1) 2					
3.50 KM @ 4187.67/- $\approx$ 14,657 = ∞					
2. Const. of Ref. Pillar - C.B.S.					
Vide T.M.B. Page 8 item (2) =					
3.50 KM @ 1908.20/- $\approx$ 66792 ∞					
3) Cleaning and grubbing of hard land - to - 5.18					
Vide T.M.B. Page 8 item (3)					
= 0.700 Ha @ 52970.34/- $\approx$ 370792					
4) Const. of Embankment for 100m head to 5.18.					
Vide T.M.B. Page 8 item (4)					
= 5864.96 m ³ @ 152.33/m ³ $\approx$ 8934092					
					1
					$\approx$ 9,51,824 =

Continuation

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			P/F	4.	951824 =
5) Const. of Embankment					
With do - 1000 m lead					
do - all C.S.					
Vide T.M.B. Page 9 item (5)					
= 1466.240 m^3 @ 190.35/10					2,79,099 =
6) Const. of Subgrade & earthen					
Shoulder do - all C.S.					
Vide T.M.B. Page 9 item (6) = 2192.66 m^3					
" M.B. 1212 Page 2 item (3) = 125.75 m^3					
					2318.41 m^3
					@ 209.91/10 m^3 4,86,657 =
7) P/G.S.B. Cor 1 - do - C.S.					
Vide T.M.B. Page 9 item 7 = 2337.50 m^3					
" M.B. 1212 Page 2 item (1) = 40.50 m^3					
					2378.25 m^3
					@ 2881.29/10 m^3 = 68,52,428
8) P/W.B.M. G II do C.S.					
Vide T.M.B. Page 9 item 8 = 970.31 m^3					
" M.B. 1212 " 2 " 2 = 14.07 m^3					
					984.38 m^3
					@ 5293.69/10 m^3 = 52,11,003
					1

Continuation

Ap. 1,37,81,011 =

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					1,37,81,011 =
9. Const. of CC Pavement					
With M30 grade - do - all c.s.					
Vide T.M.B. Page 10 item 13 =					270.00 m ³
" MB 12/2 Page 2 item 4 =					360.00 m ³
					630.00 m ³
					@ 7913.45/m ³ Rs. 49,85,474 =
10) Paving masonry					
Signboard - do - all c.s.					
Vide T.M.B. Page 9 item 9 =					
2 m ² @ 11645.70/m ²					Rs. 23,291 =
11) Excavation of structures					
in R.P. - do - all c.s.					
Vide T.M.B. Page 10 item 10 =					
186.310 m ³ @ 305.42/m ³					Rs. 56,903 =
12) P/B/R soling - c.s.					
Flaying 1 5.700 1800 =					10.26 m ²
Vide M.B. 212 Page 2 item (5) =					
10.26 m ² @ 274.39/m ²					Rs. 2815 =
13) P/RCC MIS in R.P. - c.s.					
Vide T.M.B. Page 10 item (11) =					115.720 m ³
" MB 12/2 Page 2 item (6) =					19.53 m ³
					135.250 m ³
					@ 6591.32/m ³ Rs. 8,91,476 =
					Rs. 1,97,40,970 =

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Rs 1 p. 1	97,40,970
14) P/ pce mnd in P&P C. 308					
vide M.B. 1212 page 2 item (7) =				12.68 m ²	
" " " 3 " (1) =				51.53 m ²	
" " " 4 " (1) =				64.21 m ²	
				69.59 m ²	
				@ 7554.49/m ²	525,717 =
					2,48,5074
5) P/d laying Rce NP3 H.P.					
1000 mnd do - all C. 308					
vide M.B. 1212 page 3 item (2) =					
7.50 m @ 3964.45/m ²				29733 =	
6) P1 1st class bedding					
with sand do - all C. 308					
vide M.B. 1212 page 3 item 3 =				4.57 m ²	
				@ 522.36/m ²	2387 =
7) Back billing in foundry					
trenches do - all C. 308					
vide M.B. 1212 page 3 item (4) =					
7.10 m ² @ 522.36/m ²				3709 =	
8) S/P/R HYCD Bar Rein.					
in P&P do - all C. 308					
vide T.M.B. Page 10 item 12					
= 0.530 m ² @ 56285.81/m ²				29831 =	

Continuation

Rs. 2,02,91,704

2,03,32,347 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	Ø.	
					2,03,32,347 =
				18/12/1	2,02,91,704 =
19) S/P/P HYSD Bar Reinfr in Substr. sl - all c.s.s.					
vide MB 1212 Page 4 item (5)					
= 0.614 MT @ 56448.79/MT					34,660 =
20) P/RCC M25 in Superstr.					
vide MB 1212 Page (6) item (2)					
= 6.39 m ³ @ 8610.48/m ³					55,021 =
21) S/P/P HYSD Bar Reinfr in Superstructure - c.s.s.					
vide MB 1212 Page (6) item (1)					
= 1.161 MT @ 57686.40/MT					66,974 =
22) Backfilling - c.s.s.					
vide T.M.B. Page (4) item 7					
= 70.59 m ³ @					52,665
Cost to 65.42 m ³ @ 805.03/m ³					
					Rs. 2,05,41,667 =
Labour Govt 1% (+)					Rs. 2,05,417 =
GST 12% (+)					Rs. 24,65,000 =
S. Free (det. attached)					Rs. 2,52,143 =
					Rs. 2,34,64,227 =
Reduct = 0.050% (-)					11,732 =
Reduct provision part 11/100					Rs. 2,34,52,495 =
					Rs. 1,89,42,048 =
					Rs. 45,10,447 =

Continuation

27-06-21
J.E.