

प्रमाणित किया जाता है कि इस मापी पुरतिका मंजरीन
 द्वारा छपे हुए 1 से 100 तक (एक से सौ) तक पृष्ठ -
 मणित हैं जिनसे श्री अशोक कुमार लक्ष्मण अफिमरा
 अव प्रमाणित ~~किया~~ के नाम से निर्गत किया
 जाता है। मिन्ट

18/8/19

कार्यपालक अभियन्ता
 ग्रामीण कार्य विभाग, कार्य प्रमंडल
 बिहार शरीफ (नालन्दा)
राप्र प्रमंडल
 6-8-19

Sch. XLV-Form No. 104

बिहार शरीफ DIVISION
अव प्रमाणित अफिमरा मिन्ट SUB-DIVISION

Measurement Book

No. 2852

Name of officer श्री अशोक कुमार

सहायक अफिमरा अफिमरा प्रमाणित अफिमरा
 Date of first entry मिन्ट

Date of last entry _____

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
144 on A/c Bill / Final Bill					
Name of work:- Construction of					
Road from Benar Saksohra					
Road To Nauranga.					
Agency:- Sri Ram Prasad Singh					
Agreement No.:- SBD22/2019-20					
Date of Commencement:- 04/09/2019					
Date of Completion:- 03/09/2020					
Date of Entry:- 25/08/2021					
Actual Date of Completion:- 25/8/21					

① Clearing & grubbing					
.....20.....20.....42					
	1x	22.00x5.60			123.20m ²
	1x	15 x $\frac{2.90+3.30}{2}$			34.875m ²
	5x	30 x $\frac{2.40+3.75}{2}$			461.25m ²
	1x	8 x $\frac{3.00+4.40}{2}$			32.80m ²
	3x	30x 3.80			342.00m ²
② Contd. work	3x	30x $\frac{3.80+4.10}{2}$			355.50m ²
	5x	30x $\frac{4.10+5.20}{2}$			672.50m ²
	5x	30x $\frac{4.50+4.80}{2}$			697.50m ²
③ Contd. work	1x	10x $\frac{4.80+5.20}{2}$			50.00m ²
					2794.625m ²
					0.2795 Ha.

Continuation

~~10/12/21~~
~~16/12/21~~

① Setting out Pillars

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
249.25 m ²	vide	TMB	P-	20	
	@ 1/8	183.63	1/4		Rs 137585/-
24) Providing Cement Bunding					
-----do-----do-----do					
249.25 m ²	vide	TMB	P-	20	
	@ 1/8	48.76	1/4		Rs 36533/-
25) P/r S/P 4 Placing HYSD Bar					
-----do-----do-----do					
3.5584 m ²	vide	TMB	P-	21	
	@ 1/8	74.68	1/8		Rs 265718/-
26) P/r RCC M-20 as cover					
-----do-----do-----do					
42.24 m ³	vide	TMB	P-	21	
	@ 1/8	5786.37	1/4		Rs 244416/-
					Rs 7760495/-
Less 10% Bkts Rs for Agreement					Rs 776050/-
					Rs 6984445/-
Less 10% Bkts Rs for Agreement					Rs 3316520/-
					Rs 3669925/-
<u>W</u> 28/8/14 375 <u>W</u> 16/9/14 87 c and P g m 28/10/14					
The work has been completed as per specification following					
Nothing due against					
H. Contractor					

Continuation

Continuation