

प्रमाणित किया जाता है कि इस मापी  
पुस्तक में मशीन द्वारा अंकित पृष्ठ । से  
100 तक तक से सो बृष्ट अंकित हैं जिसे  
सी विनोट उमाट सडाचार अधिकारी  
जवाहर प्रभाइल बिडाल शारीफ के नाम से  
निर्गत किया जाता है।

१९३१

कार्यपालक अभियन्ता

ग्रामीण कार्य विभाग, कार्य प्रमंडल

विहार शरीफ (नालन्दा)

रामबूद्ध  
19-3-19

Sch. XLV—Form No. 134

विडाल शारीफ DIVISION

जवाहर प्रभाइल बिडाल शारीफ SUB-DIVISION

## Measurement Book

No. 2837

Name of Officer सी विनोट उमाट सडाचार

अधिकारी जवाहर प्रभाइल बिडाल शारीफ

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

Name of work-

### Situation of work-

**Agency by which work is executed—**

Date of measurement—

**No. and date of agreement**

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Record Entry</u>					
Name of Work :- Cons of road from Mahalpur Tetoraon Path to Teliya Ichand ka Pals HPL Bridge ke Nauat To Dharay Bish Path Se Mahatmaq.					
Agency - Narayan Construction Ambar, Rahuri, Nalanda.					
Agreement No - SBD 11/2020-2					
Date of Start - 27-06-2020					
Date of Completion - 26-06-2021.					
Actual date of Completion - Work in Progress.					
(1) Clearing and grubbing					
D.M. Road Land -- feet A.P.					
2x 12x 30.0 x 1.07 720.0 m <sup>2</sup>					
2x 14x 30.0 x 1.02 840.0 m <sup>2</sup>					
2x 10x 30.0 x 1.0 600.0 m <sup>2</sup>					
2x 1x 20.0 x 1.07 40.0 m <sup>2</sup>					
					2200.0 m <sup>2</sup>
Say 0.22 Ha.					
Ammar 8/6/20					
No. 1258774097 G.H.					2/2

## **Continuation**

प्रमाणित किया जाता है कि इस माप

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	5th on	A/c	65/1		

Name of works - Const. of road from  
Mahalpar Tetbarwan Path to  
Teliya Khanda Ke Par 14L  
Bordar Ke Nikat to Phandaj Bile  
Path to Mahatma.

Agency:- Narayan Construction

Agreement No - SBD 11/2020-21

Date of Start - 27-06-2020

Date of Completion - 26-06-2021

Actual date of completion work  
in Progress  
Record Enterd

Length of working bench

Width --- feet. 12.

Day --- 1.10 km.

(2) Const. of Sub Grade &

rough shoulder ---

- per feet. 18.

$$1 \times 12.0 \times 6.7 + 7.5 \times 0.30 = 25.56 \text{ m}^3$$

(3) Const. of drain culvert.

base by Pounding

cross section Net area - 10.8 ft.

$$1 \times 8.0 \times 4.05 \times 0.20 = 6.48 \text{ m}^3$$

$$1 \times 14.0 \times 4.05 \times 0.20 = 11.34 \text{ m}^3$$

17.82 m<sup>3</sup>

Continuation

17/6/21

17/6/21

Dated 23/06/21 AD 30/06/21 AB

201

## 5th and Final Bill

Name of work Cons. of road from Mahadev

Tetwadi Path to Tehya Khande

Pul ve Path HL Bridge ke Shikar

to Dhomaj Bigha Path to Mahadev,

Agency: - Narayan Contractor

Agreement No - SBP II/2020-21

Date of Start - 27-06-2020

Date of Completion - 26-06-2021

Actual date of completion - 23-06-2021

Further measurement - NIL

Amrit  
05/08/21

Continuation

J.R.

30/09/21  
AP

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					ABSTRACT OF COST
( $\frac{1}{2}$ )	Possessing and Laying wooden bench roads -- as per contract				
1.10 KM <sup>2</sup> wide TMB page (25)					
	@ Rs 119/3256/km - Rs 13105/-				
( $\frac{2}{3}$ )	clearing and grubbing dead land - fech 1t				
0.22 Ha wide TMB page (21)					
	@ Rs 5/133;76/Ha - Rs 11249/-				
( $\frac{3}{4}$ )	cost of embankment with material obtained from borrow pits				
1442.436 m <sup>3</sup> wide TMB page (31)					
	@ Rs 176/286/m <sup>3</sup> - Rs 255109/-				
( $\frac{4}{5}$ )	cost of Sub-grade and earthen shoulder -- as per tech 1t				
1282.05 m <sup>3</sup> wide TMB page (27)					
25.56 m <sup>3</sup> wide TMB page (25)					
342.0 m <sup>3</sup> wide TMB page (27)					
1649.61 m <sup>3</sup>					
	@ Rs 161/256/m <sup>3</sup> - Rs 266511/-				
( $\frac{5}{6}$ )	conditioning of Sub-grade and earthen shoulder with 5% local sand mix with stabilizers				

Continuation

Rs 545974/-

**Sch. XLV—Form No. 134**