

1st on A/C Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of Road					
from PWD Road to South Tola					
Ghodhaila					
Agency - Sri Santosh Yadav, Dihalhi, Darbhanga					
Agreement No:- 08 SBD/2019-20 (HMGSY-S)					
Rate 101. below from B.O. & Rate					
Date of Start - 18-12-2018					
Date of Completion - 17-09-2019					
①	Consist of reference & working Bench marks				
	1 Nos				
②	Consist of reference pillar				
	2 Nos				
③	cleaning & grubbing road land				
	18x 30x 3.5 = 1890				
	1x 10x 3.5 = 35				
	0.197 Hect/ 1925 m ²				
④	Excavation in soil using Hydraulic Excavator				
	of 0.9 cum bucket				
After 1st road	2x	11x 30x 0.525	x 0.1 = 34.65 m ²		
	2x	20x 0.525	x 0.1 = 2.1 m ²		

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of work					
Name of work:- P.W.D Road to South + the Gadhoile					
Agency:- Sri Sankar yadav					
Ag No:- 08 S.B. D 2019-2020					
Date of Agreement:- 18. 12. 18					
Date of Completion:- 17. 9. 19					
Date of measurement:-					
(1/1) Setting out as more					
Qty T.M.B.P (C) 1 No					
Rs 4311 = 24 / Ho — Rs 4311 = 00					
(2/2) Construction of Retrace					
Qty T.M.B.P (C) 2 Ho					
Rs 1985 = 85 / Ho — Rs 3974 = 00					
(3/3) Cleaning and Graveling					
Qty T.M.B.P (C) 0.19					
Rs 50107 = 49 / h — Rs 9520 = 00					
(4/4) Excavation of Sanitary					
hydraulic excavation.					
Qty T.M.B.P (C) 42.75 m ³					
Rs 72 = 61 / m ³ — Rs 3104 = 00					
Rs 21060 = 00					
20909					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		13.12	Amoul R.		20909 = 00 21060 = 00
(5/5) execution of embankment with approved materials - level 1000 m					
Qty T.M.B.P (6) 153.86 m ³					
C Rs 146 = 99 / m ³ - Rs 22616 = 00					
(6/6) Construction of embankment					✓
(6/6) level 1000 m		100	17		
Qty T.M.B.P (6) 358.89 m ³					
C Rs 129 = 26 / m ³ - Rs 46390 = 00					
(7/7) Construction of Subgrade					✓
(7/7) level 1000 m		100	17		
Qty T.M.B.P (7) 229.95 m ³					
C Rs 148 = 61 / m ³ - Rs 34173 = 00					
(8/8) Granular Subgrade					
grade 10					
Qty T.M.B.P (10) 243.20 m ³					
C Rs 2968 = 03 / m ³ - Rs 721825 = 00					
(9/9) provisionally spreading and Compacting stone material					
grade 10					
Qty T.M.B.P (10) 101.092 m ³					
Qty T.M.B.P (2) 27.0 "					
128.092 m ³					✓✓
C Rs 3626 = 43 / m ³ - Rs 464517 = 00					

Continuation

Rs 13,10,581 = 00

1310430 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B. 15	Amoul R.		1310430 = 0 1310581 = 0
(11/10) previously prime wall					
Qty T.M. B.P (11) 133				1.25 m ²	✓
C.R. 47 = 52 / m ²				—	Rs 6326 = 0
(11/11) previously terrace wall					✓
Qty T.M. B.P (11) 133				1.25 m ²	
C.R. 16 = 02 / m ²				—	Rs 21329 = 0
(12/12) previously mix bed Surfacing.					✓
Qty T.M. B.P (11) 133				1.25 m ²	
C.R. 213 = 78 / m ²				—	Rs 284595 = 0
(13/13) previously fixing of m.m. h.					
Qty Side 150 m ²					
Qty T.M. B.P (13) 3 No.					✓
C.R. 9825 = 45 / Nos				—	Rs 29476 = 0
(14/14) previously p.c.c m ³ 30					
in road pavement					
Qty T.M. B.P (14) 122				40 m ³	
C.R. 7804 = 65 / m ³				—	Rs 955289 = 0
(15/15) Hand Scaffolding					
Qty T.M. B.P (15) 64				0 m ²	
C.R. 501 = 87 / m ²				—	Rs 32120 = 0
(16/16) Kilometer Stone					
Qty T.M. B.P (11) 2				110	
C.R. 2625 = 61 / Nos				—	Rs 5251 = 0

Continuation

Rs 2701900 = 00

2701749 = 00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	Amount	R	2701749 2701900:0
(17/16) 200 m p.c. card. Stage.					
Qty T.M.B.P (13) 2 Ho					
C R 674 = 49 / Ho — R 1349 = 0					
(18/18) 600 mm equilateral triangle					
Qty T.M.B.P (13) 4 Ho					
C R 1735 = 95 / Ho — R 6944 = 0					
(19/19) 600 mm Square Circle					
Qty T.M.B.P (13) 9 Ho					
C R 1799 = 85 / Ho — R 7199 = 0					
(20/20) 600 mm x 450 mm					
rectangle					
Qty T.M.B.P (13) 4 Ho					
C R 1793 = 31 / Ho — R 7173 = 0					
(21/21) Boundary pillar					
Qty T.M.B.P (13) 6 Ho					
C R 553 = 78 / Ho — R 3323 = 0					
(22/22) Road marking with h.l					
Applied thermoplastic					
Qty T.M.B.P (13) 70.0 m ²					
C R 867 = 16 / m ² — R 6070 = 0					
(23/23) Road marking with h.l					
Applied thermoplastic					
Qty T.M.B.P (13) 40 m ²					
C R 969 = 95 / m ² — R 38798 38718:0					

Continuation

R 28,27,406 = 0

28,27,236 = 0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F	Amount	- R	282746:00 2827376
(24/7) E/W in excavation in foundation.					
Qty T.M.B. P (2)		37.2	6	M ³	
C Rs 240 = 01/1		M ³		- R	8943:00
(25/8) type B? Lcdelay					
Qty T.M.B. P (2)		4.26	M ³		
C Rs 384 = 56/1		M ³		- R	1638:00
(26/9) providing p.c.c m-1 in open foundation.					
Qty T.M.B. P (2)		3.24	M ³		

C Rs 6128 = 62/1 M³ - R 19857:00

(27/10) M/W in C.M (1:4)

Qty T.M. B.P (12) 28.04 M³

C Rs 6255 = 03/1 M³ - R 175391:00

(28/11) providing and laying H.P

Culvert.

Qty T.M. B.P (2) 15.0 M

C Rs 1421 = 59/1 H.P - R 21324:00

(29/12) plastering (1:4)

Qty T.M. B.P (12) 47.80 M²

Limit 28.04 M²

C Rs 192 = 73/1 M² - R 5404:00

R 30,59,793:00

Continuation 30,59,793:00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F. of front —				Rs	30,59,793.20
Below 10 y. —			(-)	R	30,59,963
					30,59,79.20
					3,05,996
				Rs 27,53,967.20	
Less previous payment (-)				R, 12,50,823.20	
				Rs 15,03,144.00	
				1502,991.00	
26/04/2020				18/6/2020	
J.E					

up to date material	Content
(1) Stone metal —	542.43 m ³
(2) Stone chert —	62.25 m ³
(3) Screening material —	85.22 m ³
(4) Stone chert —	149.01 m ³
(5) Brick —	1797.2 m ³
(6) L. Sand —	5.11 m ³
(7) Sand —	63.01 m ³
(8) Emulsion — (SS)	1.131 m ³
(9) Emulsion — (RS)	0.366 m ³
(10) Bitumen —	2.529 m ³
(11) E/W —	987.5 m ³
26/04/2020	18/6/2020
J.E	

Continuation