

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -



No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work - Repair at Road					
From PWD Road To					
Gorha Under MR-3054.					
Agency - Amarapur Construction					
CO (P) Ltd.					
Agreement - 10 MB 2020-21.					
Date of start - 23.06.20.					
Date of Completion - 22.03.21.					
Actual Date of Completion -					
Work in progress					
Record Entry - 20.11.20.					
1.	Cleaning and grading road				
	Road (By manual work)				
	including uprooting - etc.				
	$2 \times 30 \times 30 \text{ m} \times 1 \text{ m} = 1800 \text{ m}^2$				
	$2 \times 25 \times 30 \text{ m} \times 1 \text{ m} = 1500 \text{ m}^2$				
	$2 \times 15 \times 30 \text{ m} \times 1 \text{ m} = 900 \text{ m}^2$				
	$2 \times 20 \times 30 \text{ m} \times 1 \text{ m} = 1200 \text{ m}^2$				
	$2 \times 18 \times 30 \text{ m} \times 1 \text{ m} = 1080 \text{ m}^2$				
	6480 m^2				
	w 0.648 Hec.				
	20.11.20				
	20.11.20				



Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					13,24,557 = 00.
Add for	12% + 1% (GST + CG)			7,30,719 = 00	
				Rs. 63,51,635 = 00	
Less for	1.26% below CG			80,931 = 00	
				Rs. 62,71,604 = 00	
Less for previous bill CG				49,47,047 = 00	
				Rs. 13,24,557 = 00	
 					

Material Statement

1. Coarse Sand - 54.446 m³ @ 150.80/m³
Rs. 8,210 = 00.
2. Aggregate -
40mm Aggregate - 40.14 m³ @ 441.08/m³ 17,705 = 00
20mm Aggregate - 22.86 m³ @ 550.88/m³ 12,592 = 00
10mm Aggregate - 8.54 m³ @ 614.17/m³ 5,245 = 00.
3. Blown Subgrade - 1749.60 m³.
@ Rs 23.78/m³ 41,605 = 00.

Continuation