

MMGLY GEN

Schedule XLV Form N.134.

P.W.D.

1908

Ramdeo Killa to Panjwara mahadallt
Tala - 18/19

DIVISION

BARAHAT (GEN)

SUB.DIVISION

PERDIP KUMAR.

MEASUREMENT BOOK

C.C. 2107431-2
M.C. 816802-2

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
and final width on the left				2	
New - construction of road from Ramdevkitta to Pimpaswar MNP Dalit lala road.					
Agency - Pradeep Kumar					
Pgt No - 96530/19-20					
work started on - 21/1/20					
date of completion - 20/10/20					
date of measurement 3/10/20					
Abstract of cost					

- ① setting out B.M. Pila
city side THB P(15)
2.182 @ 2074.58/- 4149=-
- ② clearing & grubbing
road land
city side THB P(15)
0.19 Hec @ 53625.50/ 10189=-
- ③ removing all types of
house pipe - city side THB P(15)
7.5m @ 166.59/- 1249=-
- ④ constⁿ of embankment
with load up to 1m
city side THB P(15)
(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(17) Pro. B/w in Substructure — Qty vide TMB P(17) 53.0m ³ @ 6612.27/- = 350583/-					
(18) Pro. & laying R.C.C Pipe — Qty vide TMB P(17) 15.0m @ 3362.32/- = 50435/-					
(19) Pointing with C.H in brick work — Qty vide TMB P(17) 58.90m ² @ 60.53/- = 3565/-					
(20) Filling in found ⁿ — Qty vide TMB P(18) 12.34m ³ @ 493.70/- = 6092/-					
(21) Painting on parapet wall — Qty vide M&NO 1980 P&ND 41.28m ² @ 104.70/- = 4322/- 2218740/-					
less 10% below as per g&H-19					2218740/-
					Rs 1996866/-
less Previous Payment @					Rs 1842972/-
					Rs 153894/-
<i>[Signature]</i> 5/4/21 J.E	<i>[Signature]</i> 5/4/21 J.E				C&P <i>[Signature]</i> 21.03.21 EE

(Continuation)