

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work - Repair of Road					
Forum Pringy Road					
To Jainin Via Naya					
Total Under MR-3054.					
Agency - Amarapur Cos. Co. Pvt. Ltd.					
At + Po - Amarapur.					
Dist - Banka.					
Pin Code - 813105.					
			/		
Ag No - 09 MPD 220					
Date of Start - 23.06.20.					
Date of Completion - 22.03.21.					
Actual Date of Completion					
work in progress -					
Record Entry - 20/10/20					
① clearing and grubbing for					
land including uprooting					
wild vegetation grass - etc.					
$2 \times 30m \times 30m \times 1.00 =$					1800:00
$2 \times 15m \times 30m \times 1.00 =$					900:00
$2 \times 5m \times 30m \times 1.00 =$					300:00
$2 \times 4m \times 30m \times 1.00 =$					240:00
					3240:00

Continuation

or 0.324 Hec

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20/30) Paving Two Cuts on New Concrete Surface					
— — — — —					01.
Amount for form (22/31) 236.24 m ²					
Rate 95.64/m ² —					22,403 = 00
					25,40,101 = 00.
Less for 1.24/1 —					32,119 = 00
					25,14,982 = 00.
Add for 1.24/1 + 1.1/1 (45% + 100%)					3,27,208 = 00
					28,44,190 = 00
Less for previous bill (—)					24,15,159 = 00
					4,29,031 = 00

~~07.07.2021~~
A.E

~~07.07.2021~~
M

material Statement

Total

1. SSI - 0.744 MT
2. RSI - 1.885 MT
3. S.90 - 19.607 MT.
4. Stone chip - 236.75 m³.
5. Filler - 6.69 m³
6. Gravel - 5,760 m³ @ 5.47 = 31,182 = 00
7. Sand - 5.25 m³ @ 150.80 = 799 = 00
8. Etc. - 874.8 m³.

~~07.07.2021~~
ME

~~07.07.2021~~
M