

સુચનાઈત ઓલન્ટ પ્રમુખ વાચક સુચનાઈત ડેવલપમેન્ટ નક  
Schedule XLV-Form No. 134

મમસુલ્લુ DIVISION

સુચનાઈત SUB-DIVISION

MEASUREMENT BOOK ~ 1164

| Particulars | Details of actual measurement |    |    |    | Contents of area |
|-------------|-------------------------------|----|----|----|------------------|
|             | No.                           | L. | B. | D. |                  |

1st on A/c bill

Name of Work: - Construction of Road from Surgahi Kolsa PMGSY Path to Surgahi Tola Meo Sa Tale under PMGSY in Tariyani Block Sheohar Agency: Smt Santosh Singh Agreement No: SBD/MMGSY/07 of 2020-21

Date of Start: - 07-12-20

Date of Completion: - 06-12-21

Date of Measurement: - 27-7-21

Item(1/21): - P/W R.C.C

Mas in Superstructure - -

1X  $7.90 \times 3.80 \times 0.30 = 9.00 M^3$

Item(2/23): - Providing

brick masonry in

C.M. in parapet - -

2X  $4.50 \times 0.40 \times 0.60 = 2.16 M^3$

Item(3/14): - Laying brick

soling layer - -

1X  $7.90 \times 3.00 = 23.70 M^2$

  
27-7-21  
J.E

Continuation

| Particulars                                                    | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                | No.                           | L. | B. | D. |                  |
| <b>Abstract of Cost</b>                                        |                               |    |    |    |                  |
| Item (1): Constt. of embankment with 1000M L.S.D. ---          |                               |    |    |    |                  |
| B/F P - 4 Stem 3/6                                             |                               |    |    |    |                  |
| Qty. = 327.60 M <sup>3</sup>                                   |                               |    |    |    |                  |
| @ Rs 174.83 / M <sup>3</sup> ---                               |                               |    |    |    | Rs 57274.00      |
| Item (2/13): Earthwork in excavation for struct.               |                               |    |    |    |                  |
| B/F P - 1 Stem 4/3                                             |                               |    |    |    |                  |
| Qty. = 98.59 M <sup>3</sup>                                    |                               |    |    |    |                  |
| @ Rs 258.89 / M <sup>3</sup> ---                               |                               |    |    |    | Rs 25524.00      |
| Item (3/14): Laying brick Soling Layer ---                     |                               |    |    |    |                  |
| B/F P - 5 Stem 3/14                                            |                               |    |    |    |                  |
| Qty. = 23.70 M <sup>2</sup>                                    |                               |    |    |    |                  |
| @ Rs 292.11 / M <sup>2</sup> ---                               |                               |    |    |    | Rs 6923.00       |
| Item (4/15): Providing P.C.C. Mix in foundation ---            |                               |    |    |    |                  |
| B/F P - 1 Stem 2/15                                            |                               |    |    |    |                  |
| Qty. = 12.32 M <sup>3</sup>                                    |                               |    |    |    |                  |
| @ Rs 6476.10 / M <sup>3</sup> ---                              |                               |    |    |    | Rs 79793.00      |
| Item (5/16): Providing brick masonry in C.M. in foundation --- |                               |    |    |    |                  |
| Continuation                                                   |                               |    |    |    |                  |
| To Total                                                       |                               |    |    |    | Rs 169514.00     |

| Particulars                                                        | Details of actual measurement |    | Contents of  |
|--------------------------------------------------------------------|-------------------------------|----|--------------|
|                                                                    | No.                           | L. |              |
| B/F P-1 Stem 3/16                                                  |                               |    |              |
| Qty. = 51.95 M <sup>3</sup>                                        |                               |    |              |
| @ Rs 2879.15 / M <sup>3</sup>                                      |                               |    | Rs 305453.00 |
| Stem (6/19): - Providing brick masonry in C.M. in superstructure - |                               |    |              |
| B/F P-1 Stem 4/19                                                  |                               |    |              |
| Qty. = 42.01 M <sup>3</sup>                                        |                               |    |              |
| @ Rs 6128.36 / M <sup>3</sup>                                      |                               |    | Rs 257452.00 |
| Stem (7/20): - Providing R.C.C. Mad in sub structure -             |                               |    |              |

|                                                      |  |  |              |
|------------------------------------------------------|--|--|--------------|
| B/F P-2 Stem 5/20                                    |  |  |              |
| Qty. = 3.63 M <sup>3</sup>                           |  |  |              |
| @ Rs 17689.91 / M <sup>3</sup>                       |  |  | Rs 27914.00  |
| Stem (8/21): - Providing R.C.C. Mas in super struct. |  |  |              |
| B/F P-5 Stem 1/21                                    |  |  |              |
| Qty. = 9.00 M <sup>3</sup>                           |  |  |              |
| @ Rs 8531.04 / M <sup>3</sup>                        |  |  | Rs 76833.00  |
| Stem (9/22): - S/F/R NYSD bar reinforcement -        |  |  |              |
| B/F P-2 Stem 6/22                                    |  |  |              |
| Qty. = 0.270 MT                                      |  |  |              |
| B/F P-3 Stem 1/22                                    |  |  |              |
| Qty. = 1.045 MT                                      |  |  |              |
| % Total                                              |  |  | Continuation |
| % Total                                              |  |  | Rs 837166.00 |

| Particulars                                                 | Details of actual measurement |    |  | Contents of |
|-------------------------------------------------------------|-------------------------------|----|--|-------------|
|                                                             | No.                           | L. |  |             |
| B/F 1.315 MT                                                |                               |    |  | Rs 837166   |
| @ Rs 70870.42/MT — Rs 73195                                 |                               |    |  |             |
| Item (10/23) — providing brick masonry in C.M. in parapet — |                               |    |  |             |
| B/F P — 5 Stem 2/23                                         |                               |    |  |             |
| Qty. = 2.16 M <sup>3</sup>                                  |                               |    |  |             |
| @ Rs 63281.62/M <sup>3</sup> — Rs 13670                     |                               |    |  |             |
| Item (11/26) — Backfilling behind Abt. / R/Wall             |                               |    |  |             |
| B/F P — 4 Stem 2/26                                         |                               |    |  |             |
| Qty. = 34.32 M <sup>3</sup>                                 |                               |    |  |             |
| @ Rs 6977.85/M <sup>3</sup> — Rs 23950                      |                               |    |  |             |
| Item (12/35) — dismantling of Ex. structure —               |                               |    |  |             |
| B/F P — 2 Stem 7/35                                         |                               |    |  |             |
| Qty. = 32.93 M <sup>3</sup>                                 |                               |    |  |             |
| @ Rs 330.91/M <sup>3</sup> — Rs 10897                       |                               |    |  |             |
| Item (13/40) — P/F MMGSY Information sign board —           |                               |    |  |             |
| B/F P — 4 Stem 4/40                                         |                               |    |  |             |
| Qty. = 1 Nos                                                |                               |    |  |             |
| @ Rs 11961.48 Each — Rs 11962                               |                               |    |  |             |
| Item (14/41) — P/F Citizen information board —              |                               |    |  |             |
| Qty. Total Rs 990840                                        |                               |    |  |             |

Continuation

...of the amount previously paid ... in column 3 may become ... the accounts of which ...

## Continuation

21-7-2