

1st on A/C bill

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement
of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Name of work -	Curd. of road				
from Geer to Kanchan villa.					
Agency - M.S.C Corporation					
(A/-Soni Chawankur, PO- Abnagar, West Champaran.					
Measurement No - 36 SBD / Murray					
2021 - 22.					
Dt. of start - 29/05/2021					
Dt. of completion - 28/06/2021					
Second entry -					
3) clearing & grubbing					
road land.					
$2 \times 19 \times 30.0m \times 1.50m = 1710.0m^2$					
$2 \times 1 \times 15.0m \times 1.50m = 45.0m^2$					
Total = $1755.0m^2$					
= 0.18 Hect.					
2) Thr & fixing Murray					
sq. board.					
0 1 No.					
R.D. 23.07.21					
Signature					
J.E.	Continuation				

Attested
A/C
23.10.21
Executive Engineer
RWD Works Div.
BETTIAH.

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	

Record entry -

i) Cyl. of embankment
with lead up to 100m.

$$3 \times 30.0 \text{ m} \times \left[\frac{1}{2} (7.5 + 9.70) \times 0.6 \right]$$

$$= \frac{1}{2} (7.5 + 9.70) \times 0.6 = 102.3 \text{ m}^3$$

ii) Cyl. of embankment
with lead up to 100m.

$$10 \times 30.0 \text{ m} \times \left[\frac{1}{2} (7.70 + 9.30) \times 0.6 \right]$$

$$= \frac{1}{2} (7.70 + 9.30) \times 0.6 = 357.0 \text{ m}^3$$

Signature
03/10/11

SAM
6100
AC

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
<u>Record entry</u>						
<u>1) Excavation for phys. on cutting -</u>						
$2 \times 8 \times 30.0 \text{ m} \times 0.375 \text{ m} \times 0.100 \text{ m} = 18.0 \text{ m}^3$						
$2 \times 1 \times 15.0 \text{ m} \times 0.375 \text{ m} \times 0.100 \text{ m} = 1.13 \text{ m}^3$						
$\text{TOTAL} = 19.13 \text{ m}^3$						
<u>Recd</u>						
<u>18.10.21</u>						
<u>J.E.</u>						
<u>AG</u>						
<u>Record entry</u> -						
<u>1) Count. of G.S.B.</u>						
<u>Car. I</u>						
<u>pot ref</u> -						
$2 \times 9.02 \text{ m} \times 2.60 \text{ m} \times 0.100 \text{ m} = 4.69 \text{ m}^3$						
$2 \times 7.35 \text{ m} \times 2.61 \text{ m} \times 0.100 \text{ m} = 2.95 \text{ m}^3$						
<u>bok position</u> -						
$2 \times 8 \times 30.0 \text{ m} \times 0.325 \text{ m} \times 0.100 \text{ m} = 18.0 \text{ m}^3$						
$2 \times 1 \times 15.0 \text{ m} \times 0.375 \text{ m} \times 0.100 \text{ m} = 1.13 \text{ m}^3$						
<u>length</u> -						
$11 \times 30.0 \text{ m} \times 3.75 \text{ m} \times 0.100 \text{ m} = 123.75 \text{ m}^3$						
$\text{TOTAL} = 150.52 \text{ m}^3$						
<u>Recd</u>						
<u>11.10.21</u>						
<u>J.E.</u>						
<u>Continuation</u>						
<u>11.10.21</u>						
<u>AG</u>						

Abstract of Cost

3) Cleaning & grubbing road (labor. wide 7'10")

$$P_1 = 0.18 \text{ Hc}^2 \cdot R$$

$$P-1 = 0.18 \text{ Hect.} \quad P_1. 9535 =$$

~~PS-52970.5/11-2~~
2) Comp. of component
and its 70/1000m. wife

$$TMBP-2 = 102.98 \text{ m}^3 @$$

$\mu_3 \cdot 19524 =$

76) Coast of embankment
leads up to 100 m. wide

$$MBP = 351.0 \text{ m}^3 @ 6$$

TMB P-22-3371.0
A-153-98 M - B 53977

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Excavation for P. way					
for cutting wide A-3					
= 19.00 m ³ @ Rs. 75.00/m ³					
					Rs. 1425=
5) Cost of Grander					
Sub-base mat. p-3					
= 150.00 m ³ @ Rs. 38.00/m ³					
					Rs. 5640=
6) P.h. laying spreading &					
Compacting w/Bm. ①					
wide p-4 = 143.44 m ³					
@ Rs. 4029.62/m ³					Rs. 57200=
7) P.h. & fixing roadway					
info. board. wide p-1					
= 1 m ² @ Rs. 13085.00/each					
					Rs. 13085=
					Total Rs. 118050=
Add 12% GST	②	Rs. 141670=			
Add 1% L.C.	③	Rs. 11806=			
Add S.Fee	④	Rs. 11806=			
					A. 13,45597=
Less delay rate @ 0.02%					
as per agreement					Rs. 269=
					Net - A. 13,45328=
Final Date 21.10.21	Continuation	By	At		
J.E.					

Attested
 Auditor
 23.10.21
 Executive Engineer
 RWD Works Div.
 BETTIAH.