

~~Pintor (Santay DBH)~~ (Santay)

Schedule XLV-Form No. 134

Ujman miya ke ghat to Kathoti Bhagant Jee ke ghar Tak.

सिद्ध वि. फोर वि. मिस. हजूर DIVISION

सिद्ध वि. फोर वि. मिस. हजूर SUB-DIVISION

210795121
2377

MEASUREMENT BOOK

13 R 1 CH.

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(Those four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ist. on A/c Bill.					
N/W:- Const. of Rd. from m.m.b. S.Y. Rd.					
Usmanliya (Usmanliya) house to					
Purhori tola Kantholi Bhagat					
Jee Ghar Tak.					
N/A:- Shreeya techno Developers					
Pvt. Ltd.					
Ag. NO:- 64 S.B.D/2018-19.					
Date of start- 18.02.2019.					
① P.V. setting out pillars -					
- do - do - B.I.					8 NOS.
					8 NOS.
					16 NOS.
② Clearing or grubbing rel. land -					
- do - do - B.I.					
15 x 30.00 x 3.50 = 1575.00 m ²					
16 x 30.00 x 3.50 = 1680.00 "					
14 x 30.00 x 3.50 = 1470.00 "					
12 x 30.00 x 3.50 = 1260.00 "					
19 x 30.00 x 3.50 = 1995.00 "					
6 x 30.00 x 3.50 = 630.00 "					
1 x 11.00 x 3.50 = 38.50 "					
					653.5
					717 8.50 m ²
					÷ 10,000 = 0.72 Hec.
					= 0.66 Hec.

Continuation


Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
<u>Abstract of cost.</u>					
<u>(1) Setting out pillars etc. E.I.</u>					
Qty. vide T.M.B.P. NO. - (1),					
16 NOS. @ R 3617.68/each - RS. 78832.00					
<u>(2) Clearing & grubbing etc. land</u>					
— do — do — E.I.					
Qty. vide T.M.B.P. NO. - (1),					
0.66 Hec. @ R 4917.42/hec - RS. 35308.00					
<u>(3) Dismantling of bricks/tiles</u>					
— do — do — E.I.					
197.80 m ³ @ R 227.35/m ³ - RS. 44970.00					
<u>(4) Dismantling of stone</u>					
— do — do — E.I.					

Qty. vide T.M.B.P. NO. - (2),					
5.37 m ² @ R 335.63/m ² - RS. 2125.00					
<u>(5) Removing of H.P. — do — E.I.</u>					
Qty. vide T.M.B.P. NO. - (2),					
(A) 600mm dia. — 10.00 m. @ R 168.00/m - RS. 1680.00					
(B) abt. 600 to 900mm —					
30.00 m. @ R 227.19/m - RS. 6816.00					
<u>(6) E.W. in exca. in tunnel — do — E.I.</u>					
Qty. vide T.M.B.P. NO. - (2),					
263.499 m ³ @ R 258.89/m ³ - RS. 68217.00					
<u>(7) P.V. P.C. in tunnel — do — E.I.</u>					
Qty. vide T.M.B.P. NO. - (2) - 17.587 m ³					
" " " - (3) - 12.497 "					
30.084 m ³					

Continuation
 @ R 6073.72/m³ - RS. 182722.00
 C.O. - RS. 349721.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.P.	RS. 21	86993=00
(14) P.V. R.C.C. in abutment					
cap. - do - do - E.I.					
Qty. vol. T.M.B.P. NO. - (5)					
3.54 m ³ @ R 7093 = 98/m ³ RS.					24865=00
(15) P.V. R.C.C. in deck					
slab - do - E.I.					
Qty. vol. T.M.B.P. NO. - (6)					
4.608 m ³ @ R 7757 = 67/m ³ RS.					35747=00
(16) P.V. filling joint sealing - do E.I.					
Qty. vol. T.M.B.P. NO. - (6)					
15.40 m. @ R 3569/m - RS.					535=00
(17) Brick masonry work					
in c.m. (1:3) - do - E.I.					
Qty. vol. T.M.B.P. NO. - (6)					
3.84 m ³ @ R 569 = 54/m ³ - RS.					21579=00
(18) Const. of embankment from					
existing pits with obtained					
material - do - do - E.I.					
Qty. vol. T.M.B.P. NO. - (6)					
(A) Initial level with 100 M. -					
1472.83 m ³ + 1789.87 m ³ @ R 14112/m ³ RS.					252586=00
(B) Carried level with 100 M. -					
368.21 m ³ + 447.47 m ³ @ R 179 = 10/m ³ RS.					80142=00
					25258=00
					RS. 2602447=00
Total - G.S.T. + L.C. - 13 1/2 % -					RS. 938318=00
					RS. 2940765=00

Continuation


 6/8/21
 A.B.

6.8.21.
 J.E.