



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material Statement (up to date)					
(1) Earthwork			735	M <sup>3</sup>	
(2) Coarse Sand			20.81	M <sup>3</sup>	
(3) Stone Aggregate			482.80	M <sup>3</sup>	
<u>6/4/2021</u> JE					

Note: → Balance Previous Allotment

R → 295567.00 from Letter No.

22 dt 24.03.2021

3rd and Final Bill

Memorandum Payment

Total value of work done →	3567326.00
Less Previous Payment →	3300133.00
	<u>267193.00</u>
Bys. D. 5% ←	13360.00
" I.T. 2% ←	5344.00
" COST 1% ←	2672.00
" S.C.S.T 1% ←	2672.00
" L.C. 1% ←	2672.00
" Royalty ←	24255.00
" S.F. ←	2420.00
" cheque ←	213797.00
	<u>Total → 267193.00</u>

Passed bill for → 267193.00 (Two Lacs Sixty Seven thousand one hundred ninety three rupees)

VR No - 06

dt 2/8/21

29.7.21

Executive Engineer  
R.W.D. Works Division  
Hajipur