

SO7 LACHHAN TOLR TO KPMKAR TOLI

Schedule XLV-Form No. 134

ARUN KUMAR DUBEY DIVISION

Fulwaria SUB-DIVISION

MMGSY-S.C

MEASUREMENT BOOK

M.R.-NO-444

Est on A/C bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- 507 Lachon Tola					
To Kamkar Toli					
Under- mm GSY (SC)					
Agency - Abum Kumar dubey					
Agreement NO- 24/S.B.D. mm GSY-SC20-21					
Date of Commencement- 12-09-2020					
Date of Completion- 11-6-2021					
Construction Cost- 5340638 = ₹					
Maintenance Cost- 4,63,979 = ₹					
Record entry					
$\frac{1}{1}$ Construction of reference					
Working Bench mark.					
do do all Comp					
0.795 K.M.					
$\frac{2}{2}$ Construction of reference					
piller/ Burjees.					
do do all Comp.					
0.795 K.M.					
$\frac{3}{3}$ Clearing and grubbing					
road land including					
uprooting wild vegetation					
grass.					
do do all Comp.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	R.F.	1378758=
9 17 Construction of Urn-xionfr					
Ced. plains, Cement-					
Concrete.					
do — do — 1/10mp					
Qty. vide TMS page NO (5)					
293.88 m ³ @ Rs 6871.79/m ³					2019482=
					Rx 3398240=
Less as per agreement					
below 0.11% (-)					Rx 3738=00
					Rx 3394502=00
AA GST 12% —					Rx 407340=00
Ad Cus 1% —					Rx 33945=00
Ad Signorege					Rx 44468=00
page no (6)					/
					Rx 3880255=00
C.R.P. 24/09/21 28/4/21 AB 28/4/2021 J.E					