

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill					

Name of Work - Const of road from
 Naikta Tola Semwanra,
 TO Gora Semra under
 MMGSY Scheme.

Agency - Sri Mukesh Kumar

Agreement No - 42-SBD/MMGSY/2021-22

Date of Work order - 02-06-2021

Date of Completion - 01-06-2022

Record Entry

① Plv const of working
 Bench mark - T/S - 2.350km

② Plv const of reference
 Pillar - T/S 2.350km

③ Plv cleaning and grubbing
 of road land - T/S

2x 25x30m x 1.50m = 2250.00m²

2x 30x30m x 1.50m = 2700.00m²

Continuation

Attested
 Arch.
 14.9.21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of cost				
① P/v Const of working bench mark — T/S					
2.350 km vide page ①					
@ Rs 10516 = 411/km — Rs					24714 = w
② P/v Const of reference Pillar — T/S					
2.350 km vide page ①					
@ Rs 10908 = 18/km — Rs					25634 = w
③ P/v cleaning and grubbing of road land —					
0.711 Heet vide page ②					
@ Rs 51133 = 76/Heet — Rs					36305 = w
④ P/v Const of embankment lead up to 100m length					
677.25 m ³ vide page ②					
@ Rs 174 = 94/m ³ — Rs					118478 = w
⑤ P/v Const of embankment lead up to 100m length					
1580.25 m ³ vide page ②					
@ Rs 139 = 84/m ³ — Rs					220982 = w
⑥ P/v excavation for road way cutting					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
220.88 m ³ vide page (3)					
Q.B 74 = 16 / m ³ — B					16380 = 10
(7/9) Plv Const of G.S.B.					
815.71 m ³ vide page (4)					
Limit 815.57 m ³					
Q.B 3036 = 05 / m ³ — B					247611 = 10
(8/10) Plv laying & spreading and					
Compacting W.B.M II					
655.29 m ³ vide page (5)					
Q.B 3728 = 84 / m ³ — B					2443472 = 10
(9/25) Plv and fixing M.I.S. iron					
8' 9" board.					
Q2 No. vide page (5)					
Q.B 11489 = 71 / each — B					22979 = 10
(10/31) Plv earth work in excavation in foundation					
136.71 m ³ vide page (5)					
Q.B 269 = 32 / m ³ — B					36819 = 10
(11/32) Plv Sand filling in foundation					
7.43 m ³ vide page (5)					
Limit 7.32 m ³					
Q.B 400 = 59 / m ³ — B					2932 = 10
(12/34) Plv P.C.C. M.I.S. grade in foundation					
11.21 m ³ vide page (6)					
Q.B 6042 = 70 / m ³ — B					67739 = 10

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) Plv R.C.C. M25 grade					
(39) in box cell					
68.46 m ³ vide page (8)					
Limit 68.13 m ³					
@ Rs 7552 = 66/m ³ — Rs 5					14563 = w
(14) Plv back filling behind					
(40) about man					
43.20 m ³ vide page (8)					
@ Rs 2869 = 70/m ³ — Rs 1239712 = w					
(15) Plv weep holes mstr					
(41) 60 Nos vide page (8)					
@ Rs 83 = 11/each — Rs 4987 = w					
(16) Plv laying boulder down					
(42) 56.70 m ³ vide page (8)					
@ Rs 3607 = 73/m ³ — Rs 204558 = w					
(17) Plv supplying filling HSD					
(43) 4.829 MT vide page (7)					
@ Rs 45981 = 11/MT — Rs 222043 = w					
					Rs 65,62,667 = w
Add 12% GST —					Rs 787520 = w
Add 1% L. Loss —					Rs 65627 = w
Add S.F. —					Rs 84072 = w
					Rs 74,99,886 = w
less 5.1% bel e w —					Rs 383244 = w
					Rs 71,16,642 = w

14/09/2021
S.E

Confirmation
14/09/21
AE

Attested
14.9.21

Continuation