

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिरौल, (दरभंगा)।

पत्रांक:- 1115/2021

दिनांक:- 6-8-2021

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बिरौल, (दरभंगा)।

सेवामें,

अपर मुख्य कार्यपालक पदाधिकारी
सह- सचिव,
(ब्राडा)

विषय:- **MMGSY (SC) योजनान्तर्गत, के तहत पथों के कार्य हेतु अधियाचना के संबंध में।**

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MMGSY (SC) योजनान्तर्गत पथों में कार्य कराया गया है। कराये गये कार्य का भुगतान करना है।

अतः अनुरोध है कि MMGSY (SC) योजनान्तर्गत कार्य कराये गये पथों में आवंटन 389.74490 (तीन करोड़ नवासी लाख चौहत्तर हजार चार सौ नब्बे मात्र) उपलब्ध कराने की कृपा की जाय। ताकि संवेदक द्वारा कराये गये कार्य का भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वसभाजन,

(9/08/21)

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिरौल, (दरभंगा)।

6/8/21

Rural Works Department
MMGSY (SC) Allotment Requisition Format

Name of Division: Biraul

Sl. No.	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (in lacs)		Allotment/Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in km)	Amount (in lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	नवडेगा से नवडेगा विरनिया	Subhash Kr. Jha	1.383	98.78	88.49	7.14471	47.07879	47.07879	69.11301	22.03422	GSB & PCC Progress
2	2019-20	कटैया से मदहरपट्टी	Bhim Yadav	1.75	118.67	105.93531	8.60787	47.56830	47.56830	57.74117	10.17287	PCC. Progress
3	2019-20	सहसराम शहरी हरिजन टोला से बरमोतर	Atul Kr. Yadav	0.505	43.36	39.65408	2.69579	26.84514	26.84514	33.05925	6.21411	GSB & PCC Progress
4	2019-20	भवानीपुर से गूसहरी	Ajay Kr. Jha	0.91	72.17	60.89462	8.44967	29.45565	29.45565	47.44534	17.98969	GSB & PCC Progress
5	2019-20	सोनबेहट से कुनवा टोल	Ajay Kr. Jha	1.22	92.64	78.3675	12.11626	22.34593	22.34593	48.81873	26.47280	GSB & PCC Progress
6	2019-20	रूपनगर से बाहमण टोल नैरुरी	Jay Prakash Singh	2.26	140.47	129.79426	19.73746	60.72197	60.72197	60.72197	0	GSB & PCC Progress
7	2019-20	इटवा शिवनगर से मखनाही	Pravin Kumar	0.65	49.789	41.38793	7.40109	15.66141	15.66141	15.66141	0	GSB & PCC Progress
8	2019-20	एल033 परसरमा सरौनी से सरौनी	Jay Prakash Singh	2.165	167.043	142.269	19.776	24.56895	24.56895	38.99833	14.42938	GSB & PCC Progress
9	2019-20	मिश्रा टोला से बाबाजी पोखर गूसहरी	Amar Nath Jha	1.845	153.32	123.006	16.749	20.98686	20.98686	33.31247	12.32561	GSB & PCC Progress
10	2019-20	हरिजन दरवाजा से धकजरी मुस्लिम टोला	Anil Kumar Jha	0.63	84.91	47.784	3.519	23.94336	23.94336	38.00533	14.06197	Work Completed
11	2019-20	टी02 से सेवीका	Manoj Kumar Yadav	0.91	84.914	76.4226	8.4914	0	0	0	0	GSB & PCC Progress
12	2019-20	इटहर से बलधरवा	Santosh Kumar Jha	3.35	275.74	228.96	36.54	36.13989	36.13989	57.36490	21.22501	GSB & PCC Progress
13	2019-20	कोवटगामा से शम्भूघाट	Subhash Kr. Jha	2.004	140.48	127.83000	11.37000	28.51312	28.51312	45.25809	16.74497	GSB & PCC Progress
14	2019-20	भीदुवा से खैसरेहेडिह	Ruko Construction Pvt Ltd	2.680	237.460	215.38496	26.21444	93.01551	93.01551	147.64366	54.62815	GSB & PCC Progress
15	2019-20	एल025 से कल्याणा	Ranjeet Kr. Raut	0.655	63.88900	50.97000	3.18490	34.16555	34.16555	34.16555	0	GSB & PCC Progress
16	2019-20	बाबाजी पोखर से नरैया गाफी टोला	Ram Prasad Sah	2.495	174.69	141.58000	20.93307	24.73617	24.73617	24.73617	0	GSB & PCC Progress

Name of Division: Biraul

Sl. No.	Year	Name of Road	Name of Contractor (In English)	Administrative Sanction		Agreement Amount (in lacs)		Allotment/Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in km)	Amount (in lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
17	2019-20	भनता चौक से आसी भाया भनता	Pooja Bharti	0.925	76.15000	65.03400	7.22600	15.95777	15.95777	25.3298	9.37203	GSB & PCC Progress
18	2019-20	टी02 से तिलकेश्वरराडिह से करेनी	Manoj Kumar Yadav	1.060	99.02000	86.08000	11.02100	0	0	21.79230	21.79230	GSB & PCC Progress
19	2019-20	एल030 पासवान चौक सिसौना से मुसहरी टोला सिसौनी पूर्वी	Amar Nath Jha	1.935	156.48600	135.90000	20.58800	0	0	90.42540	90.42540	GSB & PCC Progress
20	2019-20	ईदगाह चौक से धनरिया	Manish Jha	0.615	52.94400	39.98000	6.36000	0	0	27.15647	27.15647	GSB & PCC Progress
21	2019-20	सोनपेहट से मुसहरी	Bhim Yadav	2.45	156.76	138.26900	30.55700	0	0	24.69992	24.69992	GSB & PCC Progress
Total:-				29.717	2302.225	2163.99326	288.68266	551.70437	551.70437	941.44927	389.74490	-

नोट:-

1. खर्च का मिलान MIS से होना आवश्यक है।
2. अधियाचित राशि का पथवार मापीपुस्त की प्रथम एवं अन्तिम पेज की अभिप्रमाणित छाया प्रति संलग्न होना आवश्यक है।
3. पूर्व निर्गत राशि का उपयोगिता प्रमाण पत्र संलग्न होना आवश्यक है।
4. योजनावार सभी पथों का अधियचना एक साथ भेजना आवश्यक है।
5. निर्गत राशि का डी0 सी0 विपत्र 15 दिनांक के अंदर ब्राडा कार्यालय में उपलब्ध कराया जाना आवश्यक है।

D.A.O
R.W.D.Works Divi. Biraul

Executive Engineer
R.W.D. Works Division, Biraul

06-08-21
[Signature]

FORM GFR-19 A

(See Government of India's Decision (1) below Rule-150)
 Form of utilization Certificate up to the month August -2021
 Mukhya Mantri Gram Sadak Yojna (SC)
 PIU-R.W.D, Works Division, Biroul (Darbhanga)

Sr.No.	Name of Scheme	Sanction No.& Date with Amount (in Rs.lacs)	Amount Received (in Rs.lacs)	Particulars
1	MMGSY (SC.)	BRRD/DA/24/10.80/WE dt 5/6/21 GP to 8/7/21	SSA-4804A	Certified that out of Rs. SSA-4804A lacs received during the years 2021-22 to August 2021 in favour of Executive Engineer, RWD Bihar Biraul a sum of Rs= SSA-4801 lacs has been utilize For the purpose of MMGSY (SC.) Schemes as Given in the margin for which it was Sanctioned and that the balance of Rs. 0-00013 lacs remaining Un utilized at the end of the period under
Total			SSA-4804A	

2. Certified that I have satisfied myself that the conditions on which the grant was sanctioned, are being fulfilled and that I have exercised the following checks for the purpose for which it was sanctioned.

Kind of Checks exercised:-

- i. works have been supervised by Executive Engineer/Superintending Engineer.
- ii. Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
- iii. Construction materials have been tested.
- iv. Measurements have been recorded in the MBs and test conducted by the assistant Engineer/Executive Engineer
- v. All other codal formalities have observed

3. Physical progress achieved:

- i. Construction of Road works:
- ii. Construction of C.D. works:


D.A.O

R.W.D. Works Division, Biraul


06.08.21

Executive Engineer
RWD, Bihar Biraul