

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st and final Bill					
Name of work - m/a to chain or pokhar					
To Hamsaagar Shiv Mandir Jal					
V. Reconstruction					
Agency - S. K. and company					
Sect - Karan Kudanaga					
P.O. Dumarson Bangga					
Dist Saran					
Ag. No.					
Date of work start - 04.06.2021					
Date of work completion - 03.07.2021					
Actual date of completion - 10.06.2021					
Items of work					
(1/25)	Granular sub-base well				
25	well graded material				
25	$1 \times 6 \times 3.75 \times 0.20 = 4.50 \text{ m}^3$				
	$1 \times 5 \times 3.75 \times 0.20 = 3.75 \text{ m}^3$				
	$1 \times 4 \times 3.75 \times 0.20 = 3.00 \text{ m}^3$				
	(100) (100)				
	T = 26 M ³				
(2/26)	W.B.M. Gr-3				
26	preparing, laying				
	spreading, and				
	compacting stone				
	aggregates of specific				
	no. to water				
	barrel measurement				
	- do. E/P				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1st & Final Bill)					
($\frac{1}{25}$)	Granular Sub-base				
	with well graded material				
	Qty used TMB P.				
36 m ³	Rs.	2730.02/m ³			98281=
($\frac{2}{26}$)	P/V. W.B M. R-3				
	P/V laying spreading				
	and compacting stone				
	aggregate - do				
	Qty used TMB P.				
13.51 m ³	Rs.	4569.18/m ³			61730=
($\frac{3}{27}$)	prime coat				
	spreading and applying				
	prime coat - do				
	Qty used TMB P.				
180.18 m ²	Rs.	51.10/m ²			9207=
($\frac{4}{28}$)	Tack coat				
	P/V and applying tack				
	coat - do				
	Qty used TMB P.				
180.18 m ²	Rs.	17.32/m ²			3121=
($\frac{5}{29}$)	patch work work over				
	W.B.M using mid seal				
	surface				
	Qty used TMB P.				
180.18 m ²	Rs.	259.34/m ²			46728=

Continuation

exp
20/12/20