

S052 TO SHIVRAJPUR

Schedule XLV-Form No. 134

KRISHNAKANT SINGH — DIVISION

BLOCK-BHORE — SUB-DIVISION

MMGSY-SC

MEASUREMENT BOOK

MB-NO-S21

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement
of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					ISL on AfC Bill
					(Final construction measurements)
Name of Work -	Const. of a road from S052 5				
	Shirajpur under MMASy (SC) to -				
	Bhorey Block -				
Agency -	Kishan Kant Singh, Bhorey.				
Agreement No -	/SBS/MMASy(SC)/2020-21.				
Agreement Value -	₹ 2037573 = 00/-				
Date of work started -	20.06.2021.				
Date of completion -	19.03.2022.				
Date of measurements -	16.03.2022.				

Record measurements

(1) Construction of working bank -

one per s/s / m.

Length = 0.275 Km.

(2) Const. of reference pillars

per s/s / m.

Length = 0.275 Km.

(3) Clearing and grubbing road land

in per s/s / m.

$$2 \times 0.275 \text{ m} \times 1.50 = 825.0 \text{ m}^2$$

$$= 0.08 \text{ Hectre.}$$

Continuation

B/F A 2072297=00.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
19/25 Providing and fixing 600 mm triangular					
retro road slopes.					
Vidupne 04 = 02 Nos.					
CB 8579 = 22 / each					7158 = 00
CB 12619 = 29 / each					26239 = 00. L
20/26 Providing and fixing 600mm circular					
retro road slopes.					
Vidupne 04 = 02 Nos.					
CB 4093 = 25 / each					9787 = 00.
21/27 Providing and fixing 600mmx450mm					
rectangular road slopes.					
Vidupne 05 = 02 Nos.					
CB 4238 = 94 / each					8478 = 00.
22/28 Providing and fixing 900 mm octagonal					
retro road slopes.					
Vidupne 05 = 02 Nos.					
CB 8195 = 79 / each					16392 = 00.
					21 14112 = 00.
Add 12% GST — → ④ 253693 = 00					
Add 01% Labor Cus — → ④ 21141 = 00					
Add Security fee — → ④ 35591 = 00.					
					24 14537 = 00.
Less 10.5% below — → ② 4 48380 = 00.					
Net payable — → 19 66157 = 00.					
Paid by 16/8/2022 (ATE)					16/8/2022 Continuation

CJL
18/8/2022

Continuation