

HUSSEPUR JAGTAULI ROAD TO KOIRIGAM

Schedule XLV-Form No. 134

MHA AMBEY CONSTRUCTION DIVISION

BLOCK - BHORE SUB-DIVISION

MMGSY - GEN

MEASUREMENT BOOK

MB-S28

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on page Bill				
Name of work - Const. of a road from Husepur					
Jagtapali Road to Koiragan under					
MMASV (Gen) in Bhary Block.					
Agency - M/s Maa Ambey Constructions.					
Agreement No - 09 SAB/ MMASV (Gen)/2021-22.					
Agreement Value - Rs. 2001235=00.					
Date of work started - 02.08.2021.					
Date of completion - 01.08.2022.					
Date of measurements - 20.10.2021.					
<u>Second measurements</u>					
① Construction of working bench					
rate as per S.P./V.					
Length = 2.35 Km.					
② Construction of reference pillars					
as per S.P./V.					
Length = 2.35 Km.					
③ Clearing and grubbing road land					
as per S.P./V.					
$2 \times 2350.0 \times 1.50 = 7050 \text{ m}^2$ $= 0.71 \text{ Hectre.}$					

Continuation

B/F A 14898769=00.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(37/39) Providing RCC mas in box cell -					
as per S.P. 42.					
Volume 13 = 58.12 m ³ .					
at 7820 = 36 / m ³					→ 454519=00.
(38/40) Back filling behind abutment wing					
return wall as per S.P. 42.					
Volume 13 = 31.92 m ³					
at 3301 = 87 / m ³					→ 105396=00.
(39/41) Providing keep hole in abutment					
return wing as per S.P. 42.					
Volume 14 = 48 m ³					
at 83 = 40 / m ³					→ 4006=00.

(40/42) Providing and Laying boulder					
as per S.P. 42.					
Volume 14 = 34.80 m ³ .					
at 4204 = 17 / m ³					→ 146305=N
(41/43) Supply filter and placing of -					
HYSD bars in RCC work.					
Volume 14 = 4.03 MT					
at 49347 = 73 / MT					→ 198871=00.
					→ 15807866=00.
Add 12% GST					→ 1896944=00
Add 01% Labour cost					→ 158079=00
Add Scaffolding cost					→ 197836=N.
					→ 18060725=N
Less 0.27% before provision payment					→ 1227732
					48764=00.
Less provision payment					→ 18011961=00.
					→ 12277358=00.
Net payable					→ 5734603=00.

Rishi K
7/4/22
(AB)

Continuation

7/4/22