

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
1st on A/c Bill					
Name of Work - NH 90 to					
Rani Talab					
Agency - Shailesh Kr. Singh					
Bhojpur					
Agreement No - 32 MBD / 2020-21					
Date of Start - 04/12/2020					
Date of Completion - 03/09/2021					
Date of Entry -					

1) Clearing and grubbing Road

land - (by Manual Means)

$$2 \times 20 \times 30.00 \times 1.00 =$$

$$1200.00 \text{ m}^2 = 0.12 \text{ Ha.}$$

2) Construction of Subgrade

and earthen Shoulders -

$$2 \times 4 \times 30.00 \times 0.80 \times 0.55 = 105.60$$

$$1 \times 3 \times 30.00 \times 0.80 \times 0.55 = 39.60$$

$$1 \times 4 \times 30.00 \times 0.80 \times 0.55 = 52.80$$

$$198.00$$

3) Construction of granular

subbase by providing

well graded - - -

do - - - Gr II

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

Abstract of Cost

1) Clearing and grubbing Road land (by Manual Means) Qty Vide Paper no (1)	0.12 Hectare @ Rs. 133.76 / Hect. = Rs. 16.05
--	---

2) Construction of Subgrade and earthen shoulder - do -	
--	--

Qty Vide Paper No (1)	198.00 M <sup>3</sup> @ 176.86 / m <sup>3</sup> = Rs. 35018.00
-----------------------	--

(3) Construction of Granular Sub-base (GSB Grade II)	
---	--

by, providing - do - do -	
---------------------------	--

Qty Vide P. no - (1)	198.00 M <sup>3</sup> @ 1342.01 / m <sup>3</sup> = Rs. 64054.00
----------------------	---

(4) Providing WBM Gr 2 (by Mechanical Means)	
---	--

Qty Vide Paper no - (1)	48.86 m <sup>3</sup> @ 2248.39 / m <sup>3</sup> = Rs. 109856.00
-------------------------	---

5) Providing WBM Gr 3 (by Mechanical Means)	
--	--

Qty Vide Paper no - (1)	82.09 m <sup>3</sup> @ 2116.90 / m <sup>3</sup> = Rs. 173776.00
-------------------------	---

(Continuation) 388840.00

## Sch. XLV-Form No. 134

8

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Bf					Rs. 1015882/-

Qty vide Page no. (4)

~~57.50 m³ @ 93.54 = Rs. 539910/-~~

Limit to 56.81

Rs. 531455/-

11) Kilometer Stone -

m

Qty vide Page no. (4)

~~2 Nos. @ 2015.59 / No. = Rs. 4031/-~~

12) 200 meter Stone

m

Qty vide Page no. (4)

~~2 nos. @ 585.48 / No. = Rs. 1171/-~~

13) Reflectors

m

traffic sign providing

do - do -

Qty vide Page no. (5)

~~0.96 m² @ 12122.21 / m² = Rs. 11637/-~~

14) Providing and fixing

m

do - do -

(i) 600 mm equilateral triangle

Qty vide Page no. (5)

~~1 No. @ 3482.49 / No. = Rs. 3482/-~~

(ii) 600 mm Circular

Qty vide Page no. (5)

~~1 No. @ 3579.03 / No. = Rs. 3579/-~~

1125.408

(Continuation)

1663.398

1651174=0

~~Rs 1651174=00~~

Particulars	Details of actual measurement			Contents or area
	No.	L.	B.	
				16 <del>63.398=00</del> <del>60</del> <del>63.388=00</del>
				By P
(iii) 600mmx450mm Rectangular				
<del>Qty</del> Qty vide Paper no. (5)				
<del>1 No. Rs 3449/-</del> No. of Rs. 3450/-				
(15) Providing and fixing <del>Logo</del> Maintenance project				
Qty vide Paper no. (5)				
<del>2 Nos. @ 107472.27/-</del> Nos. Rs. 214950/-				
(16) Road markings with hot applied thermoplastic compound				
Qty vide Paper no. (5)				
i) At edge for BT Portion				
<del>120.00 m<sup>2</sup> @ 735=44/m<sup>2</sup> = Rs. 88253/-</del>				
ii) Pedestrian Crossing				
<del>20.00 m<sup>2</sup> @ 735.44/m<sup>2</sup> = Rs. 14709/-</del>				
<del>Rs 1779081=00 Total</del> Total				Rs. 1791305/-
Add Labour Cess @ 1%.				<del>Rs 17790=00</del> 1791305/-
Add GST @ 12%				<del>Rs 213440=00</del> <del>Rs 213440=00</del> 214957/-
<del>Rs 213440=00</del> Total				Rs 2024175
<del>Deduction</del> <del>10% VAT</del> <del>10% VAT</del> Total				<del>Rs 2010361=</del>
<del>10% VAT</del> <del>10% VAT</del> <del>10% VAT</del> Total				
<del>10% VAT</del> <del>10% VAT</del> <del>10% VAT</del> Total				

(Continuation)

1st on Ac Rec

11

Sch. XLV-Form No. 134

Particulars No.	Details of actual measurement			Contents or area
	L.	B.	D.	

1-1 L.S. A 17701 = 00

1-2 Toy B 20104 = 00

5-1 SD A 100518 = 00

17- (L-S) A 17791 = 00

17- sub 1 A 17791 = 00

Royalty A 72892 = 00

C.P.C. A 19447 = 00

Ex. of time A 201036 = 00

5-1 quality A 100518 = 00

By chq. / B 19442473 = 00

A 2010361 = 00

Dated by 1/2010361 = 00

1 Tawali Jee Sir

thousand three hundred

sixty one only

Dec 29/2022

कार्यपालक अभियंता

आनीज कार्य विभाग

कार्य प्रबंधन - कहलांगी

20/03/22 20/03/22

(Continuation)