

1st on A/C Bill

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
None of road - Const of road					
from 1033 to Malloah to 19					
under MMBOSY scheme.					
Agency - M/S Raj Construction.					
Agreement No - 209530/MMBOSY/04.22					
Date of start - 18.02.2022					
Date of completion 17.02.2023.					

	Record Entry	
1/1) L/R Const of reference		
working benchmarks at		
Bar - do -	225157	
2/2) L/R Const of reference		
Pillars / Surveyed - do -	225157	
3/3) L/R clearing & grubbing of		
road / land - do -		
2 x 25 x 30 x 1.50 =	2250.00	
2 x 25 x 30 x 1.50 =	2250.00	
2 x 25 x 30 x 1.50 =	2250.00	
	6750.00	
	Qty = 0.68 Hect	
4/4) L/R & filling MMBOSY		
819m band - do -	02 Nos	

Continuation

Attested
 Date
 19.4.22

Sch. XLV—Form No. 134

Sch. XLV—Form No. 10		Details of actual measurement			Contents of area
Particulars	No.	L	B.	D.	
Abstract of cost					
(1) Riv const of reference					
working bench marks					
2.25 km wide page (1)					
@ Rs. 5606.77/km — Rs					12615
(2) Riv const of reference					
Pillars/bench marks — do —					
2.25 km wide page (1)					
@ Rs. 2944.77/km — Rs					6626
(3) Riv clearing & grubbing					
of med. land — do —					
0.68 Hect wide page (1)					
@ Rs. 52970 34/Hect — Rs					36020
(4) Riv const of embankment					
land up to 100 m length					
675-675 m ² wide page (2)					
@ Rs. 190.07/m ² — Rs					128426
(5) Riv const of Subgrade					
& shoulder — do —					
655.95 m ² wide page (1)					
@ Rs. 191.76/m ² — Rs					125785
(6) Riv const of embankment					
land up to 100 m length					
1576.575 m ² wide page (1)					
@ Rs. 153.78/m ² — Rs					242446
(7) Riv excavation for road					
way cutting —					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
186.615 m ³ wide page - (5)					
@ Rs. 75.57/m ³				Rs	14102.2
8) 1/2" Cont of G. S. & by					
well graded material.					
913.39 m ³ wide page - (5)					
@ Rs. 3080.22/m ³				Rs	2813442.2
9) 1/2" laying spreading &					
Compaction mm/hr - (11)					
do					
601.031 m ³ wide page - (6)					
@ Rs. 3697.49/m ³				Rs	2222306.2
10) 1/2" and 6" mm/hr					
8.7m wide				do	
02 nos wide page - (1)					
@ Rs. 12988.75/each				Rs	25978.2
11) 1/2" earth work in					
excavation for foundation.					
75.24 m ³ wide page - (2)					
@ Rs. 279.09/m ³				Rs	20999.2
12) 1/2" 2nd filling in					
foundation				do	
5.71 m ³ wide page - (2)					
@ Rs. 442.50/m ³				Rs	2527.2
13) 1/2" Bricks flat soling					
in foundation				do	
57.288 m ³ wide page - (3)					
Unit - 57.28 m ³					
@ Rs. 294.05/m ³				Rs	16843.2

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
(14) 1M R.C.C. 1:1.5 grade in foundation — do —					
12.334 m ² wide page - (2)					
@ Rs. 6071.38/m ² — Rs					748842
(15) 1M Bricks Masonry work in CM (1:1.4) in head wall					
53.021 m ² wide page - (2)					
Unit - 53.02 m ²					
@ Rs. 5741.86/m ² — Rs					3044332
(16) 1M steel laying R.C.C. Plate No. 2 — do —					
15.00 m wide page - (2)					
@ Rs. 3651.00/m — Rs					547652
(17) 1M plastering with CM (1:4) on bricks work —					
72.81 m ² wide page - (4)					
Unit - 72.80 m ²					
@ Rs. 189.84/m ² — Rs					137842
(18) 1M 1.5 M Cement pumping — do —					
28.52 m ² wide page - (4)					
@ Rs. 59.43/m ² — Rs					16952
					Rs. 61176762
Add GST @ 12% Rs					7341212
Add L.C.E. @ 1% Rs					611772
Add S. Fee Rs					843412
					Rs. 69973152
Less 0.11% below Rs (-)					76972

net pay Continuation Rs 69896182

Done: 19.04.2022
J.E.

11/1/22
Arun
19.4.22