

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, उदाकिशुनगंज
पत्रांक.....765.....उदाकिशुनगंज, दिनांक.....20.04.2022

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल—उदाकिशुनगंज ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी —सह— सचिव,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- MMGSY (SC) योजना से संबंधित कार्यों के भुगतान हेतु आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपर्युक्त विषयक संबंध में कहना है, कि ग्रामीण कार्य विभाग, कार्य प्रमण्डल उदाकिशुनगंज में **MMGSY (SC)** योजना के अंतर्गत चल रहे कार्यों के भुगतान हेतु विहित प्रपत्र में अध्याचना पत्र तैयार कर समर्पित किया जाता है।

अतः अनुरोध है, कि आवंटन शीघ्र उपलब्ध कराने की कृपा की जाय, ताकि संवेदक को भुगतान किया जा सके।

अनु०:- यथोक्त विहित प्रपत्र में।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्यप्रमण्डल उदाकिशुनगंज।
20/04/22

OFFICE OF THE EXECUTIVE ENGINEER, RWD, WORKS DIVISION, UDAKISHUNGANJ
MEMO NO/UDAKISHUNGANJ-.....
DATE.....
Format for Requisition of Allotment under MMGSY SC (PROGRAM FUND) for the Month of April 2022

Name of Division:- R.W.D. Works Division, UdaKishunganj
Name of Circle- R.W.D. Work Circle, Madhepura


| SN | Name of Road | Name of Agency | Agreement | | | | Fund allocation | Total Expenditure (in Lakh) | Value of work as per Measurement (in Lakh) 8+10 | Current Demand (in lakh) | physical status of work (completed/ incomplete) | Remarks |
|-------|---|-------------------|---------------|----------------------|-----------------------|-----------|-----------------|-----------------------------|---|--------------------------|---|---------|
| | | | Agreement No. | Main works (in Lakh) | Maintenance (in Lakh) | | | | | | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | |
| 1 | Kherho paschim Tola PMGSY Path To Dhansapur Via Goth Kherho | Nilamber Kumar | 20SBD/2020-21 | 182.19368 | 15.57603 | 88.98397 | 88.98397 | 122.78123 | 33.79726 | WBm Gr-III Completed | | |
| 2 | PWD Path to sharma tola pinagar | Manoj Kumar Yadav | 48SBD/2020-21 | 159.35409 | 15.85994 | 88.97352 | 88.97352 | 154.79942 | 65.82590 | Completed | | |
| TOTAL | | | | 341.54777 | 31.43597 | 177.95749 | 177.95749 | 277.58065 | 99.62316 | | | |


certified that.....

01. All works have been done as per specification of estimate and Agree. emt.

02. All reports of laboratory test have been received and found satisfactory.

03. Wpts have been supervised by the Authority concerned.


D.A.O.
RWD Works Div. UdaKishunganj


Executive Engineer
RWD Works Div. UdaKishunganj
22/04/22