

8th & Final Bill (Const. work completed)

Name of work: — Construction of
Road from Badmathpura
Hussana to Kumbhaya
under MNCsy (SC)

Agency — Rajiv Kumar Singh
Ghusur, Rajauli

Agreement No. — 24 SBD/2020-21

Dt. of start: — 15/09/2020

Dt. for completion: — 14/09/2021

Actual dt. of completion: — 13/9/2021

Dt. of entry: — 9/4/2022

For fresh measurement: — Nil


9/4/22
JEE

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	D	
21. Planting of tree and these labour... one year.					
54.0 No of V.T.M.D. P-42					
@ B 837.70 per m No					45236.0
22/27 Providing R.C.C. pipe duct					
Area					
45.0 No of V.T.M.D. P-39					
@ B 886.65 per m					39899.0
					B 5462034.0
Add 12% for G.S.T.					(+) B 655444.0
Add 1% for Labour cess					(+) B 54620.0
					B 6172098.0
Less for previous up Add pay -					
ment up to 7th on A/c Bill					(-) B 6172098.0
Add for Signage					(+) B 69620.0
					B 6241718.0
Less for previous up Add pay -					
ment up to 7th on A/c Bill					(-) B 6172098.0
					B 69620.0

9/12/22