

3 M.B.D. - 20-21

प्रमाणक त्रिभुज मिति परा

Name of Road :- Sheikhpura - Adhei PWD  
Road to Kakori Road. 3054

# Schedule XLV-Form No. 134

Sheikhpur - DIVISION

Rajgarh - SUB-DIVISION

MB-No-1371

# Measurement Book

Name of Work—  
Situation of Work—  
Agency by which work is executed—  
Date of Measurement—  
No. and date of agreement

No. and date of agreement  
(These four lines should be repeated at the commencement  
of the measurement relating to each work)

## **Continuation**

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134				
Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
				B1P - h 1165025 =
<del>Scout 17</del>				providing and laying road
				marking with hot asphalt
				thermoplastic compound
				ab - as complete
				Qty and nos P.Nos (5)
				209.00 m <sup>2</sup> C 883.10 m <sup>2</sup> h 184568-
<del>Scout 18</del>				providing and laying logs
				of maintenance project
				sign boards -
				ab - as complete
				Qty and nos P.Nos (5)
				1 No C 9546.53 m <sup>3</sup> h 9547 =
				- P1P - 1359140 -
				2211 L/C - P1P - 13591 = 00
				add 12 x G.35 - P1P - 163097202
				- P1P - 1535828 = 6
<del>Scout 19</del>				labour per sq.m
				SMV per sq.m
				Model
				26/05/20
				26/05/21
				A E
Census				
				26/05/21 May 2021 B.M.W.L.
v) B/W: -				578.25 m <sup>3</sup>
(ii) Mass - 56 mm to 22.4 mm - 4.51 m <sup>3</sup> C 458.22 /				
13.2 mm to 0.09 mm - 1.35 m <sup>3</sup> C 470.04 / m <sup>3</sup>				
9.5 mm to 4.75 mm - 82.10 m <sup>3</sup> C 528.94 / m <sup>3</sup>				
4.75 mm below - 59.03 m <sup>3</sup> C 116.85 / m <sup>3</sup>				
Screening - 0.90 m <sup>3</sup> C 345.52 / m <sup>3</sup>				
(iii) S-S-1 - 43 Kg Continuation				
RS - 1 - 1097 Kg				{ B.C.T. / 39 / 2021 - 22 Completion qty this bill! }
S-90 - 11458 Kg				{ Inv. No. 11458 / 29/04/2021 }
M. ton				26/05/2021
JR				A E

611st. Avai - Rs 15,10,000 = ₹  
Vid. H. No. 38 d.d. 28.05.2021

I&t R.J.A. Bto

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SD 8 Y -	1,20,800 = ₹				
IT 2+ -	30,200 = ₹				
LC 14. -	15,100 = ₹				
CG 8+14. -	15,100 = ₹				Rs 2,44,800 = ₹
SD 8+14 -	15,100 = ₹				
Ref -	41,266 = ₹				
SP -	7,242 = ₹				
By cat -	12,65,192 = ₹				
Total -	15,10,000 = ₹				

Passed for Rs. 15,10,000 = ₹ (Rupees  
fifteen lakhs ten thousand only)

VCH No. 01 dt. 26.5.21  
Ex. no. 584441  
RWD Work. Date 02-06-21  
Ex. no. 584441

2nd & Final Bill

11

Sch. XLV-Form No. 134'

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction & Maintenance of Road & Ed work for Sheikhpura					
Aadha Patti Path to Kakar Road					
Under head line MR 3052					
Agency - Sri Prabhakar Kumar					
Po - Shivam Dpse					
AE - Koyari Bari,					
Near - Dargah Sthan, Gaya					
P.O - A Distt - Gaya					
Agreement No - 03 (MBD) / 2020-21					
Agreement Value:					
Construction Cost - Rs. 1715235/-					
Maintenance cost = Rs. 1060102/-					
Total cost = Rs. 2775338/-					
Date of Commencement = 01.09.2020					
Date of Completion : 01.06.2021					
Actual Date of Completion: 01.06.2021					
Date of Measurement = 27.05.2021					
to. 01.06.2021					
Date of Entry = 01.06.2021					
(1/10) Direction & Place Identification Signs					
$2 \times 1.20 \times 0.80 = 1.92 \text{ m}^2$					
(2/11) 600 mm equilateral triangle = 5 nos.					
(3/12) 600 mm circular = 3 nos.					
(4/13) 600 x 450 mm rectangular = 3 nos.					
Continuation					
(5/14) 900mm Octagonal step Bond = 2 nos.					

Sch. XLV-Form No. 134

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
B.P.	Rs.	186788.00		
(1) SD BC item 7/7 VTMBS				
P/8 - 90.48 m <sup>2</sup> @ Rs. 9548.42/m <sup>2</sup>				
= Rs. 940324.00				
(2) KM Stone item 8/8 VTMBS				
P/8 - 01 no. @ Rs. 2217.54/each = 2218.00				
(3) 200 M Stone item 9/9 VTMBS				
P/8 - 4 nos @ Rs. 616.30/each = Rs. 2465.00				
(4) Direction & Place identifications				
item 11/10 VTMBS				
P/11 - 1.92 m <sup>2</sup> @ Rs. 12420.32/m <sup>2</sup>				
= Rs. 23847.00				
(5) 600 mm equilateral triangle				
item 10/11 VTMBS P/8 → 6 nos.				
item 2/11 VTMBS P/11 → 5 nos.				
				11 nos.
@ Rs. 3640.22/each = Rs. 40119.00				
(6) 600 mm Circular				
item 11/2 VTMBS P/8 = 3 nos.				
item 3/12 VTMBS P/11 = 3 nos.				
				6 nos.
@ Rs. 3780.94/each = Rs. 22686.00				
(7) 600 X 950 mm rectangular item 9/3 VTMBS				
P/11 → 3 nos @ Rs. 3650.52/each = Rs. 10952.00				
(8) 900 mm Octagonal stop Board item 5/4 VTMBS				
P/11 - 2 nos @ Rs. 7683.25/each = Rs. 15367.00				

Continuation

C.D. Rs. 1244770.00

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(15) Rumble Stoops item	Rs. 1244	770	23	
(15/15) Rumble Stoops item	1/15	VTRMB		
P/12 - 2.50 m <sup>2</sup> @ Rs. 883.10/m <sup>2</sup>				
			= Rs. 6623.00	
(16) Boundary Piller item	7/18	VTRMB		
(16/16) Boundary Piller item	1/18	VTRMB		
P/12 - 1.6 nos @ Rs. 525.53/each				
			= Rs. 8408.00	
(17) Road marking with hot applied				
thermoplastic compound item	1/19	VTRMB		
P/P - 209.0 m <sup>2</sup> @ Rs. 883.10/m <sup>2</sup>				
			= Rs. 184568.00	
(18) Logo Board item				
item 13/20 VTRMB P/9 =	01 nos			
item 8/20 VTRMB P/12 =	01 nos			
			02 nos	
@ Rs. 9546.53/each = Rs. 19093.00				
				Rs. 1463462.00
Add @ 1% Labour cess (+) Rs. 14635 = 2				
Add @ 12% GST (+) Rs. 175615 = 2				
				Rs. 1653712 = 2
Less Previous Payment (-) Rs. 1510000 = 0				
Work Vr. 1 dt. 26.7.2021				
(15) 10.6.2021				Rs. 143712 = 2
10.6.2021				
Material statement				
— Nail				
(15) 10.6.2021				
Continuation				
(15) 10.6.2021				

Certify that work done as per technical specification & design.

(15) 10.6.2021

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		R.s.	1244770 =		
(15/15)	Rumble Stoops item	1/15	VTRMB		
P/12 - 7.50 m <sup>2</sup>	@ Rs. 883	10/m <sup>2</sup>			
	= Rs. 6623.00				
(16/16)	Boundary Pillar stems	7/8	VTRMB		
P/12 - 16 nos	@ Rs. 525.53	each			
	= Rs. 8408.00				
(17/19)	Road marking with hot applied Thermoplastic Compound stems	1/19	VTRMB		
P/P - 209.00 m <sup>2</sup>	@ Rs. 883	10/m <sup>2</sup>			
	= Rs. 184568.00				
(18/20)	Logo Board item				
item 13/20 VTRMBP/9	=	01 nos			
stems 8 nos VTRMBP/12	=	01 nos			
		02 nos			
(@ Rs. 9546.53/each)		Rs. 19093.00			
		Rs. 1463462.00			
Add @ 1% Labour cess (+)	Rs. 14635 =	00			
Add @ 12% GST (+)	Rs. 175615 =	00			
		Rs. 1653712 =	00		
Less Previous payment (-) Rs. 1510000 =		00			
VTRMB 1/12 dated 2-6-2021					
(15/15) 10-6-2021		Rs. 173712 =	00		
10 JES					
Material statement					
— Nail					
(15/15) 10-6-2021	Continuation				

Certify that work done as per technical specification & design,

(Signature)  
10-6-2021  
JES