

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - Jayprakash					
Chowk minapur to muslim					
Anganwari centre to bhoja					
Chandprasa Simen tan in					
minapur block under mmcsy (cont)					
Agency - Rajvansh Infratech Pvt. Ltd					
Ward no.2 Mustafaganj					
Chandprasa, minapur, Muz.					
Agreement No - MMCSY/537-					
31/2021-22					
Date of work order - 24.07.2021					
Term of completion - 23.07.2022					
Actual date of completion - 26.03.22					
Date of measurement - 26.03.22					
Date of entry - 10.04.2022					
① pvc and laying hot applied					
thermo plastic compound					
road marking -					
Main road - $2 \times 20 \times 30.00^m \times 0.100^m = 120.00^m^2$					
$2 \times 1 \times 25.00^m \times 0.100^m = 5.60^m^2$					
Link no 1 - $2 \times 3 \times 30.00^m \times 0.100^m = 18.00^m^2$					
$2 \times 1 \times 16.00^m \times 0.100^m = 3.20^m^2$					
Link no 2 - $2 \times 2 \times 30.00^m \times 0.100^m = 12.00^m^2$					
$2 \times 1 \times 13.00^m \times 0.100^m = 2.60^m^2$					
Link no 3 - $2 \times 6 \times 30.00^m \times 0.100^m = 36.00^m^2$					
$2 \times 1 \times 25.00^m \times 0.100^m = 5.00^m^2$					
= 202.40^m^2					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.B	65	26	3542m
		B.F.B	2,85	697	m
⑤ E/W in const. of unbranded					
with soil obtained from 100m land					
419.80m ³ with P-①7					
@ R 34=81/m ³ R 14, 613=00					
		B	300	310	=0
Signioran Fee					
10% of R 300,310.00 = R 30,031=00					
Add previous Signioran Fee with P-①0					
					R 38,159=00
					R 68,190=00
					R 65,94,544=00
Less Previous Payment					
up to P-①0 - R 25,60,826=00					
Work tested completed up to 100m block and also left land					R 40,33,718=00
4.2022					
JE in apur block.					