

Purni Singiyahi to Bind tola (hen)

Schedule XLV-Form No. 134

Jai Maa Construction.

mm 534 (HEA)

ग्रामीण कार्य विभाग कार्य प्रमंडल पुपरी

DIVISION

ग्रामीण कार्य विभाग कार्य प्रमंडल पुपरी (खदर)

SUB-DIVISION

MEASUREMENT BOOK

No 2497

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
R/W : - Const of Road and C.V. road work maintenance for Puri Singhbhai to Bid tal under railway Agency - Jai maa Const. Khanna Consts Ramdhar Muzaffar Agreement no. - 64/SB D/2021-22 Date of Commencement :- 30/11/21 Date of Completion :- 29/11/22 Date of Actual Comp :- Work done S.No. ① pr and laying spreading and Compaction stone aggregate as per m. Gr. III all complete job					

Abstract of work

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
S.No (1) for and fixing of					
Working Bench mark					
Billings and					
Qty - vide T.M.B. P. (10)					
- 1.600 Km					
@ ₹ 4015 = 40/100					₹ 6425 = ✓
S.No (2/2) Reference					
Billings and					
Qty - vide T.M.B. P. 10					
- 1.600 Km					
@ ₹ 1845 = 98/100					₹ 2954 = ✓

S.No (3/3) clearing and					
grubbing road land					
including and					
Qty - 1.12 Hg					
@ ₹ 52970 = 22/100					₹ 59327 = ✓
S.No (4/4) excavation					
for road way in					
soils using manual					
means and					
Qty - vide T.M.B. P. (10)					
- 37.50 m ³					
@ ₹ 75 = 57/m ³					₹ 2834 = ✓
S.No (5/5) Comp of Sub-					
grade and earthwork					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Shoulder with approved material incl. 5% rec. def.					
On - vide T.M.B.P. - (15)					
- 2050.00 m ³					
vide T.M.B.P. - (24)					
- 1324.807 m ³					
= 3374.807 m ³					
② ₹ 191 = 78/m ³ — — ₹ 647220 = 0					
SL 40 (6/5) cond of embankment					
- mixed with material					

Gravel from borrow pits					
see camp 550.					
with lead 1000 m					
On - vide T.M.B.P. - (11)					
- 80.00 m ³					
vide T.M.B.P. - (24)					
- 189.258 m ³					
= 269.258 m ³					
② ₹ 190 = 57/m ³ — — ₹ 51312 = 0					
SL 40 (7/6) for 1000 m lead					
On - vide T.M.B.P. - (11)					
- 210.00 m ³					
vide T.M.B.P. - (24)					
- 278.57					

Continuation
= 568.57 m³② ₹ 152 = 15/m³ — — ₹ 89543 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SL no (8/13) Const of G.S.P					
by providing road					
graded material					
Spreading is uniform					
all comp					
Qty - vol trip - (11)					
- 53.25 m ³					
@ ₹ 2052 = 65/m ³ -					₹ 141256 =
SL no (9/8) Const of G.S.P					
by providing road					
graded material					
Spreading is uniform					
all comp					
Qty - vol trip - (12)					
- 908.82 m ³					
@ ₹ 2652 = 65/m ³ -					₹ 2410381 =
SL no (10/14) Pr lane					
Spreading and Compaction					
Stone aggregates					
as per M.G. (Gr. II) comp					
Qty - vol trip - (12) + (18)					
- (142.00 m ³ + 1.71 m ³)					
@ ₹ 3228 = 39/m ³ -					₹ 463952 =
SL no (11/9) Pr lane					
Spreading and Compaction					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Slab 12/22 p.c.c. at					
12/22 Bm III					
Qty -	12/22	12			
-	215	56	m ³		
@ 23228 = 24/m ³					21018.75 =
SL NO (12/15) Cont of us -					
reinforced p.c.c. pore					
- mean H ₂ as per depth					
over a prepared					
sub-base at Cont					
Qty - 12/22 p.c. (13)					
-	272	28	m ³		
12/22 p.c. - 48/2					
-	3474	m ³			
-	307.02	m ³			
Limit to 306.00 m ³					
@ 23260 = 36/m ³					22213.93 =
SL NO (13/25) p.c. duct p.c.					
at 300 mm dia p					
12/22 at 12/22					
Qty - 12/22 p.c. (13)					
-	45	m			
@ 2872 = 24/m					39283 =
SL NO (14/18) p.c. R.C.C.					
boundary p.c.					
at 12/22					

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Q17 - vide TMB P (15)				
-		30	403	
vide TMB P (27/8)				
-		30	403	
-		60	403	
Q 2518 = 25/m ²				2 31098-
SLNO (15/27) Pr and fixing of				
of terminal type masonry				
Informing, cautioning				
and distance/maintenance				
board etc. each				
Q14 - vide TMB P (13)				
-		2	403	
vide TMB P - (21/12)				
-		3	403	
= 5.403				
Q 29478: W/m				2 47380-
SLNO (16/28) E/W in Lx (cordn)				
for found ⁿ of structure				
all etc.				
Q14 - vide TMB P (16)				
-		59.60	m ³	
Q 2274 = 22/m ²				2 16634-
SLNO (17/27) Pr mix p.c				
(1:2:5:7) as per spec				

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L	B.	
Qty - wire Tm 2 P - (20)				
- 4201.50 m ²				
@ 2197 = 88/m ²				₹ 832580.00
SL NO (22/16) P. R. e. c (MIS)				
Km 2) 2000 and up				
Qty - wire Tm 3 P - 20				
- 2 m 3				
@ 2297 = 87/m ²				₹ 6894.00
SL NO (22/17) P 2000 & line				
are complete				
Qty - wire Tm 3 P - (20)				
- 7 m 3				
@ 594 = 36/m ²				₹ 4163.00
SL NO (24/19) P and fixi - P				
R/R Sign board and up				
@ 600mm circular				
Qty - wire Tm 3 P - (20)				
- 8 m 3				
@ 4700 = 27/m ²				₹ 37600.00
SL NO (25/20) 900mm equivalent P				
are complete				
Qty - wire Tm 3 P - (20)				
- 1 m 3				
@ 5200 = 27/m ²				₹ 20800.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SL NO (26/27) 600mm x 450mm					
Rectangular					
Qty - vide Tmp P - (20)					
- 4 nos					
@ ₹ 4625 = 07					₹ 18500:-
SL NO (27/28) Pr and laying					
hot applied as sand					
marking as per					
Qty - vide Tmp P - (21)					
- 220.00m ²					
@ ₹ 721 = 95/m ²					₹ 158829:-
SL NO (28/29) Pr and laying					
hot applied as sand					
marking as per					
Qty - vide Tmp P - (21)					
- 100.00m ²					
@ ₹ 721 = 95/m ²					₹ 72195:-
SL NO (29/30) Planting of					
tree by road side					
including as per					
Qty - vide Tmp P - (21)					
- 90 nos					
@ ₹ 842 = 64/nos					₹ 75836:-
SL NO (30/30) Pr and laying					
R.C.C MP 3 1/2" dia					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
for pulv of arch.					
Qty. vide TMB P - (14)					
— 15 m					
@ 22535 = 11/m					2 38842 =
SL No (31/33) Pr B/masonry					
is on U.G. on					
work all comp					
Qty. vide TMB P - (21)					
— 1.50 m ³					
② 5530 = 00 m ³					2 8325 =
SL No (32/35) plaster					
is on U.G. on all					
all complete job					
Qty. vide TMB P - (22)					
— 10.70 m ²					
@ 181:53 m ²					2 1942 =
SL No (33/32) Plaster & the					
coats including all					
with primer all					
Qty. vide TMB P - (22)					
— 195.95 m ²					
③ 90249 m ²					2 17724 =
SL No (34/34) Pr p.c.c					
(m ²) as job					
all comp job					
Qty. vide TMB P - (22)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	—	5.60 m			
② ₹ 387 = 19 m —				₹ 1238 = 0	
total =				₹ 9208277 = 0	
Add 1% of Yearly				₹ 92083 = 0	
Add 12% of G.S.T.				₹ 1104993 = 0	
Add s/f ee 34- -				₹ 119475 = 0	
2nd -				₹ 15025 = 0	
G/total =				₹ 10539857 = 0	
Less 0.25% of S -				₹ 26350 = 0	
belong					
Net payable =				₹ 10513507 = 0	
Less 4% on A/c					
Bill -				₹ 8098328 = 0	
Net payable =				₹ 2415179 = 0	
Sale -				24,15,179 = 00	
Signature	20/5/22	JH	Signature	10.07.22	A.N.