

1st on A/C Bill

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the contents of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of Bill
	No.	L.	B.	D.	
N/Work	Cons. at Purnea				
	mm Chy (LEN) RED				
	Road Bazar gang to				
	mamihari via Jalt				
	Tola Paswan Tola				
	Under Bazar gang.				
N/Agency	Sumit Kumar				
	Singh. Pilsanagar				
	Colony, Sarai Near				
	Kainrander.				

	Angari, Bhagalpur.				
Ag No -	13/380/2021-22.				
Date of work start -	01.03.2021.				
Date of work complete -	31.08.2022.				
Actual Date of Completion -	Work in progress.				
Date of measurement -					

(1/2)	Clearing and Grubbing				
	Road Land (Byrman				
	men) including up-				
	grading - - - - -				
	10	30	W	3.50	1050.00
	10	30	W	3.50	1050.00

(Continuation)

2100.00

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.

12. Boundary Walling - 32 m.

C.A. 62.81/m² @ 10% - Rs. 204.10

13. Logo & Project - 14 m.

C.A. 520.26/m² @ 10% - Rs. 728.54

14.

Rs. 2,72,604.00

Rs. 2,14,32,800.00.

Less for 11.11 % @ 23,91,184.00.

Rs. 1,90,51,616.00.

Net. Rs. 1,90,51,616.00.

Previous Bill Rs. 81,35,565.00

By 21/08/22 Rs. 1,09,16,051.00

work has been completed
as per statement of 2 Apr

By 21/08/22

21/08/22

21/08/22

material statement - up to date

1. GSB material - 1421.38 m³

2. Corse Sand - 609.16 m³

3. Stone material (53 mm to 22.4 mm) 824.91 m³

4. Stone Screening - 163.62 m³

5. SSI - 5.47 m³

6. RSI - 1.77 m³

7. S90 - 12.23 m³

8. Stone Chalks - 173.84 m³

9. Stone aggregates - 545.40 m³

10. Sand - 272.70 m³

(Continuation)