

Name of work :- Construction of Road from
Champa Nagar Panchayat Me Lohgara Dhar
Se via PRamod Marik TO Koriyapatti Raddev House Tak.

Schedule XLV Form No. 134.

L=1225KM

(C. N yadav - Contractor)

R.W.D. W.D. VIRPUR

DIVISION

RAGHOPUR (SUBAUW)

SUB-DIVISION

Measurement Book

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					1st on AIC Bill:-
					Record Entry
Name of work:- Construction of Road from Chompa Nagar Panchayat me lobgara Dhar Se via Pramod Marik To Koniypatti Bardan Marik House Tak					
Block:- Raghoperi Dist:- Supaul					
Total length = 1.225 KM					

Agency:- chandra Narayan Yadav

Agreement No & Date:- 01SB/120-21

Date of Measurement

work Done:-

(1) Providing & fixing of working

bench-mark Pillar & Reference -

-- do -- do - all comp job.

Qty = 10 Nos

(2) Clearing & Grubbing Road.

Land -- do -- do - all comp job.

 $2 \times 20M \times 1.75M = 70.00m^2$ $2 \times 6Nos \times 30M \times 1.75M = 630.00$ $2 \times 20Nos \times 30M \times 1.75M = 2100.00$ $2 \times 10Nos \times 30M \times 1.75M = 1050.00$ $2 \times 8Nos \times 30M \times 1.75M = 420.00$ $2 \times 5M \times 1.75M = 14.50$ or, $4284.50m^2$ Total = 4284.50 $10000 = 0.43 Ha$

Aurorff JE 15/2/21

Raghoperi

Continuation.

A/C 15-21-21

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BIF-Rs 8132161.30					
(ii) 900mm Side:- Q.tty = 2 Nos					
@ Rs 8539.20/each --- Rs 17078=00					
(iii) 600mmx150mm :- Q.tty = 4 Nos					
@ Rs 4583.44/each --- Rs 18335=00					
<u>(26) Construction of embankment with material obtained from borrow pits with - do - do - all comp job</u>					
<u>Q.tty videt T.M.B P.No: (2)</u>					
<u>(a) lead up to 1000M :- Q.tty = 297.22m³</u>					
@ Rs 220.93/m³ --- Rs 65664.81					
<u>(b) lead up to 100M :- Q.tty = 1188.90m³</u>					
@ Rs 184.65/m³ --- Rs 219530.38					
<u>(27) Providing & fixing of Typical MMGSY Informatory sign Board with logo - do - do - all comp job</u>					
<u>Q.tty videt T.M.B P.No: (52)</u>					
<u>Item No: (5) Q.tty = 5 Nos</u>					
@ Rs 10820.74/each --- Rs 54104=00					
<u>Add:-</u> = Rs 8546873.49					
<u>G.S.T @ 12% --- (4)Rs 1025624.82</u>					
<u>Labour Cess @ 1% --- (4)Rs 85468.73</u>					
<u>S.Fee --- (4)Rs 119400=00</u>					
<u>Rs 9777367.04</u>					
<u>Deduction As per Agreement</u>					
<u>11.51% below --- Rs 1125374.95</u>					
<u>Previous Pay Amount</u> Rs 8651992=00					
<u>T.M.B P.No: (13) --- (4)Rs 4668434=00</u>					
<u>Rs 3983558=00</u>					
<u>Musafid</u> <u>Sum</u> <u>JE 09/4/22</u> <u>09/4/22</u>					
<u>Raghoper</u> <u>A.G</u>					
<u>Continuation</u>					
<u>Cash</u> <u>06.7.22</u>					

Continuation

06.7.22