

Agency - Dinesh Kumar
Agno - 26 SBI/2021-22

Const of Road from Ekaniya Rahimpur Se

Schedule XLY-Form No. 134
Devan Tola M.M.G.S.Y (S.C)

Kharagaria DIVISION

Kharagaria SUB-DIVISION

MEASUREMENT BOOK

1132

End on A/c Bill

6

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - <u>Alfanzia</u>					
<u>Patimbar to Devar Pota</u>					
Scheme - <u>MNGSY (SC)</u>					
Agency - <u>Devash Kumar, At-</u>					
<u>Sironpur, Patimbar, Gaya</u>					
Agreement No - <u>26 SBD/2021-22</u>					
Date of start - <u>07.04.2021</u>					
Date of completion - <u>06.01.2022</u>					
Further measurement - <u>Nil</u>					
<u>SR</u> 29/11/2022					
<u>AC</u> 29/11/2022					

ABSTRACT OF COST

(1) Providing and fixing of working benchmark - <u>do</u>				
01 Nos. vide TMB.P-03				
@ 3876.33/No. ₹	3876	00		
(2) clearing and grubbing road land (by manual) - <u>do</u>				
0108 Hec. vide TMB.P-03				
@ 52970.33/hect. ₹	5721	00		
(3) Construction of embankment with approved - <u>do</u>				
853.92 m ³ vide TMB.P-03				
@ 190.36/m ³ ₹	67372	00		
(4) Construction of embankment				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
mont. do. lead up to 100m					
530.88 m ³ vide TMB.P-03					
@ 162.57/m ³ ₹					86358.100
(5) Construction of subgrade and earthen shoulders.					
630.00 m ³ vide TMB.P-03					
@ 192.04/m ³ ₹					120985.200
(6) Construction of granular sub-base by providing do.					
441.45 m ³ vide TMB.P-03					
@ 2245.12/m ³ ₹					991108.200
Total ₹					1275420.200
Add GST @ 12% = ₹					153050.400
Add L.C @ 1% = ₹					12754.200
Total ₹					1441224.600
Less g. rate 2.30% = ₹					33148.100
Total ₹					1408076.500
Less previous paid bill ₹					788523.200
Net Bill ₹					6,19,553.300
<i>[Signature]</i> 29/11/22 SR					
<i>[Signature]</i> 29/11/22 MS					
<i>[Signature]</i> 29/11/22 EL					

Continuation