

Final Bill

23

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
N/w - Constn of road from Katelimore					
Doling pmsy (Golijemora) to					
Ganghi (Anah nagar) under mmsy (SL)					
Agency - madhuri subriya					
Agr. No - 54530/2020-21					
D/Commencement - 18.02.21					
D/Completion - 17.02.22					
Agreement - 0.25 (below)					
Actual D/Completion - 16.02.2022					
Actual Constructed length - 2.77 Km.					

measurement - NIL

Summed

09.12.22

J.E.

Abstract of Cost Sheet Final Bill

(1) providing and fixing of 8 m pillar

C/S

vide Tmp - 17

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
vide Tmp - 16 item no - 30					
Qty: 90 No x @ 93.83					Rs: 8443.70
(31/42) Drainage works Complete - G/E					
vide Tmp - 16 item no - 31					
Qty: 2 no x @ 684.24					Rs: 1368.48
(32/44) providing and laying filter media with granular crushed aggregate - G/E					
vide Tmp - 16 item no - 32					
Qty: 12.27 m x @ Rs 5220.00					Rs: 63990.00
(33/45) Back filling behind abutment wing wall, return wall, Complete - G/E					
vide Tmp - 17 item no - 33					
Qty: 20.952 m ³ x @ Rs 1082.00					Rs: 22670.00
					= 16162880.00
Add (12% W.S.F. 17.644)					= 2101179.00
Add 5% fee					= 281721.00
					= 18595475.00
Less 0.25% of 95 per agreement					(-) 46364.00
					18498111.00

B/T = 18 999111.00

52

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
					= 18999111.00
less previous payment					19899481.00
less previous payment					4818593.00
page 90					= 37,89,037.00
Total Rs					37,89,037.00
Net payable					3786037.00

Summed

09.12.22

J.E

material

NIL

Summed

09.12.22

J.E