

संग्रहीत अन्तर्विद्युत का नमूना

MMG(SY) (SC)

Measurement Book

Schedule XLV-Form No. 134

Executive Engineer
R.W.D. Works Division
Darrangā-1

DIVISION

Darrangā

SUB-DIVISION

मीटर २१८७ २४१५ २१८६ ७

M.B.M - 3508

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				<u>1st on AF = Psil</u>	

Name of work - Construction of road
from Sonki Thana Chowk to
Lakhana.

Agency - RadheShyam Yadav
Agreement no - 25 SPD/2020-21
(MMGsy-59)

Agreement value Rs 116,33,913/-

Rate - 0.38/- per

Date of work start - 07-08-2020

Date of work completion - 06-08-2021

Date of entry - 16/01/21

① providing & fixing Bond

Marks -

By - 2.015

② providing and fixing A

Reference marks pillars -

By. 7.015

③ clearing and grubbing of

wood land -

$$5 \times 30.40 \times 3.50 = 525.00 \text{ m}^2$$

$$5 \times 30.40 \times 3.50 = 525.00 \text{ m}^2$$

$$5 \times 30.40 \times 3.50 = 525.00 \text{ m}^2$$

$$5 \times 30.40 \times 3.50 = 525.00 \text{ m}^2$$

$$5 \times 30.40 \times 3.50 = 525.00 \text{ m}^2$$

$$5 \times 30.40 \times 3.50 = 525.00 \text{ m}^2$$

Continuation 3150.00
= 0.315 Hect

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Shft Record Bill</u>					
Name of work - Construction of road from Sonki Thana chawki to Lakhana under Barbhunge Block.					
Agency - Radhesyam yadav					
Agreement no - 25 SB/2020-21(MMGSY-SCF)					
Date of work start - 07-8-2020					
Date of work completion - 06-08-2021					
Date of entry - 05/12/2021					
Further measurement is Nil.					
					(25/12/21) P/R X/22 02/08
<u>ABSTRACT OF COST</u>					
(1) Construction of mukip Bench					
meals pillars —					
Qty. 2.00 No —					
Rs 3791.52/-/No —					
Rs 7583 = a					
(2) Construction of reference					
pillars —					
Qty. 7.00 No —					
Rs 1729.12 each —					
Rs 12174.20					
(3) Cleaning and Grubbing of road					
Land —					
Qty. 0.315 Hect —					
Rs 51133.70/Hect —					
Rs 16107 = a					
(4) Excavation for roadwork					
in soil —					
Qty. 128.75 M ³ —					
Rs 7416 / M ³ —					
Rs 9548 = a					
Continuation Co. Rs					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					P/C
(5) Construction of embankment materials obtained from borrow pits					
(i) For 1000 m. length.					
Bqy. 312.24 M ³					R 54711=00 P/32
@ 175.22 /M ²					R 54711=00
(6) For 100 m. length.					
Bqy. 728.56 M ³					R 101889=00 P/32
@ 139.85 /M ²					R 101889=00
(7) Construction of sub-grade & earth shoulder					
Bqy. 1327.20 M ³					R 234729=00 P/32
@ 176.86 /M ²					R 234729=00
(8) Construction of G.S.P. m/f					
Materials					
Bqy. 406.20 M ³					R 991302=00 P/32
@ 2440.43 /M ²					R 991302=00
(9) providing laying, spreading & rolling WBM-m materials					
Bqy. 395.91 M ³					R 1231165=00 P/32
@ 3109.71 /M ²					R 1231165=00
(10) providing & applying prime coat (S.C.T.)					
Bqy. 2103.75 M ²					R 887572=00 P/32
@ 42.19 /M ²					R 887572=00
(11) providing & applying Tack coat					
Coat (R.S.T.)					
Bqy. 2103.75 M ²					R 30168=00 P/32
@ 14.84 /M ²					R 30168=00
Continuation on reverse side					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/R - Ra
(12) providing laying, rolling and compacting open graded 20 mm thick bonding carpet M.S. substrate					
Dty. 2103.75 m ²					P/33
@ 203.74/m ²					Ra 428618=4
(13) Construction of un reinforced Cement Concrete M20					
Dty. 673.20 m ³					P/33
@ 6458.62/m ³					Ra 4347943=0
(14) providing R.C.C. M15 ordinary R.M. post					
Dty. 3.00 Nos					P/34
@ 2131.13/Nos					Ra 6514=0
(15) providing R.C.C. M15 200m. precast post					
Dty. 6.00 Nos					P/34
@ 581.20/Nos					Ra 3487=0
(16) providing fitting & fixing typical MMGSY sign Board with logo 911 complete					
Dty. 3.00 Nos					P/34
@ 9286.48/Nos					Ra 27859=0
(17) providing and fixing of vector reflectorised Containing of mandatory and cautionary sign Board					
(i) 600 mm equilateral triangle Dty. 8.00 Nos					P/34
@ 3913.6 Continuation					Ra 31390=0
					G-Ra

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					P/f
(18) 650 mm. side circular					
Qty. 6. @					P/34
(@ 5050.64 each					Rs 30304=00
(19) 600 mm X 450 mm rectangular					
Qty. 4.00 Nos					P/35
(@ 4935.29 each					Rs 19741=00
(20) provide p.c.c. M15 Boundary					
pillars					
Qty. 18. @ one					P/35
(@ 540.25 each					Rs 9725=00
(21) Road Marking with hot					
applied Thermoplastic					
compound					all complete
Qty. 319.60 M ²					P/35
(@ 735.44 /M ²					Rs 235047=00
(22) E1 work in excavation of					
found trenches					
Qty. 122.927 M ³					P/35
(@ 269.32 /M ³					Rs 33107=00
(23) provide p type 'B' bedding					
with local sand					
Qty. 14.94 M ³					P/35
(@ 453.20 /M ³					Rs 67712=00
(24) provide p.c.c. M15 in found					
on complete m					
Qty. 11.277 M ³					P/35
(@ 5025.41 /M ³					Rs 56672=00
Continuation Co - Rs					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(25) provide & laying R.C.C. in Sub-structure					
Sqy. 108.28 M ²					(P/36)
(@ 5684.04/M ³)					Rs 612276=00
(26) provide & laying R.C.C. NP 3600 mm & H.P.					
Sqy. 15.40 M ²					(P/36)
(@ 2539.10/M ²)					Rs 38087=00
(27) provide & laying R.C.C. N.P 3 H.P. @ 1500 mm &					
Sqy. 22.50 M ²					(P/36)
(@ 3482.69/M ²)					Rs 78361=00
(28) plastering wide C.M. (1:4)					
15 mm thick on B/l wall and complete					
Sqy. 128.273 M ²					(P/36)
(@ 128.07/M ²)					Rs 20496=00
(29) painting two coat including prime coats with epoxy paint - all complete					
Sqy. 128.273 M ²					(P/36)
(@ 128.07/M ²)					Rs 16495=00
					Rs 8780956=00
Add G.S.P. - 12%					Rs 1053715=00
Add L.S. 1%					Rs 87810=00
Add S. Rec					Rs 122118=00
					Ex. Rs 10044599=

Continuation

Sch. XLV-Form No. 134

Continuation