

Mumsey (NDB)

Road - NH-82 Parichetan Road to Mohidinpur Beldari
Con → M/S Nday Shankar
Mugumbani

Measurement Book

Schedule XLV-Form No. 134

Parichetan DIVISION

Block → Parichetan SUB-DIVISION

2970

Name of Work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record Entry					
Name of work:-	mansiy - NDB - BRRP-187				
By/for/through	Biladshoring NH-22 Pachapur Road				
	to Mohindpur Beldar Nagar, Beldar				
	under (Orissa) Scheme				
Agency:-	M/s Uday Shankar Prasad,				
Agreement No.:	SDD 34/2020-21				
Date of start:-	18/09/2020				
Date of Completion:-	17/09/2021				
Actual date of Completion	17/09/2021				
(to) clearing and grubbing road land -- feet - 10.					
	11	30.0	3.50	1155.00m	
	15	30.0	3.50	1575.00m	
	10	30.0	3.50	1050.00m	
	9	30.0	3.50	945.00m	
				4725.00m	
	Say 0.473 Ha.				
	17/3/21 26 18/3/21 AR				

Particulars	No.	L.	B.	D.	of area
1st on A/c R: 11					
Name of work: MMSY NDB-BRRP-187					
Bikar Sharif NH-82 Pachatan					
Road to Mahidipur Beldora					
Angamban under Bikar Sharif Block.					
Agency: M/S Uday Shankar Poojari					
Assessment No: SBD 34/2020-21					
Date of Start: 18-09-2020					
Date of Completion: 17-09-2021					
Actual date of Completion: Work in progress					
in progress					

(1st) Comp of embankment
with material obtained
from borrow pits --
as per plan 18.

Earth work Calculation

Chainage (m)	Area (m ²)	Mean Area (m ²)	Distance (m)	Volume (m ³)	Volume (m ³)
				assumed	assumed
0	0	-	-	-	-
50	4.10	2.05	50	-	102.50
100	4.0	4.05	50	-	202.50
150	3.50	3.75	50	-	187.50
200	3.20	3.35	50	-	167.50
250	4.0	3.60	50	-	180.00
300	4.0	4.0	50	-	200.00
350	3.0	3.50	50	-	175.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd on	A/c	B-11		
Name of Work:-	MMSSY NDL-BRRP-18				
	Bikashpur NDL-82 Bicheta				
	road to Mohindpur Beldari				
	Angulbadi Laxder Bikashpur/Bela				
Agency:-	M/s Uday Shankar Prasad.				
Agreement No -	SBD 34/2020-21				
Date of Start:-	18-09-2020				
Date of Completion:-	17-09-2021				
Actual date of completion work in progress:-					
Cost of 17-09-2021 to 17-09-2021					
(101) E/W in excavation					
For structure -- as					
Per tech. M.					
2 x 4.15 x 1.40 x 1.47 =	17.68				
1 x 5.78 x 1.07 x 0.25 =	1.55				
	18.63 m ³				
(2/102) Laying first class					
bedding -- tech. M.					
1 x 5.78 x 1.07 x 0.30 =	1.855 m ³				
(3/103) P/R M/s RCC in open					
Foundation -- tech. M.					
2 x 3.10 x 1.40 x 0.15 =	1.302 m ³				

19/10/21
Continuation of

Sch. XLV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/103) P.V. P.C.C. M.S. Drain in open foundation as per section 103					
1.302 m vide M.B. Page (9)					
@ 6.457/221/m					5866 m
(13/104) Head wall in Back Masonry - as per section 104					
13.958 m vide M.B. Page (10)					
@ 6.085/16/m					84937 m
(14/105) P.V. and Laying Pipe HP 3 Heavy Pipe - as per section 105					
7.50 m vide M.B. Page (10)					
@ 2598/197/m					19486 m
					4412322 m
Deduct Previous Postment					
vide M.B. Page (7)					3244036 m
					1168286 m
28/11/22 J.E.					
28/11/22 J.E.					