

*kofir Khan*  
Tis Korma Road to Hasanpur Harijanwala.

M.M.S.T GEN-  
2624

# Schedule XLV-Form No. 134

2019 - 20

E.E. Record (No) 1<sup>st</sup> Joharabad DIVISION

A.E. Record (No) 1<sup>st</sup> Joharabad DIVISION

SUB-DIVISION

Karka

2624


**MEASUREMENT BOOK**

प्राप्ताना किम जाता है इसे मापें  
पुराका एवं पर्यावरण की कुल 100 (एवं)  
पूरा का एवं सुरक्षा प्रसाद  
Schedule PLV-Form No. 134  
NOTES

REFERENCE TO P.W.A. CODE, CHPL.VII  
Para 39 & 61

In recording detailed measurements, the following general instructions should be carried out:-

- (a) Subject to such subsidiary orders as may be laid down by the local Government, measurements should be recorded only by Executive or Assistant Engineers or by Executive subordinates In-charges or work to whom measurement books have been supplied by the Executive Engineer for the purpose.
- (b) All measurements should be bear taken down in a measurement book Form 23, issued for the purpose, no where else.
- (c) Each set of measurement should commence with entries starting:-
  - (i) In the case of bills for work done :-
    - (a) Full name of work as given in estimate
    - (b) Situation of work (c) Name of contractor.
    - (d) Number and date of his agreement and
    - (e) Date of measurement
  - (ii) "Stock", (ii) "Purchase" for direct issue to (here enter full name of work as given in estimate)
  - (iii) "Purchase" for (here enter full name of work as given in estimate) issued to contractor ..... on ..... and
  - (d) Date of measurements and should end with the Paid initials of the officer marking the measurement, see also paragraph 24, A suitable abstract should than



be prepared which / should collect in the case of measurement for work done, the total quantities of each distinct item of work relating to each sanctioned sub-head.

- (d) As all payments for work supplies are based on the quantities recorded in the measurement books it is incumbent upon the person taking the measurement to record the quantities clearly and accurately. If the measurements are taken in connection with a running contract account on which work has been previously measured he is further responsible (1) that reference to the last set of measurements is recorded and (2) that if the entire job or contract has been completed the fact is recorded prominently just above his initials.
- (e) Entries should be record continuously in the measurement book No blank pages may be left and no page be turn out. Any page left inadvertently must be cancelled by diagonal lines. i.e cancellation being attested. See also paragraph or the Public Work Department Code.
- (f) No entry may be erased, if a mistake is made it should be correct (and dated) by the responsible officer in the manner prescribed in paragraph 335 of the Public Works Department Code. When any measurements are cancelled, the cancellation, must be supported by the dated initials of the officer ordering the cancellation or by reference to his orders initialled by the officer who made the measurements in either case the reason for cancellation should be provided with an index which should be kept up to date.

Ath on A/C  
M.M.S.Y  
 34

ch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:-					construction
of road from Tiskurwa					
road to Hasarpur Hargies					
Tola under M.M.S.Y.					
Agency:- Kafee Azmi					
Maksudpur Kotla Goya					
Ag No. 11 SB of 2019-20					
Date of work order:- 21.01.19					
Date of work done:- 12.12.20					
Date of entry:-					
(1) Providing & Fixing					
1 OF bench mark					
also do - vdo					
items no 1 P. No 21					
— 1M0					
@Rs 3653.44/M0 — Rs 3653.44					
(2) Providing & Fixing					
2 OF rebarce pillar					
also do vdo item					
1M0 2 P. No 21 — 4M0					
@Rs 1666.60 each — Rs 6666.00					
(3) Clearing & grubbing					
3 road land also do					
vdo x items no 13					
P. No 21 — 0.60/he					
@Rs 99524.68/1 — Rs 29715.00					

Continuation

## Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Excavation for Roofing cutting in soil slope					
wide it is 4 m					
P.M.O 21 — 10.5m <sup>3</sup>					
@ Rs 74.10/m <sup>3</sup> — Rs 778.00					
(5) construction of embankment					
slope - wide					
it is 20 ft (6.1 m)					
32 + 33 — 19.6 m <sup>3</sup>					
@ Rs 175.11/m <sup>3</sup> — Rs 34372.00					
(6) construction of embankment width					
material less room					
slope - wide					
it is 20 ft (6.1 m)					
P.M.O 32 + 33 — 381.24m <sup>3</sup>					
@ Rs 157.62/m <sup>3</sup> — Rs 60091.00					
(7) construction of steps					
slope & shoulder slope					
wide it is 4 ft					
P.M.O 15 — 1674.32m <sup>3</sup>					
wide it is 16 ft					
P.M.O 32 — 183.10					
1857.42					
@ Rs 223.01/m <sup>3</sup> — Rs 414223.00					
Continuation					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) Construction of G.S+B					
9. by well graded material	do	do	do	do	
ridge 10m	240	5			
P.No 22	—	637.57	13		
⇒ ridge item no 1					
P.No 26	—	35.97			
		673.54			
@Rs 1914.73/m <sup>2</sup> — Rs 1288632					
(9) Providing & laying					
10. W.B.m yr 2000 do					
ridge 10m	24	6			
P.No 22	—	228.312	3		
⇒ ridge item no 2					
P.No 26	—	600.84			
		284.15			
@Rs 2600.12/m <sup>2</sup> — Rs 738824.0					
(10) Providing &					
11. 24414 m <sup>2</sup> Pinner					
ridge 10m	24	6			
ridge item no 4					
P.No 29	—	30			
		285272.2			
@Rs 90.95/m <sup>2</sup> — Rs 116819.0					
Total area = 24448 m <sup>2</sup>					
Total cost = Rs 1288632 + Rs 738824 + Rs 116819.0 = Rs 2144275					
Total cost = Rs 2144275					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11) Providing & applying 13 face coat slabs vide item no 5					
	P.M.O 30 - 2852.72m <sup>2</sup>				
	@ Rs 13.89/m <sup>2</sup> — Rs 39624.0				
(12) Providing & laying 12 2000 mm m.s.s. slabs vide item no 6					
	P.M.O 30 - 2852.72m <sup>2</sup>				
	@ Rs 172.81/m <sup>2</sup> — Rs 492979.0				
(13) construction up 14 concrete c.c. panzano					
	18 of 0.00 m wide item no 3 P.M.O 28 to 14.28				
	29 — — 145.24m <sup>3</sup>				
	@ Rs 5418.96/m <sup>3</sup> — Rs 787050.0				
(14) Providing & Fixing 16 of Kimpot slabs vide item no 7 P.M.O					
	30 — 2 NO				
	@ Rs 2000.00/each — Rs 4000.0				
(15) Providing & Fixing 17 of 200mm post vide item					
	no 8 P.M.O 30 — 4 NO				
	@ Rs 577.60 each — Rs 2310.0				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16) Prounderg & Fixing					
18) of 600mm triangular					
19) board do do - mdo					
20) items no 9 P-HD					
21) 31 — 2 Mdo					
@Rs 3564.72 each — Rs 7130.00					
17) Prounderg & Fixing					
19) of 600mm triangular					
20) board do do					
21) mdo items no 10					
22) P-HD 31 — 4 Mdo					
@Rs 3668.00 each — Rs 14668.00					
18) Prounderg &					
fixing of 900 mm					
board do do - mdo					
items no 11 P-HD					
31 — 2 Mdo					
@Rs 5276.30 each — 10553.00					
19) Prounderg & Lijng					
21) Reed marking					
also do - mdo items					
14.12 P-HD 31 — 151.5m <sup>2</sup>					
@Rs 73575/m <sup>2</sup> — Rs 111466.00					
20) Prounderg & Lijng					
22) Reed marking close					
mde items no 13 P-HD 31					
— 50.0m <sup>2</sup>					
@Rs 716.8/m <sup>2</sup> — Rs 35840.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(21) providing & Fixing of direction place board do do nblp					
item no 14 P.M.O					
31 — 2 NO					
@ Rs 3100.12 each Rs 6200/-					
(22) Providing and fixing of typewrap Lego Project board also do nblp					
item no 15					
P.M.O 31 — 3 NO					
@ Rs 6107.50/each Rs 18322.50					
(23) E/W excavation					
in foundation walls width 1600 mm					
P.M.O 22 — 105.05 m <sup>3</sup>					
@ Rs 285.17/m <sup>3</sup> — Rs 29959.0					
(24) Providing & laying P.C.m15 malle item					
no 8 P.M.O 22 — 11.732					
@ Rs 4521.98/m <sup>3</sup> — Rs 53052.0					
(25) Block work done width item no 9					
P.M.O 22 — 96.79 m <sup>3</sup>					
@ Rs 5690.13/m <sup>3</sup> — Rs 550748.0					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
20) Plastering & Lining					
32) R.c-e Pipe MP3	length				
	Vide item no 10				
	P.M 23 - 7.5 m				
	@ Rs 1182.26/m → Rs 8867.0				
21) Plastering & Lining					
33) R.c-e PIPE MP3	length				
	old side vide				
	item 210 1) P.200				
	23. - 22.5 m				
	@ Rs 3495.67/m → Rs 78653.0				
18) Plastering with					
34) conc 1.0 m doors					
	Vide item no 12 P.40				
	23 - 239.03 m				
	@ Rs 150.76/m → Rs 36036.0				
19) Plastering 1.5 m					
35) Current running doors					
	Vide item no 12				
	P.M 23 - 19.02 m				
	@ Rs 46.01/m → Rs 884.0				
					Rs 499244.0
	Adol C.S.T + labour 13% → Rs 699018.00				
					5641462.0
	less 10%				(-) Rs 564146.00
					Rs 5077316.0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF $\text{Rs } 5077316.00$

less Previous bill ( )  $\text{Rs } 2356770.00$

$\text{Rs } 2720546.00$

A/c  
21/12/22  
55 AE

### Material statement 4 pto

4th & 5th bill

Soil -  $2342.67 \text{ m}^3$

Loam/Sand -  $92.87 \text{ m}^3$

Curse Sand -  $357.32 \text{ m}^3$

SS to 4.5m -  $623.06 \text{ m}^3$

4.5m to 2.36 -  $175.12 \text{ m}^3$

SS to 22.4 -  $343.82 \text{ m}^3$

(3.2 to 0.09 -  $77.03 \text{ m}^3$ )

11.2mm -  $68.14 \text{ m}^3$

40mm -  $5.63 \text{ m}^3$

20m -  $81.24 \text{ m}^3$

16mm -  $53.21 \text{ m}^3$

Bricks -  $48395 \text{ no}$

Brickwork -  $5420 \text{ kg}$

SS-1 -  $2425 \text{ kg}$

RS-1 -  $785 \text{ kg}$

Porterage 68 today Agency on 25.12.22 by

14-12-22 Lorry no 13675 G/120001412

-  $5824.8 \text{ kg}$  2+6mt

SS-1  $2.6 \text{ mt}$

RS-1 -  $1.0 \text{ mt}$

Continuation

A/c  
21/12/22  
55

21/12/22  
AE