

कार्यपालक अभियंता का कार्यालय,  
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिरौल (दरभंगा)।  
पत्रांक:- 19/6 दिनांक:- 10/12/2022

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, बिरौल।

सेवामें,

अपर मुख्य कार्यपालक पदाधिकारी  
सह- सचिव,  
(ब्राडा)


विषय:- मुख्यमंत्री ग्राम सम्पर्क योजना अन्तर्गत ( एस.सी ) अधियाचना के संबंध में।  
महाशय,

उपर्युक्त विषय के संबंध में कहना है कि मुख्यमंत्री ग्राम सम्पर्क ( एस.सी ) योजनान्तर्गत पथों का कार्य पूर्ण हो गया है। संवेदक द्वारा कराये गये कार्य का भुगतान करना है।

अतः अनुरोध है कि विहित प्रपत्र में संलग्न विवरणी के अनुसार 255.02810 (दो करोड़ पचपन लाख दो हजार आठ सौ दस ) आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक को भुगतान किया जा सके।

अनु:- यथोक्त।

विश्वासभाजन,

  
कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग, कार्य प्रमंडल, बिरौल।  
9/12/22

**Rural Works Department**  
**MMGSY (SC) Allotment Requisition Format**

Name of Division: Biraul

Sl. No.	Year	Name of Road	Name of Contractor (in English)	Administrative Sanction		Agreement Amount (in lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in km)	Amount (in lacs)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2019-20	केवटगामा से सामूयाट	Subhash K. Jha	2.004	140.48	127.83000	11.37000	61.33085	61.33085	73.95890	12.62805	GSB & PCC Progress
2	2019-20	पचीयागढी टोल से सलमगढ मुसहरी टोला	Jimidar Yadav	1.770	202.67	156.24500	19.56900	65.80736	65.80736	101.43507	35.62771	GSB & PCC Progress
3	2019-20	एल025 से पुर्नवासा टोल	Jimidar Yadav	0.610	55.452	47.86700	6.52400	6.61866	6.61866	39.75100	33.13234	GSB & PCC Progress
4	2019-20	कुनीनी आथार पथ से महरदेवपुर	Ajay Kumar Jha	0.970	71.93	69.17500	10.95600	7.86302	7.86302	47.41049	39.54747	GSB & PCC Progress
5	2019-20	टी02 से छोटकी कोरिया	Manoj Kumar Yadav	1.620	197.35	183.02100	18.31200	17.05846	17.05846	84.54155	67.48309	GSB & PCC Progress
6	2019-20	टी01 से पपरीका कुनी टोला दहिणा रोड	Manoj Kumar Yadav	0.460	102.11	48.20300	3.04600	0.00000	0.00000	15.69282	15.69282	GSB & PCC Progress
7	2019-20	कटरहिया से मदारपट्टी	Bhim Yadav	1.75	118.67	105.93531	8.60787	70.72004	70.72004	102.19604	31.47600	B.T. Work Comp.



8	2019-20	नावरण घाट से दक्षिणी पासवान टोला	Santosh Kumar Jha	2.07	118.01	91.84000	8.90545	50.37964	50.37964	69.82026	19.44062	B.T. Work Progress
Total:-				11.254	1007	830.11631	87.29032	279.77803	279.77803	534.80613	255.02810	-

नोट:-

1. खर्च का मिलान MIS से होना आवश्यक है।
2. अधिप्रावित राशि का पथवार मापीयुस्त की प्रथम एवं अन्तिम पेज की अभिप्रमाणित छाया प्रति संलग्न होना आवश्यक है।
3. पूर्व निर्गत राशि का उपयोगिता प्रमाण पत्र संलग्न होना आवश्यक है।
4. योजनावार सभी पर्यो का अधिप्रावनी एक साथ भेजना आवश्यक है।
5. निर्गत राशि का डी० सी० विपत्र 15 दिनांक के अंदर बड़ा कार्यालय में उपलब्ध कराया जाना आवश्यक है।

R.W.D. Works Divi. Biraul

Executive Engineer  
R.W.D. Works Division, Biraul

**FORM GFR-19 A**

(See Government of India's Decision (1) below Rule-150)

Form of utilization Certificate up to the month -Des-2022

Mukhya Mantri Gram Sadak Yojna (SC)

PIU-R.W.D, Works Division, Biroul (Darbhanga)

Sl.No.	Name of Scheme	Sanction No.& Date with Amount (In Rs.lacs)	Amount Received (In Rs.lacs)	Particulars
1	MMGSY (SC)	Allotment received From BERDA vide Lr. No 389 dt-1.12.22 upto 9.12.2022 (By CFMS)	15,51,87,731/-	Certified that out of Rs. 1551.87731 Lacs received during the years 2022-23 to Des.- 2022 in favour of Executive Engineer, RWD Bihar Biraul a sum of Rs=1550.82549 Lacs has been utilize For the purpose of MMGSY (SC) Schemes as Given in the margin for which it was Sanctioned and that the balance of Rs 1.05182 Lakh remaining Un utilized at the end of the period under.
Total			15,51,87,731/-	

2. Certified that I have satisfied myself that the conditions on which the grants in aid was sanction have been duly fulfilled/at being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.


Kind of Checks exercised:-

- works have been supevised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test conducted by the assistant Enginner/Executive Engineer.
- All other codal formalities have observed.

3. Physical progress achived:-

- Construction of Road works.
- Construction of C.D.works.

  
 R.W.D. Works Division, Biraul

  
 Executive Engineer,  
 R.W.D. Works Division Biraul