

MMNSY
SC

MB No - 3591

Schedule XLV-Form No. 134

Purges

DIVISION

1.1. No. for

SUB-DIVISION

Character for Classification

MEASUREMENT BOOK

*Bayernbach Astor Sarsola to 1961.5 is
Deletion Day.*

30 day Final Bill

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const ⁿ and maintenance of Road from Dajrangbali Ashman Souraha to Mehta Tola Dakshin Bhag.					
Agency - Shri Chandan Kumar Chaudhary.					
Agreement No - 44500/2020-21					
Contract Rate - 0.01% Below					
Date of Completion - 17/06/2021					
Date of Actual completion - 20/03/2022					
(1) Providing and fixing of bench marks pillars - do -					
Qty side T.M.B.P - ①					
1 Nos @ 4134.85/each				Rs	4135=00
Reference pillar - 2 Nos					
@ 1880.95/each				Rs	3762=00
Providing and fixing Road land - do -					
Qty side T.M.B.P - ①					
2.434 Hec. @ Rs 51133.76/Hec				Rs	21988=00
(2/3) Excavation for Road way cutting - do -					
Qty wide T.M.B.P - ②					
5.25 m ³ @ 74.16/m ³				Rs	389=00
(4/4) Const ⁿ of embankment 5.25m ³ x 60%					
3.15m ³ @ Rs 82.26.11/m ³					
				Rs	82.00
(5/5) Const ⁿ of embankment - do -					
Qty @ T.M.B.P					
592.16 m ³ @ Rs 140.85/m ³				Rs	83050.00
				G.O Rs	1,13,406

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10/19 E/W in excavation — do —					
Qty side T.B. B.P. — 3					
59.596 m ³ @ Rs 269.32/m ³					
					Rs 16050 ²⁰⁰
21/20 Providing PCC M/S — do —					
Qty side T.M.B.P. — ①					
9.19 m ³ @ Rs 5666.83/m ³					
					Rs 46564 ²⁰⁰
21/21 Prov. PCC m ² — do —					
all complete					
Qty side T.M.B.P. —					
67.486 m ³ @ Rs 5784.85/m ³					
					Rs 390362 ²⁰⁰
22/22 Providing laying PCC pipe NP3 — do —					
Qty side — 4.					
15.0 m @ Rs 3621.48/m					
					Rs 548330 ²⁰⁰
23/23 Propit wall C-black & white					
Qty side T.M.B.P. — 15					
41.28 m ² @ Rs 97.19/m ²					
					Rs 4012 ⁰⁰²
24/24 Dismantling of existing S ² — do —					
Qty T.M.B.P. — 2					
30.69 m ³ @ 231.77/m ³					
					Rs 7113.00
25/27 Removing all types of H.P. — do —					
Qty side T.M.B.P. — 2					
S. m @ 236.34/m					
					Rs 1182.00
					Total Rs = 37,62,135 ²⁰⁰
					Add 12% GST Rs 451456.00
					Add 1% SE 37621 ²⁰⁰
					10% SF Rs 49747 ²⁰⁰
					Total = 43,00,939
					less 0.01% below 430
					Total = 4300509

Continuation
less previous bill (-) Rs = 3481552²⁰⁰

12/02 Total Rs 818957²⁰⁰

M/2
not m/m