

कार्यालय
कार्यपालक अभियंता, ग्रामीण कार्य विभाग
कार्य प्रमंडल, दलसिंहसराय, समस्तीपुर

पत्रांक1926.....दलसिंहसराय / दिनांक21/12/2022.....

प्रेषक, कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दलसिंहसराय

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
सचिव -सह- प्राधिकृत पदाधिकारी, बिहार
ग्रामीण पथ विकास एजेंसी पटना।

विषय- मुख्यमंत्री ग्राम सम्पर्क (MMGSY -SC) योजनान्तर्गत पथों में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि मुख्यमंत्री ग्राम सम्पर्क (MMGSY -SC) योजनान्तर्गत चल रहे पथ के निर्माणधीन कार्य के विरुद्ध चल रहे योजनाओं का भुगतान हेतु आवंटन की आवश्यकता है। अधियाचना का निर्माण कार्य विशिष्टियों के अनुरूप है तथा कार्य संतोषप्रद है।

अतः अनुरोध है कि संलग्न अधियाचना पत्र के आधार पर आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०- 1) अधियाचना प्रपत्र।

2) 19ए फॉर्म।

3) मापी पुस्त की छायाप्रति संलग्न।

विश्वासभाजन

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, दलसिंहसराय

FORM GFR-19-A

(See Govt. of India's decision(i) below rule 150)

Form of Utilisation Certificate upto Dec. 2022

MMGSY SC

PIU;- RWD Works Division Dalsinghsarai

Sl No	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lakh)	Amount Received (in Lakh)	Particulars
1	2	3	4	5
1	Construction of Road Under MMGSY SC Scheme	6600.92182	6600.92182	Certified that out of Rs-6600.92182 Lakh received till date in favour of Executive Engineer, RWD Works Division Dalsinghsarai a Sum of Rs-6584.08142 Lakh has been utilized for the MMGSY SC Scheme as given in the margin for which it was Sanctioned and that the Balance of Rs-16.84040 Lakh remaining unutilized at the end of period under the time of completion
		6600.92182	6600.92182	

- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the propose for which it was sanctioned.

Kind of Checks Exercised :-


- (i) Workers have been supervised by Executive Engineer/ Superintending Engineer
- (ii) Periodical inspection has been conducted by Executive Engineer/Superintending Engineer
- (iii) Construction materials have been tested.
- (iv) Measurments have been recorded in the MB's and test check conducted by the Assistant Engineer/Executive Engineer.
- (v) All other codal formalities have overserved

3 Physical Progress Achieved.

- (i) Construction of Road Works
- (ii) Construction of CD Works.


Sr.DAO

Rural Works Department,
Works Division Dalsinghsarai


Executive Engineer
Rural Works Department,
Works Division Dalsinghsarai

Rural Works Department, Works Division Dalsinghsarai

MMGSY(SC) Allotment Requisition

Sr No	Sanction Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount		Allotment Received (Amount in Lakh)	Total Expenditure as per STATE MIS (Amount in Lakh)	Value of Measurement (Amount in Lakh)	Current Demand (Amount in Lakh)	Remarks
				Length (in KM)	Amount (in Lakh)	Main Work (Amount in Lakh)	Maintenance (Amount in Lakh)					
1	2	3	4	5	6	7	8	9	10	11	12	13
1	2020-21	Takharbari Murari to Murari Bardhai Tola	Chandan Kumar	0.431	41.53900	39.60443	2.64909	28.81117	28.81117	38.15805	9.34688	
2	2020-21	PMGSY Road Mahisari Dhobi Ghat to Maho Tola	Randhir Kumar	1.299	99.96000	72.37563	12.93804	59.25709	59.25709	71.96162	12.70453	
3	2020-21	Pradhanik Vidyalaya Ram Tola to Shaispur Jahid Anusuchi tola (Kartihara Salempur)	Randhir Kumar	1.351	133.33000	0.00000	0.00000	8.81957	8.81957	48.66832	39.84875	
4	2019-20	NH 28 T03 Shankar Chowk to Mathurapur Brahman Tola	Niranjan Singh	1.496	104.20000	77.78082	10.76339	67.19071	67.19071	72.97336	5.78265	
5	2020-21	Lo43 to Kurni Tola Malkana	Baranaya Construction Private Limited	2.420	187.68000	141.05127	21.34240	24.32816	24.32816	72.31558	47.98742	
6	2019-20	Lo51 to Rampaswan Tola	Jdm Engineering And Construction	1.670	120.59000	89.79177	15.87347	46.70711	46.70711	82.20192	35.49481	
7	2020-21	PMGSY Road Chakdaulai to Chakdaulai Brahman Paschim Tola	Ram Pukar Sahani	0.492	41.18700	38.64466	3.58379	20.61750	20.61750	36.81696	16.19946	
8	2019-20	T03 MDR to Guri Tola	VJAY KUMAR SINGH CONSTRUCTION PRIVATE LIMITED	1.450	109.40000	84.42204	12.55808	36.28168	36.28168	50.16676	13.88508	
9	2019-20	T02 MDR to Milki Tola	M/S AADISHAKTI CONSTRUCTION	3.149	222.70000	171.99293	32.08958	155.04146	155.04146	170.04352	15.00206	
10	2019-20	S028 to Belbanna Keota	Kishan Kumar	0.587	39.84300	34.02484	5.47997	24.72156	24.72156	28.75451	4.03295	
11	2019-20	T02 to Mahadalit Tola	Prem Prakash	0.601	33.97800	25.82827	6.64838	21.04659	21.04659	25.81851	4.77192	
12	2019-20	Pach Paika Choudhary Tola to Purbari Tola	Sunita Kumari	0.459	31.47200	28.91538	1.94841	0.00000	0.00000	28.82857	28.82857	

13	2019-20	S045 to Ram Tola Mayari	Amit Kumar Singh	1.634	105.55700	90.00085	14.40540	22.58332	22.58332	40.32735	17.74403	
14	2019-20	State Tube Well Belari to Kajgatra Muslim Tola	Ganaur Mahio	2.050	137.50700	104.54803	18.19199	50.29767	50.29767	61.73371	11.43604	
15	2019-20	Ramniwas Tola to Hajjam Tola	Prabhakar Kumar	0.572	47.23800	41.39871	2.45331	0.00000	0.00000	22.87231	22.87231	
								565.70359	565.70359	851.64105	285.93746	

प्रमाणित किया जाता है कि किये गये अधियाचना का निर्माण कार्य विशिष्टयो के अनुरूप है तथा कार्य संतोषप्रद है ।


Sr. DAO

Rural Works Department,
Works Division Dalsinghsarai


Executive Engineer
Rural Works Department,
Works Division Dalsinghsarai