

mmgsy (sc)
Schedule XLV-Form No. 134

Kasba Gargi to Kasba Gargi

R.M.D KISHAN GANJ-1 DIVISION

R.M.D BAHADURGANJ SUB-DIVISION

3144

MEASUREMENT BOOK

Saahik Alam

3rd on A/c Bill
3rd and Final Bill

20

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work —					Construction of Road
from kashwa Gangi to kashwa gangi					
Agency —					Sadik Alam
Agg. No —					209 SBD/2020-21
Date of Commence —					18/09/2020 ✓
Date of completion —					17/09/2021 ✓
Actual completion —					28/03/2022
Date of entry —					28/03/2022
Work done —					

① Construction of embankment
with approved material

= 1535.112 m³

② Construction of embankment

with approved material

40% of item ① 2558.52 m³

= 1023.408 m³

③ Providing and laying stone

Metrel Gr III — do all ap

30 x 30m x 3.75 x 0.075 = 253.125

16 x 30m x 3.75 x 0.075 = 135.00

1 x 20m x 3.75 x 0.075 = 5.625

also 4 x 20m x 0.65 x 0.075 = 3.90

397.65 m³

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{21}{39}$ providing and laying of half applied thermoblastic —— do —— all sup.					
$2 \times 30 \times 30m \times 0.10 =$					$180m^2$
$2 \times 16 \times 30m \times 0.10 =$					$96m^2$
$2 \times 1 \times 20m \times 0.10 =$					$4.0m^2$
					<u>$280m^2$</u>
$\frac{22}{40}$ providing planting of trees —— all sup.					
$1 \times 1400/20 \times 2 =$					$140 nos$


 28/5/12
 AB

4th and final bill.

34

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- construction of road					
from " Kashba gongi to					
kashba gongi under					
MMWSY (S.C)					
Agency:- Sadik Alam.					
Agg no:- 209 / MMWSY / SED / 2020-21					
date of start:- 18/9/2020.					
date of completion:- 11/09/2021.					
Actual date of completion:- 28/3/2022.					

[illegible]

Continuation

2018-19

Abstract of Cost

35

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Setting out Reference					
benchmark ————				ET	
Qty: - 1.40 km wide TMB, P-25					
@ R: - 3369.87/k.m,					R: - 4718=00
② Construction of reference					
Pillars ————				ET	
Qty: - 1.40 k.m, wide TMB, P-25					
@ R: - 1568.24/k.m					R: - 2195=00
③ Clearing and grubbing					
road land ————				ET	
Qty: - 0.42 hect wide TMB, P-25					
@ R: - 51109.28/hect					R: - 21,466=00
④ Cost of embankment with					
approved material obtained					
from borrow pit ————				ET	
Qty: - 1535.112 m ³				TMB, P-25	
@ R: - 161.96/m ³					R: - 2,48,627=00
⑤ Cost of embankment with approved					
material obtained from borrow					
Pit ————				ET	
Qty: - 1023.408 m ³				TMB, P-25	
@ R: - 138/m ³					R: - 1,41,230=00
⑥ Cost of sub-grade & bottom shoulder ————					
Qty: - 3276.0 m ³				TMB, P-25	
@ R: - 174.94/m ³					R: - 5,73,103=00
⑦ Cost of G.S. B for granular material ————					
Qty: - 1144.95 m ³					
TMB, P-25, @ R: - 2924.13/m ³					R: - 33,47,983=00
Continuation					
C.O R: - 43,39,322=00					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ providing and fixing ordinary site bond - etc					
Qty: - 6 nos. @ 1/- TMB. P-29					
@ Rs: - 4570.48/mos.					Rs: - 27,423=00.
③ providing and applying thermo plastic compound					
_____ etc					
Qty: - 280 m ² , TMB. P-30					
@ Rs: - 735.48/m ²					Rs: - 2,05,836=00
③ providing of planting of trees _____ etc					
Qty: - 140 nos. vide TMB, P-30					

@ Rs: - 799.08/mos.

Rs: - 1,11,871=

Total Rs: - 1,06,06,392=00

Add 1% L-cess

Rs: - 1,06,064=00

Add 12% G.S.T

Rs: - 12,72,767=00

Add Seig. fees

Rs: - 1,80,690=00

Total Rs: - 1,21,65,913=00

less previous payment

Rs: - 1,08,57,895=00

Total Rs: - 13,08,018=00

1
801
10/12/2022

J.E