

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>3rd and Final Bill</u>					
Name of work:-	Construction of road from Phibari PMGSY road to house of Rhupa Manghi Kumbhi Mushkari Tola under Wazsaliganj Block under mmGSY.				
Agency:-	Abid Hussain, Nawada, Nayamatchak, Pat Nawada				
Ag. No.	RWD, Nawada/85 mmsy/ SED/2020-21.				
Date of commencement	07.12.2020.				
Date of completion as per order	06.9.21.				
Date of actual completion	30.3.21.				
Sl. No. 1/7.	Construction of Subgrade and earthen shoulder				
	----- fresh. 9.25				
	2x	10x30	10x1.25	0.335	= 251.25
	2x	3x30	10x1.25	0.335	= 75.38
	2x	10.00	1.25	0.335	= 8.38
					335.01m ³
Sl. No. 2/16.	Rec 1/15 ordinary K.m. Stone.				
					3 Nos
Sl. No. 3/17.	200 m Stone.				
					3 Nos.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) No. 26/36. Laying First class sealing --- 1/2					
V.T.M.B.P. 27.					
2.983 m ³ @ Rs 489.13/m ³ Rs 1459.00					
2) No. 27/37. Filling in front --- 1/2					
V.T.M.B.P. 27.					
6.066 m ³ @ Rs 489.13/m ³ Rs 2967.00					
3) No. 28/42 Planting of trees and their main for one year					

--- 1/2					
V.T.M.B.P. 30.					
35 Nos @ Rs 800.00 each Rs 28000.00					
					Rs 3488491.00
Add 12% GST (+)					Rs 418619.00
Add 1% L.C. (+)					Rs 34885.00
S.F. (+)					Rs 47986.00
					Rs 3989981.00
Less 1.25% as per					
agor (+)					Rs 50274.00
					Rs 3939707.00
Less Prov. Payment					Rs 23874.50
					Rs 3915832.50

30.3.22

Continuation

04/04/22