

चौपाया चात है कसम पुर महराजपुर 21m

Schedule XLV-Form No. 134

Green

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जयनगर

DIVISION

R.W.D. LADANIA

SUB-DIVISION

(1181)

MEASUREMENT BOOK

5.3.89 (राम कुमार)

1st on A/c Bill

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Constn of Road from Chupayya					
	Ther to Komalpur Madhay				
	for under masonry (Gross)				
Agency:- Indradeo Prasad, Hason					
	Chak, Patna, Bihar.				
Agreement No - 35-SBD/2021-22					
Agreement value Rs 1,03,88,586.00					
Date of Agreement ^{Agreement} - 19.08.2021					
Date of Completion - 01.06.2022					
Date of Commence -					
Rate:- 6.02%.					
Date of Measurement -					
C/D work					
① E/W excavation in foundation					
— do-do-all complete job					
	2x	6.45x	1.40x	1.50:	2.709m ³
	1x	4.85x	1.53x	0.50:	3.71m ³
					30.80m ³
	30.80m ³ x 0.4 Nos				123.20m ³
② Pro pcc m/s in foundation					
— do-do-all complete job					
	2x	6.45x	1.40x	0.150:	2.709m ³
	1x	5.80x	1.53x	0.213:	1.890m ³
					4.599m ³

Continuation

4.599m³ x 0.4 Nos = 18.396m³



Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	R	
10/22 Pro RCC m 20 in sub-structure					
— do — do — all complete job					
P-06, 110.984 m ² @ R 8996.06/m ²					R 7,76,451.00
11/23 Pro & lay by RCC NB 1000mm CHP					
— do — do — all complete job					
P-06, 30.00 m @ R 3722.39/m					R 1,11,672.00
					R 42,02,451.00
12/ Add GST @ 12%					R 5,04,294.00
13/ Add Labour @ 10%					R 42,025.00
14/ Add S. Fees @ 10% on Cost of Materials					R 55,000.00
					R 48,03,770.00
Less 6.02% As per Agreement					R 2,89,187.00
					R 45,14,583.00
Less Previous Payments					R 38,37,396.00
					R 6,77,187.00
(Signature) 10/12/22 J.E					12/12/22 R