

Ag. Sundesh K. Sange & Co. Constn
part. Ltd.
Agri. 27 (SBD) / 2020-21

Malaypur - Barhat pucc Road to Ghatahari Road.

Head - MMGS (Sec)

Schedule XIV-Form No. 134

R. W. D. Jamui

DIVISION


Barhat


SUB-DIVISION

MEASUREMENT BOOK

MB: No - 2752

3rd. on (a/c Bill) Band Bid
Name of work: Construction of
road from Malaypur - Boshat
PWD road to Chatwasi
under MUGSY, Block: Boshat
Agency: Sudesh Kumar Singh
& Co. Constn Pvt. Ltd.
Agreement no: 27 (SBD) / 20-21
Dt. of start: 25-7-2020
Dt. of completion: 24-7-2021
Dt. of measurement: 24-12-2021
Earth measurement
NIL


 24.12.2021
 JE


 24.12.21
 PE

Continuation

ABSTRACT OF COST

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① <u>Bracing & fixing Bench Mark</u> Qty. wide TMB Page (15)					
2.0 km CRs	32847.82	Km = Rs			65,696 =
② <u>Cleaning & grubbing ad. land.</u> Qty. wide TMB Page (15)					
0.70 kts. CRs	51133.76	kts = Rs			35,794 =
③ <u>Construction of embankment.</u> Qty. wide TMB Page (15)					
476.80 m ³ CRs	175.22	m ³ = Rs			83,545 =
④ <u>Construction of embankment.</u> Qty. wide TMB Page (15)					
715.20 m ³ CRs	135.12	m ³ = Rs			96,638 =
⑤ <u>Construction of Subgrade</u> Qty. wide TMB Page (15)					
3480.0 m ³ CRs	176.86	m ³ = Rs			6,15,473 =
⑥ <u>Construction of B&B govt</u> Qty. wide TMB Page (15)					
225.0 m ³ CRs	1702.13	m ³ = Rs			3,82,979 =
⑦ <u>Construction of G.S. govt</u> Qty. wide TMB Page (15)					
1134.0 m ³ CRs	1702.13	m ³ = Rs			19,30,215 =
⑧ <u>WBM govt: providing WBM</u> do - all complete. Qty. wide TMB Page (15)					
489.38 m ³ CRs	2260.83	m ³ = Rs			11,06,405 =

Rs 43,16,745 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9/10) Providing & applying Ben coat Qty. vide TMB Page (16)					
4650.0 m ² CR 45.57 m ² = Rs					2,11,901=
(10/11) Providing & applying Tar coat Qty. vide TMB Page (16)					
4650.0 m ² CR 15.49 m ² = Rs					72,029=
(11/12) Providing & applying m/s 20mm Pavement open graded. Qty. vide TMB Page (16)					
4650.0 m ² CR 218.63 m ² = Rs					10,16,630=
(12/14) Construction AC m-30 Qty. vide TMB Page (16)					
300.0 m ³ CR 7368.89 m ³ = Rs					22,10,607=
(13/30) Providing & laying MMSBY band 2 no Qty. vide TMB Page (16) 3 no Qty. vide TMB Page (14)					
5 no. CR 9346.00/each = Rs					46,730=
(14/16) Providing & Laying 300mm thick HP Qty. vide TMB Page (16)					
22.50 m CR 1586.14 m = Rs					35,688=
(15/18) SIFIP of KM. post. Qty. vide TMB Page (14)					
3 no. CR 2122.88/each = Rs					6,369=
(16/19) SIFIP 200 m. Stone post. Qty. vide TMB Page (14)					
7 no. CR 605.70/each = Rs					4,240=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17/21) SIFIF of 600 mm square in Qty. under TMB Page (14)					
6 no. Ch 3471.41 / each = Rs					20828 =
(18/22) SIFIF of 600 mm circular Qty. under TMB Page (14)					
4 no. Ch 4647.08 / each = Rs					18788 =
(19/23) SIFIF of 800x600 mm Rectangular Qty. under TMB Page (14)					
6 no. Ch 6598.31 / each = Rs					39590 =
(20/24) SIFIF of 600x450 mm Rectangular Qty. under TMB Page (14)					
4 no. Ch 4571.62 / each = Rs					18286 =
(21/26) Road marking & BT fords Qty. under TMB Page (14)					
248.0 m ² Ch 735.44 / m ² = Rs					182,389 =
(22/27) Rd. Marking on 2.5% pavement Qty. under TMB Page (14)					
100.0 m ² Ch 835.34 / m ² = Rs					83534 =
(23/29) Providing & erecting Plank Board Qty. under TMB Page (14)					
5 no. Ch 11669.73 / each = Rs					58349 =
					Rs 8342753 =
Add 12% G.S.T.				(+) Rs	1001130 =
Add 1% Labour cess				(+) Rs	83428
Add Signage fee				(+) Rs	83428

Rs 95,10,739 =

Continuation

(C.O.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			R.F	Rs	9510739=
Less 10% as per agreement (-)			R		951074=
					/
				Rs	8559665=u
Deduct provision payment (-) R			(-)R		5891754=
Cash					/
✓ 2-11-22				Rs	2667911=u
[Signature]					
24-12-21					
JG					