

3rd on A/c bill.

Sch XLV Form No. 134

17

Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of Road from Doshi Bachmann tal to South tal. Under M.M.D.S. (SC)					
Agency: M/S Abhishek Karmar					
Agreement No: 49. S. B. D 2020-21					
Date of Commencement: 17.07.20					
Date of completion: 16.04.21					
Rectified/Update measurement.					
Item No (i) Providing/laying					
In S.B. - 170-01 - - - 4 ETL					

B.T. → Provision.

Excavation/ provision	1	15	4.05	0.20	12.15 m ³
	1	30	4.05	0.20	24.30 "
	1	2	$\frac{4.00 + 4.20}{2}$		
				$\times 0.20$	1.64 "
	1	15	$\frac{3.9 + 4.20}{2}$		
				$\times 0.20$	12.15 "
	1	15	$\frac{3.90 + 4.55}{2}$		
				$\times 0.20$	12.84 m ³
	1	15	$\frac{3.95 + 4.05}{2}$		
				$\times 0.20$	12.60 "
	1	15	$\frac{3.95 + 3.90}{2}$		
				$\times 0.20$	11.77 "
	2	30	$\frac{4.10 + 4.05}{2}$		
				$\times 0.20$	48.90 "
	1	30	$\frac{4.20 + 4.30}{2}$		

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item no (23/5) :- Removing					
Type Hume - - - - of ISI					
Dty. vide T.O. B.P. 15					
Dty = 5 m					
@ Rs. 236.34/m = Rs. 1182 =					
Total = Rs. 51,78,441 =					
Add. 12% G.S.T = Rs. 6,21,413 =					
Add. 1% L.Cess = Rs. 51,784 =					
Add. 1% M.V. S. Fee = Rs. 73,016 =					
Total = Rs. 59,24,654 =					
0.31% below 50% LA = Rs. 18,366 =					
Total = Rs. 59,06,288 =					
Deduct prepaid bill = Rs. 41,68,626 =					

Total = Rs. 28,37,128 =

17,37,662 =

19/11/21
A.E.

Q. E.

19/11/21

A. E.