

Name of work - Amahi to Amahi Musabharai

Schedule XLV-Form No. ^{M 134} 134-S

(Amahi-Bank)

Amahi

DIVISION

Amahi

SUB-DIVISION

1055

MEASUREMENT BOOK

Agency - B. P. Engineering

Letter on Bill

Sch. XLV Form No 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
Work - Constn of Road					
from Amahi to Amahi					
Muhuri					
Agency - B.P. Engineering works					
Agreement No - 23 MBP/17-20					
Date of start - 6/8/19					
Compli. date - 5/9/20					
Date of Measurement -					
Rate - 365/- per sqm					

Work done

(1) Pr Box cutting Road sides
for widening in C.C. Portion.
 $1 \times 2 \times 7 \times 30 \text{ out} \times 0.375 \times 0.10 \text{ m} = 15.75 \text{ m}^3$
 $1 \times 2 \times 14 \text{ out} \times 0.375 \times 0.10 \text{ m} = 11.51$
 Total = 27.26 m³

(2) Pl. L.S.B. as per Specifici.
C.C. Portion

(9) Under Box cutting
 $1 \times 2 \times 7 \times 30 \text{ out} \times 0.375 \times 0.10 \text{ m} = 15.75 \text{ m}^3$
 $1 \times 2 \times 14 \text{ out} \times 0.375 \times 0.10 \text{ m} = 11.51$
 Total = 27.26 m³

(b) For damage Portion
 $7 \times 3 \text{ out} \times 1.50 \times 0.10 \text{ m} = 3.15 \text{ m}^3$

Continuation

Cut on A/C Bill

29

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost.</u>					
<u>(1) P.F. MINUSY Budget</u>					
<u>Logo Boards</u>					
<u>vide H-1, P-19</u>					
<u>= 8243</u>					
<u>@ Rs - 9243-7800 - Rs - 19488 =</u>					
<u>(2) Setting out Pillars</u>					
<u>vide H-2, P-19 = 1.97 km.</u>					
<u>@ Rs - 23618.04/km - Rs - 46528 =</u>					
<u>(3) Grading & Grubbing</u>					
<u>vide H-3, P-19 = 1.18 km.</u>					
<u>@ Rs - 49737.50/km - Rs - 58693 =</u>					
<u>(4) Cost of Embankment</u>					
<u>vide H-4, P-19 = 814.00 m</u>					
<u>@ Rs - 142.06/m - Rs - 115777 =</u>					
<u>(5) Cost of Embankment</u>					
<u>vide H-5, P-19 = 166103 m</u>					
<u>@ Rs - 182.51/m - Rs - 31127 =</u>					
<u>(6) Cost of Sub-grade</u>					
<u>vide H-6, P-19/20 = 504.65 m</u>					
<u>@ Rs - 189.39/m - Rs - 95576 =</u>					
<u>(7) Pr. Box-cutting</u>					
<u>vide H-8, P-20 = 32.93 m</u>					
<u>H-1, P-24 = 16.80 m</u>					
<u>Total = 4973 m</u>					
<u>@ Rs - 82.01/m - Rs - 4078 =</u>					

Continuation




Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) P/L - MP3 - 1000 mm					
P/bw					
vid-it-15, P-1 = 30.0 mt.					
@ β - 4378.21/mt - β - 131346 =					
(16) Pr. Plostering in cm. (1:4)					
vid-it-16, P-21 = 267.40 m ²					
@ β - 356.54/m ² - β - 95339 =					
(17) Pr. 1.5 mm Cement Plastering					
vid-it-17, P-21 = 56.88 m ²					
@ β - 4563/m ² - β - 2595 =					
(18) Cement of C-C.					
Paved and 0.5 m ²					
vid-it-18, P-21 = 263.40 m ²					
It-4, P-25/26 = 142.81 m ²					
Total = 406.21 m ²					
@ β - 8461.80/m ² - β - 3437268 =					
(19) P/A - Prime Coat.					
vid-it-5, P-26/27 = 4620.06 m ²					
@ β - 52.19/m ² - β - 241121 =					
(20) P/A - Top Coat.					
vid-it-6, P-27 = 4620.06 m ²					
@ β - 17.50/m ² - β - 80851 =					
(21) P/L - M.S. Scaffolding					
vid-it-7, P-28 = 4620.06 m ²					
@ β - 301.87/mt - β - 1394658 =					

Continuation

Total β - 11414179 = 00

32

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BIF-Total Amount- Rs					11414179=00
less-3.05% Below=					(-) 348132=
Balance- Rs					11066047=00
less. P/Payment =					(-) 7886541=00
Balance- Rs					3179506=00
 S. P. Singh JC  A. E. Singh AE  C. P. Singh CP					