

प्रमाणित किया जाता है, कि इस
मापी पुस्त में कुल 110 (एक सौ) पृष्ठ हैं,
जो कम्यूटर डिजिटल नोटिफिकेशन है. एवं स. नं.
ग्रा. का. वि. का. नं. अवर प्रोसेडर नियमों
के नाग से निर्धारित किया जाता है।

— JK —
02/8/19

Executive Engineer
N.W. & S.W. Division
02.8.19

Schedule XLV Form No.-134

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

1280

Name of officer

REFERENCE NO. & CODE CHG. NO.
Date of first entry

DATE OF LAST ENTRY

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Const ⁿ of Road from R.E.O. Kathmaliya chowk to Kupon Pakri Path under MR-3054					
Agency:- M/s Sri Ram Builders Arya Samaj chowk Bhawanipur Zirat Motihazi					
Agreement NO-38 MBD/ 2019-20					

Date of Work order:- 28-01-2020

Date of completion:- As per agreement
27.10.2020

Date of Measurement:-

(1) clearing & Grubbing
of Road land including
uprooting ----- Etc

1st Km. 4 Nos x 30.0M x 2 x 1.00 (sq) = 240M²

4 Nos x 30.0M x 2 x 1.00 (sq) = 240.

4 Nos x 30.0M x 2 x 1.00 (sq) = 240.

4 Nos x 30.0M x 2 x 1.00 (sq) = 240.

4 Nos x 30.0M x 2 x 1.00 (sq) = 240.

4 Nos x 30.0M x 2 x 1.00 (sq) = 240.

4 Nos x 30.0M x 2 x 1.00 (sq) = 240.

4 Nos x 30.0M x 2 x 1.00 (sq) = 240.

2 Nos x 20.0M x 2 x 1.00 (sq) = 80.

Continuation

2000 M²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Memo of Payment				
S-1. SD					63804=
2-1. GT					25521=
1-1. C&T					12761=
1-1. S&T					12761=
1-1. 4 C&T					12761=
Royalty					47837=
S fee					14496=
					1086132=
By C. F. M. S					1086132=
Total					1276073=

passed for R 1276073 = Twelve lakh
Seventy six thousand Seventy three only

28/05/2021
Executive Engineer
Rural Works Department
Muzaffargarh Division, District
Muzaffargarh

3rd & Final bill

Name of work:- Repair of road from
REO road Kathmahiya Chowk to
Kapoor Pakari Path Under M/R 3054
new maintenance policy.

Agency - M/s Sri Ram Builder's
Anya Samaj Chowk, Bhawanipur
Zirat, Motihari

Agreement No - 38 M&D/2019-20
Date of work order - 28/01/2020
Date of completion as per
Agreement - 27/10/2020

Actual Date of completion - 19/01/2021

20/12/2021
↓ E

20/12/2021
At Chirga
Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1) clearing & Grubbing of road land including uprooting, veg.					
0.72 Hect vide Tms P27					
① 49496 = 70					35,638 = 00
(2) Construction of subgrade & shoulder					
1449.60 m ² vide Tms P27					
① 176 = 75					2,56,217 = 00
(3) Constn of granular subbase by providing gradup II material					
210.0 m ² vide Tms P27					
① 2198 = 27					4,61,637 = 00
(4) Providing, laying, spreading & compacting WBM Gr II					
135.0 m ² vide Tms P27					
① 4051 = 93					5,17,011 = 00
(5) Providing, laying, spreading & compacting WBM Gr II					
270.0 m ² vide Tms P27					
① 3650 = 19					9,85,551 = 00
(6) Providing & applying prime coat with Emulsion SS,					
3636.0 m ² vide Tms P28					
① 41 = 27					1,50,058 = 00
Continuation					24,36,112 = 00

Sch. XLV-Form No.134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
			P.F	24,36,112=00
(7) Providing & applying 20mm thick mix seal surfacing				
3787.80m ² vide TMS			P28	
	204=49			7,74,506=00
(8) Providing & laying tack coat with Emulsion RS				
17358.75m ² vide TMS			P28	
	14=00			2,43,023=00
(9) Providing & laying 25mm S.D.B.C				
340.21m ³ vide TMS			P28	
	10305=86			3506,229=00
(10) Providing & fixing of R.C.C M15 grade				
vide TMS			P28	
km stone				
SMS	2605=28			13026=00
200m stone				
15 MS	700=78			10,512=00
(11) Providing & fixing of Direction & Place identification Board				
9.59m ² vide TMS			P29	
	12546=25			1,20,319=00
(12) Providing & fixing of Retro reflectorized Cautionary Board				

Continuation

71,03,727=00

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Prf 71,03,727=00
Vide TMB P29					
600mm Δ					
27 nos $\odot$ 3800=44					1,02,612=00
600mm $\odot$					
2 nos $\odot$ 3899=79					7800=00
600mm x 450mm $\square$					
7 nos $\odot$ 3770=66					26,395=00
(13) Road Marking					
16					
720.0m ² vide TMB P29					
$\odot$ 735=40					5,29,488=00
(14) 12 Provision & trip of					
Informatory Board					
5 nos vide TMB P29					
$\odot$ 9993=82					49,969=00
(15) 20 Painting 2 coat on					
culvert wall					
141.12m ² vide TMB P30					
$\odot$ 95=63					13,495=00
					78,33,486=00
Add 1% L.W					78,335=00
Add 12% GST					9,40,018=00
					Rs 88,51,839=00
0.05% below as per					
Agreement (-)					4426=00
					Rs 88,47,413=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Pof	88,47,413.00	
Less Paid up to 2nd AC					
Bill vide TMS B31					
				(-) 88,47,413.00	
				Rs NIL	

20/12/2021
JE

20/12/2021
AR

Certified that Construction work
has been completed on Dated
19/01/2021.

20/12/2021
JE

20/12/2021
AR

C&P
27.1.22
EE

Material Statement
NIL.

20/12/2021
JE

Continuation