

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd on A/c & Final Bill				
Name of Work-	Construction & 10 years				
	Maintenance of Road from				
	Kandhanpur Harinagar Tola				
	Bia ghagra to Kanwar				
	Binoli Paswan ka Chaur				
	Tak under MMDSY (Sc)				
Agency-	Rakesh Kumar, S/O Vijay Kr.				
	Singh, Shastri Nagar, Shiv				
	Mandir, Patna.				
Agreement no-	30/5/20/2020-21				
Approval Rate-	2.77% Below				
Agreement Amount-	Rs 9561,812.00				
Date of work order-	23/09/2020				
Date of Completion-	22/06/2021				
Date of Measurement-	22/01/2022.				
	Work-done				
Item ①	Construction of Cement				
	Concrete pavement				
	M-20 - - do - do - etc.				
Qty	$1 \times 30.00 \times 5.00 + 3.75 \times 0.10 =$				24.72 m ³
	$1 \times 30.00 \times 3.75 + 0.10 =$				18.00 m
	$1 \times 30.00 \times 3.00 + 0.10 =$				14.40 m
	$2 \times 30.00 \times 3.75 + 0.10 =$				36.00 m

Continuation

4090-12m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1)	ABSTRACT OF LAST prev. & fitting & working Bench mark p/ps - do - etc.				
0.170 km.	vide TMB Page (13)				
Qty	11098	= 71/km	—	Rs	1885 ⁰⁰
(2)	clearing & grubbing road bend - do - etc.				
0.119 Hect.	vide TMB Page (12)				
Qty	52998	= 20/Hect	—	Rs	6307 ⁰⁰
(3)	Dismantling of brick p/ps (6 m) - do - etc.				
Qty	238	= 5/m ³	—	Rs	7322 ⁰⁰
(4)	Dismantling of cement concrete (R.C.) - do - etc.				
0.81 m ³	vide TMB Page (13)				
Qty	413	= 63/m ³	—	Rs	335 ⁰⁰
(5)	Removing above 600 mm to 900 mm dia & H/R pipe - do - etc.				
3.00 m.	vide TMB Page (13)				
Qty	264	= 34/m	—	Rs	793 ⁰⁰
(6)	Construction of embank- ment with material obtained from borrow pit - do - do - etc.				

Continuation Qty 16642⁰⁰

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			13	13	73976=00
(iii) 600x450mm rectangular					
1.00 nos. wide TMB page (21)					
els 4500 = 29/m — Rs					4500=00
20 Provisional laying of hot					
applied thermoplastic					
Compound - do - etc					
34.00 m ² wide TMB page (21)					
els 722 = 25/m ² — Rs					24557=00
21 Provisional laying of a					
R.C.C. pipe single					
300 mm dia - do - etc					
40.00 m. wide TMB page (21)					
els 819 = 33/m — Rs					32773=00
					Rs 14,35,806=00
Add 12% GST (+)					Rs 1,72,297=00
Add 1% L.Cess (+)					Rs 14,258=00
Add Surcharges					
vide TMB page (22)					Rs 15,997=00
					Rs 16,38,458=00
Less 2.77% below					
as per agreement (-)					Rs 45,385=00
					Rs 15,93,073=00
Debit Previous payment					
vide TMB page (21)					Rs 7,58,095=00

Continuation

Rs 8,34,978=00

22/01/2022
J.E.

Himanshu
22.01.22