

Particulars	Details of actual measurement			Contents of area
	No.	Final	D.	
2nd on - A/S Bill				
Name of work - Construction of Road from p.w. path mahuadnagar to Thana Road p.w. path tak under Bihar State New maintenance Policy 2018 (MR 3059 New)				
Agency - M/s Bhagwati Construction, Samastipur				
Agreement No. -				
MR - N/19-20 Patna/10				
Date of commencement 01.08.20				

Date of Completion - 30.4.21
as per fig.

Date of Actual Completion - 26.4.21

Date of measurement - 25.6.21

Details of measurement

measurement - NIL

Done by
25.6.21
JE

26/6/2021

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B. F.					
Total Amount					
					1.0 = 2139626 = ∞
Add GST @ 12% i.e. +					256755 = ∞
Add L. cess @ 1% i.e. +					21396 = ∞
Seigniorage Fee = +					21915 = ∞
					Rs. 2439692 = ∞
Less 0.03% Below					
as Per Agreement i.e. = -					Rs 732 = ∞
Less Previous					Rs. 2438960 = ∞
P-10 Proposed Payment = -					Rs. 2340000 = ∞
25.06.21 JE					Rs. 98960 = ∞

Irony has been compared and checked location and dimensions of original for 25.06.21 JE					chb. 22.2.22
Up to Date material Statement					
Earthwork -	598.14m ³				
Local Sand -	27.551m ³				
Coarse Sand -	94.064m ³				
Stone chips -	225.639m ³				
Stone metal -	75.608m ³				
Screening material -	15.203m ³				
Binding material -	2.39m ³				
Proposed	25.06.21				
JE					