

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल- बक्सर

पत्रांक:-.....25/.....,बक्सर/
प्रेषक ,

दिनांक:-.....28.2.2022.....

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बक्सर।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण,
बुद्ध मार्ग, पटना

विषय :- मुख्यमंत्री ग्राम सम्पर्क योजना (GEN) मद अंतर्गत राशि की
अधियाचना के संबंध में।


महाशय ,

उपर्युक्त विषय के संबंध में कहना है कि इस प्रमंडल अंतर्गत मुख्यमंत्री
ग्राम सम्पर्क योजना (GEN) में चल विपत्र के भुगतान हेतु राशि की आवश्यकता है
जिसका अधियाचना प्रपत्र के साथ संलग्न कर भेजा जा रहा है।

अधियाचित राशि उपलब्ध कराने की कृपा की जाए ताकि कराये गये
कार्यों का भुगतान किया जा सके।

अनु०:- यथावत्।

विश्वासभाजन


28.02.22
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बक्सर



ग्रामीण कार्य विभाग
Rural Works Department, Govt of Bihar

MMGSY (GEN) Allotment Requisition Format

Name of Division: R.W.D. (w) Div. Buxar

Sl. No.	Year	Name of Road	Name of Contractor (in English)	Administrative Sanction		Agreement Amount (in Lacs)		Allotment Received (in Lacs)	Total Expenditure as per MIS (in Lacs)	Value of Measurement (in Lacs)	Current Demand (in Lacs) (11-9)	Remarks
				Length (in Km.)	Amount (in Lacs)	Main Work	Maintenance					
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
1	2020-21	103 Kajipur more sundarpur more to Ganauti	Pushpa Devi	3.200	277.29900	202.04721	12.39508	108.30330	108.30330	163.40786	55.10456	
			Total :-									

28.02.22
Executive Engineer
RWD (w) Div. Buxar

FORM GFR 19-A
(SEE Government of India's Decision (I) below Rule-150)
Form of Utilisation Certificate upto the month of Feb.22

MMGSY (GEN)

PIU - RWD (W), Div.- Buxar

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under M.M.G.S.Y (GEN)	Lt. No.- 163we, dt.- 13.07.2018 & Lt. No.- 78we, dt.- 05.06.2021 (CFMS)	2744.72101 + 1495.44906= 4240.17007	Certified that out of Rs. 4240.17007 lacs received during the years in favour of Ex. Engineer, RWD (W), Div.- Buxar, Bihar, a sum of Rs 4225.07186 lacs has been utilized for the purpose of M.M.G.S.Y(GEN) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 15.09821 lacs remaining unutilized at the end of the period under

Total -


- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Supertending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Supertending Engineer.
- Construction materials have been tested
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

- 3 **Physical Progress achieved :-**

- Construction of Road works
- Construction of CD works


28.02.22
Executive Engineer
R.W.D. (W) Div. Buxar

103 ਆਗੀਧਰ ਮੀਂਡੇ ਫ਼ਾਇਲ ਫ਼ਾਇਲ-1

ਮਿਸ਼ਨ ਪਾਥ

Schedule XLV-Form No. 134

MMVSY (GEN)

Buaya

DIVISION

Simr

SUB-DIVISION

MEASUREMENT BOOK

ਫ਼ਾਇਲ-297

1611

10
Sch. XIV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
	3rd on the left.				
Name of work: → Const. of road from					
703 Kojipur close Sundarpur close					
to Gargauli under irrig. (GEN)					
Agency: → Purna Devi					
Vill → Kampaniya, Baran.					
App. no: → 16 SBO of 2021-22					
Date of start: → 10.08.2021					
Date of comp: → 09.08.2022					
Date of HT: → 28.02.2022					
1) Providing and fixing of Pipes					
Mark	Pipes	do all comp.			Job → 1400
2) Const. of sub-grade and Earthen					
Shoulders - do all comp. Job					
	10x	30x	5.50x	0.3 =	495.00 m ³
	10x	30x	5.50x	0.3 =	495.00 m ³
	10x	30x	5.50x	0.3 =	495.00 "
	10x	30x	5.50x	0.3 =	495.00 "
	10x	30x	5.50x	0.3 =	495.00 "
	10x	30x	5.50x	0.3 =	495.00 "
	10x	30x	5.50x	0.3 =	495.00 "
	10x	30x	5.50x	0.3 =	495.00 "
	5x	30x	5.50x	0.3 =	247.50 "
	2x	10x	30x	1.25x	0.2 = 150.00 "
	2x	10x	30x	1.25x	0.2 = 150.00 "
				C.O	→ 4507.50 m ³

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	D.
22-25 > painting on parapet wall		P.S.P.		Rs. 1,85,357.00
- do - all comp. job.				
144,48 sq vide T.M.B. P-14				
@ Rs. 97.280/142				Rs. 14,127.00
23-16 > E/W excavation in pump				
- do - all comp. job.				
11.81 M ³ vide T.M.B. P-14				
@ Rs. 304.98/142				Rs. 3601.00
24-12 > Sand filling in foundation				
- do - all comp. job.				
2.36 M ³ vide T.M.B. P-14				
@ Rs. 522.10/142				Rs. 1232.00
25-18 > providing and laying R.C. pipe 300 mm dia all comp. job.				
354 vide T.M.B. P-14				
@ Rs. 1006.38/142				Rs. 35,223.00
Add 6757 @ 12%.			Rs. 1,85,89,926.00	
Add r.f. labour cost		61/142	22,30,791.00	
Signtage fee		67/142	1,80,899.00	
		64/142	2,73,220.00	
less 23.25/20 for 142 - 61/142		Rs. 2,12,79,836.00		
			49,37,050.00	
less previous payment - 61/142		Rs. 1,63,90,786.00		
			1,09,30,330.00	
Continuation Rs. 55,10,456.00				

Rs. 29,02,222
J.E.