

Final
3rd on the bill
Indy
23

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const ⁿ of road from Barharwa Kalan Adiyato 1050 under HHWSY					
Agency - Ravi Kumar					
Agreement No - 57 SBD/2020-21					
Agreement Value - 4920088=					
Date of start - 21/09/2020					
Date of completion - 20/06/2021					
Actual completion date - 19.06.2021					
Record Entry					
① Constn of unreinforced Pee Pavement					
$30 \times 3.80 + \frac{3.78 \times 0.160}{2} = 18.19m^3$					
$30 \times \frac{3.78 + 3.77}{2} \times 0.160 = 18.12m^3$					
$30 \times \frac{3.77 + 3.82}{2} \times 0.160 = 18.22m^3$					
$10 \times \frac{3.82 + 3.76}{2} \times 0.160 = 6.06m^3$					
<u>60.59m³</u>					
② Paving and laying B/E/G					
$2 \times 10 \times 0.375 = 7.50m^2$					
$2 \times 30 \times 0.375 = 22.50m^2$					
$2 \times 30 \times 0.375 = 22.50m^2$					
$2 \times 30 \times 0.375 = 22.50m^2$					
<u>75.00m²</u>					
<u>75.00m²</u>					
Final 08/06/21 SB					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(33) 41					
10.0 Mts Qty TMD P-33					
10.0 Mts @ 83.11 Rs					8311.00
(34) 43					
S/P/F/Hired Bans					
1.08 mt Qty TMD P-33					
1.08 mt @ 46044.20 Rs					49728.20
					<u>3748961.20</u>
Add 12x lost (+)					449875.00
Add 1x balance (+)					37490.00
Add Seigniorage fee					44272.00
					<u>4280598.20</u>
Less Agreement 0.11 x (+)					4708.00
					<u>4275890.20</u>
Less Dividend payment (+)					2552467.00
					<u>R/- 1723422.00</u>
Hivalg 08.12.2021 SG					
CSP for signature 21/12/2021					