

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd order final bill for const. work					
N/W. Const. & Maint of road					
from Banka purbi to					
Kamlabari Paschim to under					
MMWSY (SC)					
N/A - Shri Nishikant Kumar					
A29.N. - TOSBD/2018-2019					
Date of start - 06-03-19					
Date of comp. - 5-03-2020					
Actual date of comp. - 5-01-2021					
① Providing & fixing K.M. post					
& 200 mtr post etc.					

① K.M. post = 3 Nos					
② 200 mtr post = 6 Nos					
② Providing & fixing of retro					
Reflectorised traffic					
Sign board etc.					
① 900 mm eqn triangle					
= 8 Nos					
② 600 mm x 450 mm Rect.					
= 6 Nos					
③ Providing & laying					
Road Marking hot applied					
thermoplastic paint etc					
2 x 1425.0 x 0.10 = 285.0					
M2					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract</u>					
① providing & fixing working B.M. pillar etc.					
Qty vide T.M.B.P. No. (16)					
= 13 Nos @ Rs 3714 = 49174/-					
Rs 48,288/-					
② clearing & grubbing road land etc.					
Qty vide T.M.B.P. No. (16)					
= 0.57 Hect @ Rs 49174 = 86/Hect					
Rs 28030/-					
③ Excavation for road way in soil etc.					

Qty vide T.M.B.P. No. (16)					
= 57.0 M ³ @ Rs 76 = 19/M ³					
Rs 4348/-					
④ Const. of embankment with app. materials obtained from borrow pits etc.					
① 1000 Mtr lead qty					
Qty vide T.M.B.P. No. (25)					
= 752.85 M ³ @ Rs 179 = 10/M ³					
Rs 1,34,835/-					
② 100 Mtr lead qty					
Qty vide T.M.B.P. No. (25)					
= 3011.40 M ³ @ Rs 141 = 12/M ³ Rs 4,24,969/-					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(21) Brick Masonry work in C.M. (1:4) etc. Qty vide T.M.B.P.N. (18) = 110.620 m ³ @ 6618 = 71/m ³ R 7,32,162 =					
(22) Providing & laying R.C.C. NP 31000 MM dia H.P. etc. Qty vide T.M.B.P.N. (19) = 30.0 m ³ @ 4013 = 42/m ³ R 1,20,413 =					
(23) Plastering with C.M. (1:4) on B/W etc. Qty vide T.M.B.P.N. (19)					

$$= 122.58 \text{ m}^2 @ 188 = 81/\text{m}^2$$

$$R 23,144 =$$

(24) Painting of parapet

Qty.

Qty vide T.M.B.P.N. (23)

$$= 82.56 \text{ m}^2 @ 131 = 95/\text{m}^2$$

$$R 10,894 =$$

$$R 1,01,18,012 =$$

Less 10% below

as per Agg.

$$R 10,11,801 =$$

$$R 91,06,211 =$$

less previous bill

$$\text{vide T.M.B.P.N. } R 82,21,907 =$$

$$R 8,84,804 =$$

Shankar
5-1-2021
2.5

Amul
5/1/21
HE