

Pr.B.No. 3373

સાહેબીયા ધોરણ સીધાવાડીકા સંજોગુર તક વગર /
Schedule XLV Form No. 134.

સાહેબીયા ધોરણ

સાહેબીયા ધોરણ સીધાવાડીકા સંજોગુર / સીધા

DIVISION

સીધાવાડીકા સંજોગુર / સીધાવાડીકા

SUB-DIVISION

સાહેબીયા

Measurement Book

4th on A/c Bill

20

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road: - Gamhariya p.m. by Mahor					
Red. to Mahor Bank slump. Tals.					
Length: - 8.220 Km					
Agency: - Sri Rajeshwar Singh					
Agreement No. - 84/SPD/2020-21					
Date of start: - 05/12/2020					
Date of completion: - 04/12/2021					
Date of entry: - 02/12/2021					

Work done					
① Const. of G.M. by 1/2 well grade					
Material - - - E/F					
6x4x25.00	x	4.05	x	0.100	243.00 cu
6x4x25.00	x	4.05	x	0.100	243.00 "
1x20.00	x	4.05	x	0.100	8.10 "
Add for curve					
Chainage 070					
1x25.00	x	$\frac{7.50+4.05}{2}$	x	0.200	8.63 cu
Chainage 625 m					
1x25.00	x	$\frac{4.05+4.90}{2}$	x	0.200	2.13 "
1x25.00	x	$\frac{4.90+4.05}{2}$	x	0.200	2.13 "
Chainage 1615 m					
1x15.00	x	$\frac{4.05+8.50}{2}$	x	0.200	6.68 "
1x10.00	x	$\frac{8.50+4.05}{2}$	x	0.200	4.45 "

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Chainage 2840 m					
$1 \times 25.00 \times \left(\frac{4.05 + 6.00}{2} - 4.05 \right) \times 0.200$					4.88 m
$1 \times 25.00 \times \left(\frac{8.10 + 4.05}{2} - 4.05 \right) \times 0.200$					6.08 "
Chainage 3260 m					
$1 \times 25.00 \times \left(\frac{4.05 + 4.50}{2} - 4.05 \right) \times 0.200$					1.13 "
$1 \times 25.00 \times \left(\frac{6.20 + 4.05}{2} - 4.05 \right) \times 0.200$					5.38 "
Chainage 4110 m					
$1 \times 25.00 \times \left(\frac{6.20 + 4.05}{2} - 4.05 \right) \times 0.200$					5.38 "
Chainage 4440 m					
$1 \times 20.00 \times \left(\frac{4.05 + 5.90}{2} - 4.05 \right) \times 0.200$					3.70 "
$1 \times 20.00 \times \left(\frac{5.90 + 4.05}{2} - 4.05 \right) \times 0.200$					5.55 "
Chainage 4785 m					
$1 \times 25.00 \times \left(\frac{4.05 + 5.50}{2} - 4.05 \right) \times 0.200$					2.88 m
$1 \times 25.00 \times \left(\frac{7.20 + 4.05}{2} - 4.05 \right) \times 0.200$					4.73 "
Chainage 5785 m					
$1 \times 15.00 \times \left(\frac{4.05 + 7.60}{2} - 4.05 \right) \times 0.200$					5.32 "
$1 \times 20.00 \times \left(\frac{7.60 + 4.05}{2} - 4.05 \right) \times 0.200$					7.10 "
Chainage 6240 m					
$1 \times 15.00 \times \left(\frac{4.05 + 8.00}{2} - 4.05 \right) \times 0.200$					5.93 m
$1 \times 20.00 \times \left(\frac{6.90 + 4.05}{2} - 4.05 \right) \times 0.200$					4.50 "
Chainage 6610 m					
$1 \times 15.00 \times \left(\frac{4.05 + 8.00}{2} - 4.05 \right) \times 0.200$					5.93 "
$1 \times 20.00 \times \left(\frac{5.90 + 4.05}{2} - 4.05 \right) \times 0.200$					3.70 "
Chainage 6975 m					
$1 \times 10.00 \times \left(\frac{4.05 + 7.50}{2} - 4.05 \right) \times 0.200$					3.45 "
$1 \times 20.00 \times \left(\frac{7.50 + 4.05}{2} - 4.05 \right) \times 0.200$					6.90 "
Chainage 8090 m					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x15.00x	$\frac{4.45+7.10}{2}$	4.05		0.100	4.58 cum
1x20.00x	$\frac{6.10+4.05}{2}$	4.05		0.100	4.18 "
Chainage 8320 m					
1x20.00x	$\frac{4.05+5.20}{2}$	4.05		0.100	2.30 "
					611.64 Cum

② WBM Grading - 3:1/4 Lay, spreading and compacting stone aggregate - 2"					
15x4x25.00	3.75		0.075		421.88 Cum
15x4x25.00	3.75		0.075		421.88 "
2x4x25.00	3.75		0.075		56.25 "
1x20.00	3.75		0.075		5.62 "
Add for curved					
Chainage 0.00					

1x25.00x	$\frac{7.50+3.75}{2}$	3.75		0.075	2.52 cum
Chainage 625 m					
1x25.00x	$\frac{3.75+4.90}{2}$	3.75		0.075	1.08 "
1x25.00x	$\frac{4.90+3.75}{2}$	3.75		0.075	1.08 "
Chainage 1615 m					
1x15.00x	$\frac{2.75+4.50}{2}$	3.75		0.075	2.67 "
1x10.00x	$\frac{4.50+3.75}{2}$	3.75		0.075	1.78 "
Chainage 2840 m					
1x25.00x	$\frac{3.75+6.00}{2}$	3.75		0.075	2.11 "
1x15.00x	$\frac{6.00+3.75}{2}$	3.75		0.075	2.45 "
Chainage 3260 m					
1x25.00x	$\frac{3.75+4.00}{2}$	3.75		0.075	0.70 "
1x25.00x	$\frac{6.20+3.75}{2}$	3.75		0.075	2.30 "
Chainage 4110 m					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$1 \times 25.00 \times \left(\frac{6.20 + 3.7}{2} - 3.7 \right) \times 0.075$					2.30 cum
Chainage 4440 m					
$1 \times 20.00 \times \left(\frac{3.7 + 5.20}{2} - 3.7 \right) \times 0.075$					1.61 cum
$1 \times 20.00 \times \left(\frac{5.90 + 3.75}{2} - 3.75 \right) \times 0.075$					2.42 "
Chainage 4785 m					
$1 \times 25.00 \times \left(\frac{3.75 + 4.20}{2} - 3.7 \right) \times 0.075$					1.36 "
$1 \times 15.00 \times \left(\frac{7.20 + 3.7}{2} - 3.7 \right) \times 0.075$					1.94 "
Chainage 5785 m					
$1 \times 15.00 \times \left(\frac{3.75 + 7.60}{2} - 3.7 \right) \times 0.075$					2.17 cum
$1 \times 20.00 \times \left(\frac{7.60 + 3.75}{2} - 3.75 \right) \times 0.075$					2.89 "
Chainage 6240 m					
$1 \times 15.00 \times \left(\frac{3.75 + 8.00}{2} - 3.75 \right) \times 0.075$					2.39 cum
$1 \times 20.00 \times \left(\frac{6.20 + 3.75}{2} - 3.75 \right) \times 0.075$					1.91 "
Chainage 6610 m					
$1 \times 15.00 \times \left(\frac{3.75 + 8.00}{2} - 3.7 \right) \times 0.075$					2.39 cum
$1 \times 20.00 \times \left(\frac{3.90 + 3.75}{2} - 3.7 \right) \times 0.075$					1.61 "
Chainage 6975 m					
$1 \times 10.00 \times \left(\frac{3.75 + 7.50}{2} - 3.7 \right) \times 0.075$					1.41 "
$1 \times 20.00 \times \left(\frac{7.50 + 3.75}{2} - 3.75 \right) \times 0.075$					2.81 "
Chainage 8070 m					
$1 \times 15.00 \times \left(\frac{3.75 + 7.10}{2} - 3.7 \right) \times 0.075$					1.88 "
$1 \times 20.00 \times \left(\frac{6.10 + 3.75}{2} - 3.75 \right) \times 0.075$					1.26 "
Chainage 8320 m					
$1 \times 20.00 \times \left(\frac{3.75 + 5.20}{2} - 3.75 \right) \times 0.075$					1.07 cum
					955.27 cum
(3) p/v and applying primer					
Cost with SS-1	-	-	-	-	₹/

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1X 25.00 X $\frac{7.50 + 3.75}{2}$				—	140.63 sqm
6X 4X 25.00 X 3.75				—	2250.00 "
1X 25.00 X $\frac{3.75 + 4.90}{2}$				—	108.13 "
1X 25.00 X $\frac{4.90 + 3.75}{2}$				—	108.13 "
10X 4X 25.00 X 3.75				—	3750.00 :
1X 15.00 X $\frac{3.75 + 8.50}{2}$				—	91.88 153.13 "
1X 10.00 X $\frac{8.50 + 3.75}{2}$				—	61.25 "
11X 4X 25.00 X 3.75				—	4125.00 "
1X 25.00 X $\frac{3.75 + 6.00}{2}$				—	121.88
1X 15.00 X $\frac{8.10 + 3.25}{2}$				—	88.20
4X 4X 25.00 X 3.75				—	1500.00 sqm
1X 25.00 X $\frac{3.75 + 4.50}{2}$				—	103.13 "
1X 25.00 X $\frac{6.20 + 3.75}{2}$				—	124.38 "
8X 4X 25.00 X 3.75				—	3000.00 "
1X 25.00 X $\frac{6.20 + 3.75}{2}$				—	124.38 "
3X 4X 25.00 X 3.75				—	1125.00 :
1X 20.00 X $\frac{3.75 + 5.90}{2}$				—	96.50 "
1X 30.00 X $\frac{5.90 + 3.75}{2}$				—	144.38 "
3X 4X 25.00 X 3.75				—	1125.00 "
1X 25.00 X $\frac{3.75 + 5.25}{2}$				—	111.88 "
1X 15.00 X $\frac{7.20 + 3.75}{2}$				—	82.13 "
10X 4X 25.00 X 3.75				—	3750.00 :
1X 15.00 X $\frac{3.75 + 7.65}{2}$				—	85.13 "

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x 20.00 x $\frac{7.60+3.75}{2}$ —					113.50 "
4x 4x 25.00 x 3.75 —					1500.00 "
1x 15.00 x $\frac{3.75+8.00}{2}$ —					88.13 "
1x 20.00 x $\frac{6.25+3.75}{2}$ —					100.50 "
3x 4x 25.00 x 3.75 —					1125.00 "
1x 15.00 x $\frac{3.75+8.00}{2}$ —					88.13 "
1x 20.00 x $\frac{5.90+3.75}{2}$ —					96.50 "
4x 4x 25.00 x 3.75 —					1500.00 "
1x 10.00 x $\frac{3.75+7.50}{2}$ —					56.25 "
1x 20.00 x $\frac{7.50+3.75}{2}$ —					112.50 "
10x 4x 25.00 x 3.75 —					3750.00 "
1x 15.00 x $\frac{3.75+7.10}{2}$ —					81.38 "
1x 20.00 x $\frac{6.10+3.75}{2}$ —					98.50 "
2x 4x 25.00 x 3.75 —					750.00 "
1x 25.00 x 3.75 —					93.75 "
1x 20.00 x $\frac{3.75+5.20}{2}$ —					89.50 "
					31861.70 sq
				Limit —	31824.00 sq
④ p/v and applying tack coat with Rst — — — 6/1					
Same Rty as per item ③ page — 25					
				Rty —	31824.00 sq
⑤ p/v Laying and rolling of close graded premix surface					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		Same as before			
per item	(3)			25	
			Bty	—	31824.00 sq
(E) Road Manning with Lot					
applied thermoplastic compound					
2x8x10x4x25.00x0.100					16000 sqm
2x3x4x25.00x0.100					60.00 "
2x1x20.00x0.100					40.00 "
					16040.00 sqm
(7) 5th km stone					
			Bty	—	02 No
(8) km stone					
			Bty	—	09 No.
(9) 200m stone					
			Bty	—	33 No.
(10) 600mm equilateral Trix					
			Bty	—	12 Nos.
(11) 600mm circular					
			Bty	—	10 Nos.
(12) 800mmx600mm rectangular					
			Bty	—	02 No.
(13) 600mmx450mm rectangular					
			Bty	—	06 Nos.
(14) Boundary pillar					
			Bty	—	84 Nos.
(15) pillar fixing typical masonry					
informational sign board					
			Bty	—	03 No.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16) planting of trees by the road side					
		Qty			832 no
(17) Earthwork by sheet					
Sl. No.	Chain	Area	Mean Dist.	Volume	
			Area	ance	
1.	0.0	5.644			
2.	50	6.662	6.153	50	307.650
3.	100	7.733	7.198	50	359.875
4.	150	6.816	7.275	50	363.725
5.	200	6.000	6.408	50	320.400
6.	250	6.201	6.101	50	305.025
7.	300	6.727	6.569	50	328.450
8.	350	7.246	7.092	50	354.575
9.	400	6.240	6.743	50	337.150
10.	450	5.998	6.119	50	305.950
11.	500	7.288	6.693	50	334.650
12.	550	7.325	7.357	50	367.825
13.	600	7.106	7.216	50	360.775
14.	650	7.313	7.210	50	360.475
15.	700	8.428	7.896	50	394.775
16.	750	8.081	8.280	50	413.925
17.	800	7.124	7.603	50	380.125
18.	850	6.984	7.054	50	352.700
19.	900	7.170	7.077	50	353.850
20.	950	8.761	7.966	50	398.275
21.	1000	9.156	8.959	50	447.925

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
22.	1050	7.413	8.285	50	414.225
23.	1100	8.092	7.753	50	397.625
24.	1150	8.350	8.221	50	411.050
25.	1200	7.263	7.807	50	370.325
26.	1250	8.098	7.681	50	384.025
27.	1310	9.782	8.940	50	447.020
28.	1350	8.195	8.989	50	447.425
29.	1400	7.606	7.901	50	395.025
30.	1450	6.945	7.746	50	362.775
31.	1500	6.777	6.858	50	342.900
32.	1550	7.412	7.092	50	354.575
33.	1600	7.412	7.412	50	370.800
34.	1650	6.965	7.201	50	360.025
35.	1700	7.425	6.977	50	348.850
36.	1750	6.718	7.195	50	359.750
37.	1800	7.730	7.072	50	353.575
38.	1850	6.948	7.224	50	361.200
39.	1900	7.687	7.339	50	366.950
40.	1950		7.318	50	365.875
41.	2000	6.809	7.248	50	362.400
42.	2050	6.184	6.497	50	324.825
43.	2100	6.564	6.374	50	318.700
44.	2150	6.682	6.623	50	331.150
45.	2200	7.789	7.236	50	361.775
46.	2250	7.111	7.450	50	372.500

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
47.	2300	7.657	7.391	50	369.050
48.	2350	7.809	7.730	50	386.438
49.	2400	8.802	8.305	50	415.250
50.	2450	7.575	8.189	50	409.435
51.	2500	8.635	8.105	50	405.250
52.	2550	8.277	8.456	50	422.860
53.	2600	7.530	7.904	50	395.175
54.	2650	8.311	7.921	50	396.025
55.	2700	7.320	7.816	50	390.775
56.	2750	7.850	7.585	50	379.250
57.	2800	6.542	7.196	50	359.800
58.	2850	6.747	6.645	50	332.225
59.	2900	5.930	6.239	50	316.725
60.	2950	7.343	6.637	50	331.825
61.	3000	7.785	7.569	50	378.200
62.	3050	6.938	7.362	50	363.075
63.	3100	7.999	7.469	50	373.425
64.	3150	8.208	8.104	50	405.175
65.	3200	9.022	8.615	50	430.750
66.	3250	6.904	7.963	50	398.150
67.	3300	7.811	7.358	50	367.875
68.	3350	6.286	7.049	50	352.425
69.	3400	6.367	6.327	50	316.325
70.	3450	8.251	7.309	50	365.450
71.	3500	7.266	7.759	50	387.725
72.	3550	6.806	7.036	50	357.800
73.	3600	8.521	7.664	50	383.175

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
74.	3650	3.807	6.164	50	208.200
75.	3700	2.805	3.306	50	165.300
76.	3750	2.728	2.767	50	128.325
77.	3800	2.071	2.402	50	120.100
78.	3850	3.446	2.761	50	138.050
79.	3900	3.004	3.225	50	161.250
80.	3950	2.734	2.869	50	143.450
81.	4000	2.916	2.825	50	141.250
82.	4050	2.262	2.589	50	129.450
83.	4100	6.324	4.293	50	214.650
84.	4150	6.830	6.577	50	228.250
85.	4200	7.503	7.167	50	358.325
86.	4250	6.143	6.823	50	341.150
87.	4300	6.012	6.078	50	308.575
88.	4350	6.828	6.420	50	321.000
89.	4400	5.713	6.271	50	313.525
90.	4450	6.132	5.923	50	296.125
91.	4500	6.314	6.223	50	311.150
92.	4550	7.068	6.691	50	334.550
93.	4600	6.079	6.574	50	328.675
94.	4650	6.170	6.125	50	306.225
95.	4700	6.205	6.188	50	309.375
96.	4750	3.007	4.886	50	230.300
97.	4800	2.942	2.975	50	148.775
98.	4850	2.854	2.878	50	144.900
99.	4900	2.566	2.710	50	125.500
100.	4950	2.657	2.612	50	130.575
101.	5000	3.424	3.041	50	152.025

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
102	5050	2.564	2.974	50	149.760
103	5100	2.734	2.649	50	132.450
104	5150	2.640	2.687	50	134.350
105	5200	2.957	2.799	50	137.925
106	5250	2.141	2.549	50	127.450
107	5300	2.397	2.470	50	123.500
108	5350	3.455	3.127	50	156.350
109	5400	2.761	3.108	50	135.400
110	5450	3.092	2.927	50	146.325
111	5500	2.652	2.872	50	143.600
112	5550	3.306	2.979	50	148.850
113	5600	2.286	2.776	50	137.800
114	5650	2.553	2.420	50	120.975
115	5700	2.546	2.550	50	127.475
116	5750	2.561	2.554	50	127.675
117	5800	3.002	2.782	50	139.075
118	5850	2.487	2.745	50	137.225
119	5900	3.310	2.899	50	144.925
120	5950	2.514	2.912	50	145.600
121	6000	2.619	2.567	50	128.335
122	6050	2.738	2.679	50	133.925
123	6100	3.594	3.166	50	158.300
124	6150	2.626	3.110	50	155.500
125	6200	2.785	2.702	50	135.275
126	6250	2.882	2.834	50	141.675
127	6300	2.206	2.544	50	127.200
128	6350	2.800	2.503	50	125.150

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
129.	6400	1.864	2.332	50	116.600
130.	6450	2.874	2.369	50	118.450
131.	6500	2.545	2.710	50	135.475
132.	6550	2.548	2.547	50	127.325
133.	6600	2.554	2.551	50	127.550
134.	6650	2.912	2.733	50	136.650
135.	6700	3.203	3.058	50	152.875
136.	6750	2.483	2.843	50	142.150
137.	6800	3.303	2.893	50	144.650
138.	6850	2.975	3.139	50	156.250
139.	6900	3.233	3.104	50	155.200
140.	6950	2.280	2.857	50	137.825
141.	7000	2.567	2.391	50	117.675
142.	7050	2.503	2.505	50	125.250
143.	7100	3.160	2.832	50	141.575
144.	7150	3.176	3.168	50	158.400
145.	7200	2.678	2.927	50	146.350
146.	7250	2.584	2.631	50	131.550
147.	7300	2.898	2.741	50	137.050
148.	7350	2.973	2.936	50	146.775
149.	7400	2.657	2.815	50	140.700
150.	7450	3.821	3.239	50	161.950
151.	7500	2.877	3.349	50	167.450
152.	7550	1.936	2.407	50	120.325
153.	7600	3.371	2.654	50	132.675
154.	7650	3.178	3.275	50	163.725
155.	7700	2.404	2.791	50	139.550

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
156	7750	2.706	2.555	50	127.750
157	7800	3.120	2.913	50	145.650
158	7850	3.836	3.478	50	173.900
159	7900	2.965	3.401	50	170.025
160	7950	3.085	3.025	50	151.250
161	8000	2.897	2.991	50	149.550
162	8050	3.091	2.994	50	149.700
163	8100	3.220	3.156	50	157.775
164	8150	2.945	3.083	50	154.125
165	8200	3.510	3.228	50	161.375
166	8250	3.637	3.574	50	178.675
167	8300	3.211	3.424	50	171.200
168	8320	2.678	2.955	20	59.070
Total E/W Qty (including cross)					42571.065 m ³
Less Grd E					5817.200 m ³
Less WDM Grd E					2386.800 m ³
Net E/W Qty					34367.065 m ³
say					34367.07 m ³
(i) Const of Embankment - - - E/W					
Lead up to 1000 M					
Qty					8979.11 cu
(ii) Const of Embankment - - - E/W					
Lead up to 100 M					
Qty					20951.24 cu
(iii) Const of Subgrade - - - E/W					
Qty					4436.72 cu

02/12/2024
 JIC

Continuation

Overall Material Statement

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Earth work					34367.07 cum
(2) Stone metal					7774.48 cu
(3) Stone chips					859.25 cum
(4) Stone screening					572.83 cu
(5) Sand					1396.13
(6) SS-1					31.824 MT
(7) RS-1					9.547 MT
(8) S-90					63.648 MT
(i) SS-1					
Qty- 7.000 MT					Serial No. of Invoice JBD/21-22/000588 Date 09.06.21
Qty 25.00 MT					Serial No. of invoice JBD/21-22/000588 Date - 09.06.21
Total SS-1 Qty -					22.000 MT
Consumption-					31.824 MT
Balance -					0.176 MT
(ii) RS-1					
Qty- 13.000 MT					Serial No. of invoice JBD/21-22/000588 Date 09.06.21
Consumption-					9.547 MT
Balance-					3.453 MT
(iii) Bitume S-90					
Qty- 23.400 MT					Tax invoice BHS 520136769 Date 18.11.21
19.188 MT					Tax invoice BHS 520136771 Date - 18.11.2021
18.720 MT					Tax Invoice BHS 520136773 Date 18.11.2021
20.280 MT					Tax invoice BHS 520137881 Date 20.11.2021
Total Bitumen-					81.588 MT
Consumption-					63.648 MT
Balance					17.940 MT

Continuation

Final.
02/12/2021
Jt

ABSTRACT OF COST

35

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① p/v and fixing of Benchmark					
08 Nos vide MB page-1					
@ Rs 3718 = 21/each					Rs 29746 = 00
② p/v and fixing of Reference pillar					
33 Nos vide MB page-1					
@ Rs 1718 = 44/each					Rs 56718 = 00
③ clearing and grubbing (Rem)					
Land - - - - - Ef					
2.912 Hec vide MB P-1					
@ Rs 52970 = 83/Hec					Rs 154250 = 00
④ Excavation for roadway in					
Soil - - - - - Ef					
556.20 Cum vide MB P-2					
@ Rs 7557/cum					Rs 42032 = 00
⑤ Const of Embankment - - - Ef					
8979.11 Cum vide MB P-33					
@ Rs 190 = 87/cum					Rs 1706659 = 00
⑥ Const of Embankment - - - Ef					
20951.24 Cum vide MB P-33					
@ Rs 154 = 28/cum					Rs 3232357 = 00
⑦ Const of subgrade - - - Ef					
4436.72 Cum vide MB P-33					
@ Rs 191 = 76/cum					Rs 850785 = 00
⑧ Const of G.R. by AN wall grade					
Material - - - - - Ef					
5235.76 Cum vide MB P-17					
611.64 Cum vide MB P-22					
5847.40 Cum					
Wid 5817.20 Cum					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@Rs 2750 = 60/cum — Rs					1600080/=00
⑨ p/v, Laying, spreading and Compacting Stone aggregate — Ef					
1153.14 Cum vide MB page-11					
281.26 Cum vide MB p-16					
955.27 Cum vide MB p-23					
2389.67 Cum					
Limit 2386.80 cum					
@Rs 3905 = 75/cum — Rs					9322244=00
⑩ p/v and applying primer coat with SS-1 — — — Ef					
31824.00 Sqm vide MB p-25					
@Rs 43 = 27/Sqm — Rs					1377024=00
⑪ p/v and applying tack coat with RS-1 — — — Ef					
31824.00 Sqm vide MB p-25					
@Rs 14 = 80/Sqm — Rs					470995=00
⑫ Mix seal surfacing with waste plastic — — — Ef					
31824.00 Sqm vide MB p-26					
@Rs 226 = 94/Sqm — Rs					7222139=00
⑬ 5th km stone					
02 No vide MB page-26					
@Rs 3850 = 28/each — Rs					7701=00
⑭ km stone					
09 No. vide MB page-26					
@Rs 2281 = 02/each — Rs					20529200

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) 200 mm stone					
33 No. vide MD page-26					
@ Rs 617 = 57/each					Rs 20380=00
(16) p/v and fixing of typical running BRICKS (NDD) Informatory sign board					
03 No. vide MD page-26					
@ Rs 9581 = 73/each					Rs 28746=00
(17) 600 mm equilateral triangle					
12 No vide MD page-26					
@ Rs 3640 = 29/each					Rs 43683=00
(18) 600 mm circular					
10 No vide MD page-26					
@ Rs 4652 = 57/each					Rs 46526=00
(19) 800 mm x 600 mm rectangular					
02 No vide MD page-26					
@ Rs 6222 = 75/each					Rs 12446=00
(20) 600 mm x 450 mm rectangular					
06 No. vide MD page-26					
@ Rs 4548 = 75/each					Rs 27294=00
(21) Boundary pillar					
84 No vide MD page-26					
@ Rs 525 = 36/each					Rs 44130=00
(22) Road marking with hot applied thermoplastic compound - c/l					
1664.00 sqm vide MD page-26					
@ Rs 721 = 95/sqm					Rs 1201325=00

Continuation

Continuation